Post Design-Build Evaluation Report

Project Description: FY-16 Bridge Replacement Project Batch – 5

P.I. Number: 0014178 County: Bacon, Laurens, Treutlen, Wayne, Wheeler, and Telfair Counties GDOT District: District 2 & 5

Date Conducted: October 1, 2019



Bacon County



Treutlen County



Wheeler County



Laurens County



Wayne County



Telfair County

		I		
Bridge Serial	Feature Carried	Feature Intersected	County Name	GDOT District
Number				
Humber				
055 0000 0			D	
055-0020-0	HWY 64	Little Hurricane Creek	Bacon	5
175-5108-0	Jaybird Springs	Gum Swamp Creek	Laurens	2
	Road			
	Nodu			
202 5042 0			— .1	
283-5012-0	Union Camp Road	Red Bluff Creek	Treutlen	2
305-5002-0	Woods Bridge Road	Goose Creek	Wayne	5
309-0024-0	Snow Hill Road	Ochwalkee Creek	Wheeler	5
505 5024 0		Sermance Creek	Wheeler	5
274 0040 0	CD 340		T - 16 - 1 -	
271-0048-0	CR 240	Little Horse Creek	Telfair	5

Project Description: The proposed project [P.I. No. 0011682] replaced the existing, structurally deficient bridges in following Locations.

1. **Design-Build delivery goal(s):** Expedite delivery and, minimizing the project's impact to the traveling public. The project will be delivered using Design-Build.

2. Project stakeholders:

- o GDOT Innovative Delivery, District 2 & 5, Environmental Services, Bridge Design, State Utilities
- o Southern Concrete Construction Company, Inc. Prime Contractor
- Neel-Schaffer, Inc. Prime Designer/ Engineer of Record
- o Bacon County
- o Laurens County
- Treutlen County
- o Wayne County
- o Wheeler County
- o Telfair County

3. Project Summary:

	Project Milestone	Date
	GDOT issues Public Notice Advertisement (PNA)	10/16/2015
	Industry Forum	11/05/2015
Pre- Let	Industry one-on-one meeting	11/05/2015
	Request for Qualifications (RFQ)	01/08/2016
Lei	Notice to Finalists	02/19/2016
	Request for Proposals (RFP) to the finalists	04/22/2016
	Price Proposal / Project Letting	06/17/2016

	Project Award	08/3/2016
	NTP1 – Preliminary Design	08/3/2016
	NTP 3-Bacon County	05/04/2018
	NTP 3-Laurens County	04/12/2018
	NTP 3-Treutlen County	03/29/2018
	NTP 3-Wayne County	02/04/2019
	NTP 3-Wheeler County	07/19/2018
Post-	NTP 3-Telfair County	01/04/2018
Let	Milestone Deadline – Bridge Open to Traffic Bacon County	09/12/2018
	Milestone Deadline – Bridge Open to Traffic Laurens County	07/27/2018
	Milestone Deadline – Bridge Open to Traffic Treutlen County	07/03/2018
	Milestone Deadline – Bridge Open to Traffic Wayne County	05/16/2019
	Milestone Deadline – Bridge Open to Traffic Wheeler County	12/20/2019
	Milestone Deadline – Bridge Open to Traffic Telfair County	04/06/2018
	Contract Completion Date	08/01/2019
	Substantial Project Completion	08/01/2019

4. Design-Build Proposers:

	Contractor	Total Bid
1	Southern Concrete Construction Co, Inc.	\$9,796,000.00
2	Southeastern Site Development, Inc.	\$9,943,623.00

5. Stipend

a. Was a stipend (stipulated fee) offered to proposing Design-Build Teams? If yes, how much per firm:

6. Design-Build Request for Proposals (RFP)

a. Type of procurement: 🗌 One Phase/Low Bid 🔀 Two Phase/Low Bid 🗌 Best Value

b. Advertisement duration: 🗌 30 days 🔀 60 days 🗌 90 days 🗌 90 days +

c. Was a draft RFP released for this project? \square Yes \square No

If yes # of releases: 1 draft was released

Was a Q&A format provided?	🔀 Yes	No No
----------------------------	-------	-------

- d. Were One-on-One meetings held with proposers? \Box Yes \boxtimes No
- e. List GDOT offices involved in the RFP development: Design Policy & Support, Engineering Services, Environmental Services, Innovative Delivery, Utilities, Construction, Bridge, Traffic Operations

a. List items included in the RFP package:

Item	Yes	No	Notes
Approved Traffic Study		Х	
Bridge layouts	Х		
Approved Survey Files	Х		Survey provided as RID
Approved Concept Report		Х	
Microstation Design files	Х		
Approved Design Exceptions/Variances	Х		Provided in RFP
Original Bridge Foundation Investigation		Х	
Approved Pavement Design		Х	Minor Pavement Designs
Approved Overhead/Subsurface Utility		х	Level D provided
Engineering (SUE) Quality Level "B"		^	Level D provided
Utility Memorandum of Understanding (MOU)	Х		
NEPA Categorical Exclusion		Х	GEPA Special Studies

- b. General observations of the RFP contents and/or procurement process: None
- c. Were conflicts in project scope identified: Yes No If yes, what sections should be revised for future RFPs: N/A

8. Environmental

	a.	Type of document: 🛛 NEPA: Level: 🗌 PCE 📄 CE 📄 EA/FONSI 📄 EIS/ROD
		🗌 GEPA: Level: 🗌 Type A 📄 Type B 📄 EER/NOD
		N/A, no environmental document provided, AOE's were provided
	b.	Was the environmental document approved prior to the RFP advertisement? 🔲 Yes 🔀 No
		If no, when was the NEPA/GEPA document approved? N/A
	c.	Was a re-evaluation performed post-let? 🛛 Yes 🗌 No
		If yes, describe scenario why a re-evaluation was required: The re-evaluations were necessary due to the change in Ecology impacts during the project design and PCN development.
	d.	General observations of the pre-let or post-let environmental process: The DBT mentioned that lockdown plans were required to move forward; however, the process has changed since early in this Contract as evidenced on the FY18 Contracts; The DBT expressed that collaboration has been encouraged since the beginning of the FY16 Contracts.
9.	Enviro	nmental Permitting
	a.	Type of 404 permit required: 🔀 NWP 🗌 IP 🗌 Other 🗌 None
	b.	Was mitigation required as part of the permit? 🔲 Yes 🛛 No
		If yes, did the Design-Build Team perform mitigation and/or acquire credits? 🗌 Yes 🗌 No
	с.	Was a Stream Buffer Variance (SBV) required? 🔀 Yes 🗌 No
		The Wayne County Location

d. List any other permits required by the project (not counting NPDES Permit): None

e. General observations of the environmental permitting process: The DBT mentioned that the review process has improved. The 140 day review duration in the contract includes all reviews from GDOT to USACE approval, which was not clear initially. The actual USACE review time once the permit was received is closer to 45 days.

10. NPDES Permit

a.	Did the D	esign	-Build Team	prepare	e the Notic	e of Inte	ent (N)? 🔀	Yes 🗌] No	🗌 NA
							6 2	\Box	—		

- b. Did the Design-Build Team pay the NPDES permitting fee?
- c. Were the ESPCP regularly redlined? \Box Yes \Box No \boxtimes NA
- d. Did any self-report actions occur? 🗌 Yes 🔀 No
- e. Was a consent order filed? 🗌 Yes 🔀 No
- i. Additional comments: None

11. Right of Way (R/W)

a. Was R/W required? 🗌 Yes 🔀 No

If yes, who was responsible for R/W?	GDOT	Locals	Des	ign-Buil	d Tea	am
If yes, was it acquired prior to award o	f the Design	-Build contra	act?	Yes	N	о

If yes, did R/W acquisition activities impact the project schedule? Yes No

- b. How were R/W commitments or cost-to-cure elements handled on this project:
- c. List any special circumstances, conditions, or property owner commitments of R/W acquisition: County government handled the R/W commitments as necessary pre-let
- d. General observations of the R/W acquisition process: None

12. Utilities

- a. Was SUE performed pre-let and included in the RFP package? 🛛 Yes 🗌 No
 - If yes, what level? 🛛 QL-D 🗌 QL-C 🗌 QL-B 🗌 QL-A

If No, what was the mitigating activity (e.g. white lining specification, "no-conflict" letters, first submission plans): N/A

- b. Were Design-Build Utility MOU's executed? 🛛 Yes 🗌 No
- c. List the utility owners, if any, which were included in the Design-Build contract: Altma Telephone Telecommunications/Cable TV, Windstream, Plant Telephone Company, AT&T/DBA BellSouth, Little Ocmulgee EMC, Ocmulgee EMC, Altamah EMC-Electric Distribution, Satilla Rural EMC-Electric Distribution.
- d. Generally describe observations with respect to Design-Build utility coordination: None
- e. Generally describe any areas of improvement with respect to Design-Build utility coordination: None
- f. What was the frequency of utility coordination meetings? One kick off was the only one held.

- a. Was an approved Soils Report included in the RFP package?
 Yes No
 - If no, was a Soils Report required for the project? Yes No
- b. Was an approved BFI included in the RFP package? If no, was a BFI required for this project? Yes No
- c. Was an approved WFI included in the RFP package? Yes X No If no, was a WFI required for this project? Yes X No
- d. Was an approved High Mast Foundation Investigation report included in the RFP package? ☐ Yes ⊠No If no, was a HMFI required for this project? ☐ Yes ⊠ No
- e. Were there any geotechnical issues encountered on construction? \boxtimes Yes \square No
 - If yes, describe issues and outcome: The DBT mentioned issues meeting minimum pile tip elevation at several locations. The DBT mentioned that borings were provided upfront and the DBT decided to not do additional borings. OMAT's change to Statement of Concerns was an improvement. The DBT expressed that the longest duration for review was with OMAT.

14. Design and Construction Phases

a. Did the Design-Build Team advance portions of the project to the construction phase while other portions of the project continued to be designed and/or permits obtained? Xes No

If yes, describe: The DBT expressed that sequential construction phases were utilized. The DBT expressed benefits to the staggered/conditional NTP process for construction such as utility relocation work, tree trimming and erosion control installation outside of ESA, & bird netting installation ahead of seasonal restrictions.

- b. Describe the typical frequency for progress meetings? Monthly
- c. Were the Design-Build Team plans/submittals of acceptable quality? Xes No Plans were acceptable; however, the following issues were documented:
- d. Were GDOT's review times adequate? Xes No

If no, describe: Design review times were fine.

General observations of review times: Geotechnical took longer; Environmental took longer; NCR response for approved method of correction and providing timely responses could be improved; DBT was working at risk during the NCR review timeframe.

- e. Was the Asphalt Index specification included in this project? \Box Yes \boxtimes No
- f. Was the Fuel Index specification included in this project? \Box Yes \bigotimes No

g. Was construction of the Maintenance of Traffic (MOT) acceptable? 🛛 Yes 🗌 No

- h. Was the Schedule of Values adequate? 🛛 Yes 🗌 No
 - If no, describe:
- i. Was the pay voucher and overall payment process acceptable? Xes No If no, describe:
- j. Was the Critical Path Method (CPM) schedule specification used on this project? Yes No If yes, describe general experiences (pro or con) using the CPM specification: The DBT stated that the CPM of scheduling is not necessary and GDOT should could be simplify the schedule requirements. The CPM created more unnecessary work for the DBT because it is not essential for construction.

If yes, any suggested improvements to the use of CPM schedule: See above comments.

k.	Were there any unique issues (to Design-Build) that occurred? 🗌 Yes 🔀 No
I.	If yes, describe: Were sound barriers required on this project? 🗌 Yes 🔀 No
	If yes, describe the material/color: N/A
	If yes, was the sound barrier material/color specified in the contract? 🔲 Yes 🛛 No
	If yes, was the sound barrier height/location specified in the contract? 🔲 Yes 🔀 No
m.	Were there lane closure restrictions on this project? 🔲 Yes 🔀 No
	If yes, were they adequate or could they have been modified for efficiency:
n.	Were there ITS outage restrictions on this project? 🔲 Yes 🗌 No 🔀 NA
	If yes, were they adequate or could they have been modified for efficiency:
0.	Were there new or existing Traffic Signal modifications required? 🔲 Yes 🔀 No
	If yes, were the traffic signal permits obtained by GDOT: 🔲 Yes 🗌 No
p.	Were As-built plans prepared by the Design-Build Team? 🛛 Yes 🗌 No 🗌
-	Each successive review of the As-Built Plans seemed to increase requirements not mentioned in the
Contract, a	nd insufficient justification was provided for each request. GDOT should consider experienced reviewers
concerning	As-Built Plans, as bad direction and extra expectations became a problem. GDOT needs better
explanatio	n of As-Built expectations at the outset, and consistent reviewers throughout the entire process from plan

design through as-built plans.

15. Design-Build Innovations

- a. Were there innovative designs, solutions or materials used on this project? Xes No If yes, describe: Precast caps (Bacon, Laurens and Wayne)
- b. Were any Value Engineering Proposals (VEP) submitted? Yes X No If yes, fill out the below information:

No.	VECP Description	Total Savings	Approved
1			

e. List other benefits that are not reflected in the cost savings: None

16. Supplemental Agreement Summary

SA No.	Amount	Description
1	\$0	Wheeler County Project – Provide the DB Team three (3) additional days were
		awarded for weather related delays.

17. **DBE**

- a. What was the project's DBE goal? 0%
- b. Was it or will it be met? Yes No

If yes, generally describe utilization: N/A

18. Summary of observations from Office of Innovative Delivery (OID), Construction, DB Team:

- GDOT should consider longer closure durations for each location, including; considering the complexity of the bridge when determining the duration.

- The DBT expressed the need to revisit the NCR process as previously discussed and also the As-Built plan expectations should be clearly defined in the RPF.

19. Recommendations:

- 1. The DBT expressed that this is a good program, and the issues experienced early in the Contract have seen improvements.
- 2. DBT recommends earlier working responses regarding NCR process maybe on a case by case basis for reduced response timeframe. For example, the Bridge Manual allows pile min tip elevation to be raised 3 feet with no problem, so the review process on this item took longer than anticipated.
- 3. Recommend GDOT review the CPM requirements for smaller projects where a very detailed schedule may not be necessary.

20. Notable achievements by early interaction of design and contractor:

- Collaboration between the builder and designer occurred pre-let through project completion.

21. Post Design-Build Evaluation participants:

PI 0014178 FY16 DB Bridges Batch 5

Post Design-Build Evaluation

10/1/2019

FIRM	PHONE No.	EMAIL	
GDOT	9124249112	ronelsin edoti ja	Sov
GDOT - Bridge	404-631-1903	Scronch@dot.ga.gor	
NEGL - SCHAFFER	404-326-4522	AGROW WADLEY @ NET 'SC	HAFFix com
New-Schaffer	770 598 3060	1	2 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Southern Concrete	229 435 0786	1	Herr concrete. co
SOUTHERN CONCRETE	229 435 0786	TIMMY, HAYES@ SOUTH	EZN-CONCRETE. Com
NEEL SCHAFFER	423-718-5339	justin. wood@neel-s	chaffer.com
MHKINS (GOOT OES)	678-247-2590	14	
GOOT Eng Sives	(404) 631-1717	1 1 1 1	
			4
	a an		
		-	
		and an and a second	
	GDOT - Gridge GDOT - Gridge NEGL - SCHAFFER Never - Schaffer Southern Concrete Southern Concrete Southern Concrete NEEL SCHAFFER NHRINS (GDOT OFES)	GDOT 9124249112 GDOT- Gridge 404-631-1903 NEGL-SCHAFFER 404-326-4522 New-Schaffer 770 596 3060 Southern Concrete 229 435 0786 Southern Concrete 229 435 0786	GDOT 9124249112 ronelsin Odot. 50 GDOT 9124249112 ronelsin Odot. 50 GDOT - Bridge 404-631-1903 Scrouch@dot. ga.giv NEGL - SCHAFFER 404.326-4522 Adrew Warder ONEF SC Never-Schaffer 770 598 3060 jay. Simone @ neel-s Southern Concrete 229 435 0786 hugh, breeden @ sou Southern Concrete 229 435 0786 hugh, breeden @ sou Southern Concrete 229 435 0786 Timmy. HAYES@ South NEEL SCHAFFER 423-718-5339 justin. Wood@ neel-s Mtkins (GDOT OFES) 678-247-2590 Michael. Mang-tooth