P3 Update

P3/Alternative Finance Committee

December 12, 2012





Agenda

- Northwest Corridor Project Update
 - Update
 - Schedule



Project Update

-Northwest Corridor-

- The Northwest Corridor is still in the open procurement phase and communication may be limited.
- First draft RFP
 - Issued on August 17, 2012
 - Questions/Comments due August 31, 2012
 - One on One meetings held week of September 17, 2012
 - Responses issued on October 2, 2012
- SRTA/GISFIC Boards Approved the Joint Resolution on October 4, 2012
- Second draft RFP
 - Issued on October 9, 2012
 - Questions/Comments due October 23, 2012
 - One on One meetings held week of October 29, 2012
 - Reponses issued on November 30, 2012



Project Update

-Northwest Corridor-

- FHWA approved the RFP for release on December 7, 2012
- The RFP was issued on schedule to the shortlisted teams only on December
 7, 2012
- One on One meetings are taking place this week to discuss Alternate Technical Concepts
- TIFIA Status:
 - LOI submitted in August 2012
 - TIFIA Office is currently reviewing
 - Monthly calls to discuss

Project Schedule

-Northwest Corridor-

	2012								2012	2014	2015	2016	2017	2010
Milestones	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2013	2014	2015	2016	2017	2018
RFQ Notice of Intent				7/4	6	9/								
RFQ Issuance	1			X	M									
SOQs Due														
Shortlist Selection												4		
Industry/FHWA RFP Review/ Approval														
RFP Issuance													A	
RÓD	1	1.							April					
Proposal Due	41								June					
Design/Construct	77							1						
Open to Traffic	//	A												

P3 Update

Questions?