

Attachment A

Georgia DOT Construction Projects Greater than \$10 Million Open to Traffic

Count	Contract ID	Federal/State Project No	GDOT PI NO	Description	County	Current Completion Date	Time Charges Stop Date	Construction Completed on Time	Allotment	Final Earnings	% of Allotment	Within Budget	Comment
1	B14725-14-000-1	M004620	M004620	I-285/SR 407 - CONCRETE SLAB REPLACEMENTS	Cobb Fulton	9/23/2016	7/1/2016	Yes	\$19,946,785.48	\$19,095,312.02	95.73%	Yes	
2	B14657-13-000-0	BRST0-0076-01(036)	232310-	SR 47 - BRIDGE REPLACEMENT	Columbia Lincoln	11/18/2016	7/7/2016	Yes	\$24,029,088.41	\$23,888,188.59	99.41%	Yes	
3	B14782-14-000-0	NHS00-0000-00(803)	0000803	I-75/SR 401 - INTERCHANGE RECONSTRUCTION	Tift	11/30/2016	7/12/2016	Yes	\$16,183,164.45	\$14,617,116.01	90.32%	Yes	
4	B14123-11-000-0	MSL00-0004-00(086)	0004086	SR 316 - 2.237 MI INTERSECTION IMPROVEMENT	Gwinnett	5/31/2017	7/12/2016	No	\$55,392,170.05	\$54,880,890.75	99.08%	Yes	Contractor did not complete on Time
5	B14493-13-000-0	EDS00-0545-00(037)	122260-	SR 17/SR 17 ALT - ROADWAY IMPROVEMENTS	Stephens	7/29/2016	7/27/2016	Yes	\$21,630,415.21	\$19,111,984.17	88.36%	Yes	
6	B14784-14-000-0	NH000-0001-04(062)	332890-	US19/SR 3 - WIDENING AND RECONSTRUCTION	Spalding	8/31/2016	8/2/2016	Yes	\$12,607,791.56	\$11,115,792.40	88.17%	Yes	
7	B14693-14-000-1	CSNHS-0007-00(251)	0007251	SR 96 - INTERCHANGE RECON	Twiggs	7/31/2016	8/2/2016	No	\$15,382,550.64	\$14,578,059.50	94.77%	Yes	
8	B14812-14-000-0	STP00-0032-02(028)	431780-	SR 133 - WIDENING & RECONSTRUCTION	Colquitt	9/29/2016	8/8/2016	Yes	\$16,489,035.74	\$13,882,787.99	84.19%	Yes	
9	B14590-13-000-0	IM000-0075-03(189)	610750-	I-75/SR 401 & SR 156-INTERCHANGE WIDENING RCNS	Gordon	7/30/2016	9/6/2016	No	\$27,755,621.14	\$24,059,687.96	86.68%	Yes	Contractor did not complete on Time
10	B14446-13-000-0	EDS00-0545-00(020)	122110-	SR 17 - RDWY IMPROVEMENTS	Franklin Stephens	9/29/2016	9/29/2016	Yes	\$50,440,468.13	\$44,085,048.47	87.40%	Yes	
11	B14449-12-000-1	EDS00-0000-00(346)	0000346	SR 540 - CNST REALIGNMENT	Baldwin Wilkinson	10/17/2016	10/17/2016	Yes	\$78,895,428.16	\$74,701,108.09	94.68%	Yes	
12	B1CBA1600012-0	M004923	M004923	I-75/SR 401 - MILLING, INLAY & PLMX RESF	Catoosa Whitfield	12/31/2016	10/22/2016	Yes	\$24,783,514.82	\$24,536,161.25	99.00%	Yes	
13	B34161-11-000-0	CSMSL-0008-00(690)	0008690	JIMMY DELOACH CONNECTOR - 3.140 MI DESIGN BUILD	Chatham	7/20/2016	11/1/2016	No	\$74,906,309.18	\$74,761,071.54	99.81%	Yes	Contractor did not complete on Time
14	B14533-13-000-0	STP00-8042-00(006)	350850-	EASTERN CONNECTOR - CNST & WIDENING	Muscogee	11/10/2016	11/15/2016	No	\$15,284,148.31	\$13,179,487.53	86.23%	Yes	Contractor did not complete on Time
15	B14819-14-000-0	STP00-0000-00(543)	0000543	SR 133 - WIDENING & RECONSTRUCTION	Brooks	12/9/2016	12/2/2016	Yes	\$22,794,641.69	\$18,751,730.30	82.26%	Yes	
16	B14592-13-000-0	STP00-0155-01(021)	322450-	SR 96 - WIDENING & RCNS	Houston Peach	12/12/2016	12/5/2016	Yes	\$15,175,311.28	\$13,626,104.32	89.79%	Yes	
17	B14816-14-000-0	STP00-0076-01(028)	231350-	SR 47 - PASSING LN CONST	Columbia	1/30/2017	12/7/2016	Yes	\$10,659,440.84	\$4,858,876.57	45.58%	Yes	
18	B14816-14-000-0	STP00-0076-01(028)	232305-	SR 47 - BRIDGE RECON	Columbia	1/30/2017	12/7/2016	Yes	\$10,659,440.84	\$4,512,086.64	42.33%	Yes	
19	B14785-14-000-0	CSMSL-0006-00(293)	0006293	SR 16 - INTERSECTION IMPROVEMENTS	Coweta	5/31/2018	12/8/2016	Yes	\$3,945,506.62	\$2,908,489.02	73.72%	Yes	
20	B14785-14-000-0	CSSTP-0006-00(877)	0006877	SR16 - WIDENING & RECONSTRUCTION	Coweta	5/31/2018	12/8/2016	Yes	\$1,580,460.88	\$1,245,865.65	78.83%	Yes	
21	B14785-14-000-0	CSSTP-0007-00(694)	0007694	SR 16 - WIDENING & RECONSTRUCTION	Coweta	5/31/2018	12/8/2016	Yes	\$12,854,232.12	\$11,735,316.99	91.30%	Yes	
22	B14319-12-000-0	STP00-8060-00(002)	351010-	WHITTLESEY RD & US 27/SR 1 - 0.987 MI RECNST	Muscogee	12/5/2016	12/15/2016	No	\$10,089,291.33	\$8,476,141.95	84.01%	Yes	Contractor did not complete on Time
23	B14564-13-000-0	CSNHS-0008-00(406)	0008406	SR 96 - WIDENING & RCNS	Houston	12/19/2016	12/19/2016	Yes	\$27,049,324.13	\$23,167,113.84	85.65%	Yes	
24	B1CBA1600652-0	M004636	M004636	I-75/SR 401- MILLING AND RESURF	Clayton	2/28/2017	1/31/2017	Yes	\$10,761,578.34	\$10,560,534.59	98.13%	Yes	
25	B1CBA1600013-0	M004807	M004807	I-75/SR 401 - INLAY, MILLING & PLMX RESF	Tift Turner Fulton	1/31/2017	1/31/2017	Yes	\$19,819,166.50	\$17,978,091.37	90.71%	Yes	
26	B15007-15-000-0	M005198 & 0011828	M005198 & 0011828	I-20/SR 402 - OPERATIONAL IMPROVEMENT	Fulton Cobb Douglas	6/30/2017	2/9/2017	Yes	\$43,795,632.13	\$37,298,868.00	85.17%	Yes	
27	B34588-13-T00-0	EDS00-0027-00(174)	422235-	US 27/SR 1 - WIDENING & RCNS	Randolph	12/26/2016	2/26/2017	No	\$33,172,719.32	\$28,584,545.65	86.17%	Yes	Contractor did not complete on Time
28	B14808-14-T00-1	BR000-0001-00(216)	0001216	US 1/SR 4/15 - BRIDGE REPLACEMENT	Appling	10/31/2018	3/27/2017	Yes	\$25,951,823.58	\$23,439,145.46	90.32%	Yes	

Attachment A

Georgia DOT Construction Projects Greater than \$10 Million Open to Traffic

29	B14808-14-T00-1	BR000-0001-00(216)	0001216	US 1/SR 4/15 - BRIDGE REPLACEMENT	Toombs	10/31/2018	3/27/2017	Yes	\$25,951,823.58	\$23,439,145.46	90.32%	Yes	
30	D30004-13-000-0	0004430	0004430	SR 20 - WIDENING AND RECONSTRUCTION	Gwinnett	6/1/2017	4/4/2017	Yes	\$31,826,681.64	\$26,433,396.77	83.05%	Yes	
31	B14363-12-000-0	STP00-2984-00(001)	162430-	SR 347 - 7.915 MI WIDENING & RECONSTRUCTION	Hall	1/31/2017	4/4/2017	No	\$44,202,646.27	\$39,564,687.24	89.51%	Yes	Contractor did not complete on Time
32	B14615-13-000-0	STP00-0001-05(047)	721152-	US 41/SR 3 - WIDENING AND RECON	Cobb	12/29/2017	4/8/2017	Yes	\$16,908,606.16	\$15,829,815.95	93.62%	Yes	
33	B14472-13-000-0	NHS00-0000-00(931)	0000931	I-75/SR 401 - INTERCHANGE RECONSTRUCTION	Whitfield	5/1/2017	4/27/2017	Yes	\$36,301,156.18	\$30,589,660.67	84.27%	Yes	
34	B14711-13-000-0	STP00-0004-02(031)	322540-	SR 899 (GRAY NORTH BYPASS) - RDWY CONSTRUCTION	Jones	6/6/2017	5/1/2017	Yes	\$42,195,341.18	\$39,893,363.80	94.54%	Yes	
35	D30054-14-000-0	0012683	0012683	VARIOUS LOCATIONS - TRUCK WEIGH-IN-MOTION SCALES	All Counties	3/9/2017	5/4/2017	No	\$25,351,575.00	\$23,798,926.41	93.88%	Yes	Contractor did not complete on Time
36	B1CBA1701366-0	0015630	0015630	I-85/SR 403 - BRIDGE CONSTRUCTION	Fulton	6/15/2017	5/14/2017	No	\$15,084,065.17	\$14,569,090.15	96.59%	Yes	Contractor did not complete on Time
37	B14811-14-000-0	EDS00-0072-00(028)	122100-	SR 72 - WIDENING & RELOCATION	Madison	6/7/2017	5/15/2017	Yes	\$18,546,741.38	\$15,905,062.57	85.76%	Yes	
38	D3OSA1701358-0	0012774	0012774	CA - I-75 @ CR 7958/WINDY HILL RD - DIVERGING DIAMOND INTERC	Cobb	4/8/2017	5/23/2017	No	\$10,898,304.94	\$10,898,304.94	100.00%	Yes	Contractor did not complete on Time
39	B14584-13-000-0	CSSTP-0006-00(431)	0006431	SR 56 (MIKE PADGETT HWY) - WIDENING & RCNS	Richmond	7/1/2017	6/23/2017	Yes	\$29,192,402.26	\$25,508,481.47	87.38%	Yes	
40	B14473-13-000-0	BRSTO-0054-01(063)	132985-	SR 20 - BRIDGE REPLACEMENT	Forsyth Gwinnett	5/31/2018	6/28/2017	Yes	\$12,639,973.04	\$11,850,014.37	93.75%	Yes	
Total									\$1,011,134,377.68	\$911,915,556.42	90.19%		