

# Attachment B

# Georgia DOT Active Construction Projects Over \$10 Million in Value SB 200 Report for CY 2017

No	Contract ID	Federal/State Project No	GDOT PI NO	Description	County	DOT District	Completion Date	Construction on Schedule for Completion Date	Allotment	Current Amount	Earnings to Date	Percent Complete Earnings	Within Budget	Project Schedule and Budget Summary
1	B14123-11-000-0	MSL00-0004-00(086)	0004086	SR 316 FM W OF CR 104/COLLINS HILL RD TO CR 177/HI-HOPE RD	Gwinnett	1	5/31/2017	No	\$37,395,727.79	\$55,392,170.05	\$54,880,890.75	99.08%	Yes	Finish Behind Schedule but Within Budget
2	B14343-14-000-1	STP00-0004-00(166)	0004166	SR 3/NORTHSIDE DRIVE @ CS 53/COLLIER RD-CS364: 38: 6: 135	Fulton	7	1/31/2018	Yes	\$23,800,000.00	\$25,332,088.21	\$24,887,889.66	98.25%	Yes	On Time and Within Budget
3	B14473-13-000-0	BRST0-0054-01(063)	132985-	SR 20 @ CHATTAHOOCHEE RIVER @ FORSYTH CO LINE	Gwinnett	1	5/31/2018	Yes	\$10,239,970.84	\$12,639,973.04	\$11,850,014.37	93.75%	Yes	On Time and Within Budget
4	B14493-13-000-R	EDS00-0545-00(037)	122260-	SR 17/SR 17 ALT FM CR 24/SCOTT ROAD TO CR 190/MEMORIAL DRIVE	Stephens	1	4/30/2016	No	\$20,067,613.29	\$21,628,922.84	\$12,454,392.39	57.58%	Yes	Finish Behind Schedule but Within Budget
5	B14535-13-000-0	0009156 & 0009157	0009156	I-75 FM S OF SR 155 TO EAGLES LANDING PKWY - MANAGED LANES	Henry	3	10/31/2017	Yes	\$124,647,578.19	\$183,759,566.27	\$106,626,562.09	58.03%	Yes	On Time and Within Budget
6	B14535-13-000-0	0009156 & 0009157	0009157	I-75 @ 1 LOC & I-675 @ 1 LOC - MANAGED LANES	Henry	3	10/31/2017	Yes	\$124,647,578.19	\$183,759,566.27	\$67,091,834.25	36.51%	Yes	On Time and Within Budget
7	B14619-13-000-0	STP00-0012-01(071)	621350-	SR 20 FM I-75 TO SR 61/US 411 PART RELOCATION	Bartow	6	6/30/2017	No	\$15,733,304.52	\$17,562,142.39	\$14,134,294.44	80.48%	Yes	Finish Behind Schedule but Within Budget
8	B14671-13-000-0	CSNHS-0008-00(407)	0008407	SR 96 FM E OF MOODY RD TO OLD HAWKINSVILLE RD - PHASE III	Houston	3	11/30/2017	Yes	\$30,991,713.23	\$33,039,547.03	\$21,910,013.81	66.31%	Yes	On Time and Within Budget
9	B14677-13-T00-0	STP00-7063-00(001)	250470-	OLD PETERSBURG/OLD EVANS FM BASTON RD TO WASHINGTON RD-TIA	Columbia	2	4/30/2017	No	\$34,183,352.33	\$35,856,308.54	\$26,016,274.07	72.56%	Yes	Finish Behind Schedule but Within Budget
10	B14711-13-000-0	STP00-0004-02(031)	322540-	GRAY NORTH BYPASS FM SR 18 NE TO SR 22	Jones	3	6/6/2017	No	\$41,444,694.94	\$42,195,341.18	\$39,893,363.80	94.54%	Yes	Finish Behind Schedule but Within Budget
11	B14731-14-000-0	NH000-0111-01(024)	522870-	SR 204 FM E OF CR 68/PINE GROVE TO W OF CR 975/VETERANS PKWY	Chatham	5	1/31/2017	No	\$26,939,700.73	\$28,583,337.02	\$20,821,333.20	72.84%	Yes	Finish Behind Schedule but Within Budget
12	B14742-14-000-0	STP00-0002-00(392)	0002392	SR 20 FM CR 80/SAMPLES RD TO CR 450/JAMES BURGESS RD	Forsyth	1	5/31/2020	Yes	\$18,891,165.00	\$22,396,162.15	\$10,799,408.22	48.22%	Yes	On Time and Within Budget
13	B14749-14-000-0	STP00-0222-01(001)	752300-	I-285 @ CR 4519/ATLANTA ROAD	Cobb	7	10/5/2017	Yes	\$40,231,909.86	\$41,410,609.39	\$28,519,579.94	68.87%	Yes	On Time and Within Budget
14	B14754-14-000-0	CSNHS-0007-00(421)	0007421	I-95 @ SR 251	McIntosh	5	4/30/2017	No	\$15,106,716.86	\$15,600,791.30	\$14,493,659.88	92.90%	Yes	Finish Behind Schedule but Within Budget
15	B14761-14-000-0	STP00-0186-01(011)	0006900	SR 92 RELOC FM COOPER TO ELLIS RELOCS:INC UNDERPASS &RR-PH I	Douglas	7	11/30/2020	Yes	\$59,426,705.68	\$64,530,568.88	\$11,746,226.18	18.20%	Yes	On Time and Within Budget
16	B14761-14-000-0	STP00-0186-01(011)	0006901	SR 92 RELOC FROM PINE DRIVE TO COOPER STREET RELOC - PH II	Douglas	7	11/30/2020	Yes	\$59,426,705.68	\$64,530,568.88	\$6,205,647.69	9.62%	Yes	On Time and Within Budget
17	B14761-14-000-0	STP00-0186-01(011)	720970-	SR 92 RELOC FM ELLIS ST RELOC TO N OF MALONE RD - PHASE III	Douglas	7	11/30/2020	Yes	\$59,426,705.68	\$64,530,568.88	\$16,231,454.78	25.15%	Yes	On Time and Within Budget
18	B14775-14-000-0	STP00-0004-00(917)	0004917	SR 119 FROM SR 38/US 84 TO SR 196 IN HINESVILLE	Liberty	5	10/29/2017	Yes	\$17,799,059.58	\$19,941,827.46	\$12,509,420.59	62.73%	Yes	On Time and Within Budget
19	B14778-14-000-0	STP00-7007-00(006)	250610-	CR 65/WINDSOR SPRINGS FM WILLIS FORMAN RD TO TOBACCO RD-TIA	Richmond	2	7/19/2017	No	\$27,765,202.50	\$30,568,157.62	\$11,088,144.97	36.27%	Yes	Finish Behind Schedule but Within Budget
20	B14778-14-000-0	STP00-7007-00(006)	250615-	CR 65/WINDSOR SPRINGS RD @ SPIRIT CREEK 2.7 MI N/HEPHZIBAH	Richmond	2	7/19/2017	No	\$27,765,202.50	\$30,568,157.62	\$1,404,677.26	4.60%	Yes	Finish Behind Schedule but Within Budget
21	B14785-14-000-0	CSMSL-0006-00(293)	0006293	SR 16 @ CR 217/PINE RD - GRTA	Coweta	3	5/31/2018	Yes	\$16,706,344.73	\$18,380,199.65	\$2,908,489.02	15.82%	Yes	On Time and Within Budget
22	B14785-14-000-0	CSMSL-0006-00(293)	0006877	SR 16 FROM I-85 TO US 27 ALT/US 29	Coweta	3	5/31/2018	Yes	\$16,706,344.73	\$18,380,199.65	\$1,245,865.65	6.78%	Yes	On Time and Within Budget
23	B14785-14-000-0	CSMSL-0006-00(293)	0007694	SR 34 SE BYPASS FM SR 16/US 27ALT TO CR 122/TURKEY CREEK RD	Coweta	3	5/31/2018	Yes	\$16,706,344.73	\$18,380,199.65	\$11,735,316.99	63.85%	Yes	On Time and Within Budget
24	B14808-14-T00-1	BR000-0001-00(216)	0001216	SR 4/US 1 @ ALTAMAHA RIVER; OVERFLOW & WILLIAMS CREEK - TIA	Appling	5	10/31/2018	Yes	\$25,769,880.85	\$25,951,823.58	\$23,439,145.46	90.32%	Yes	On Time and Within Budget
25	B14810-14-000-0	STP00-0001-00(817)	0001817	CR 1516 GRADE SEP @ NS RR; INC CONLEY RD & SR 3 RELOC - GRTA	Clayton	7	6/30/2018	Yes	\$32,272,004.97	\$33,707,518.31	\$11,577,760.63	34.35%	Yes	On Time and Within Budget
26	B14812-14-000-0	STP00-0032-02(028)	431780-	SR 133 FM CR 388/HAWTHORNE DR TO SR 35/E MOULTRIE BYPASS	Colquitt	4	9/29/2016	No	\$14,990,539.73	\$16,489,035.74	\$13,882,787.99	84.19%	Yes	Finish Behind Schedule but Within Budget
27	B14815-14-000-0	STP00-0002-00(626)	0002626	SR 3/US 41 AND SR 61/US 411 INTERCHANGE RECONSTRUCTION	Bartow	6	2/5/2020	Yes	\$31,546,121.92	\$34,879,118.24	\$12,273,626.78	35.19%	Yes	On Time and Within Budget
28	B14817-14-000-0	STP00-0011-01(053)	332820-	SR 1/US 27 FM OLD MOON ROAD TO TURNBERRY LANE	Muscogee	3	8/23/2017	No	\$14,097,865.13	\$14,196,862.40	\$8,731,481.20	61.50%	Yes	Finish Behind Schedule but Within Budget
29	B14825-14-T00-1	STP00-0000-00(833)	0000833	NEW OCONEE RVR X'ING FM COUNTRY CLUB TO BLACKSHEAR&FERRY-TIA	Laurens	2	7/20/2017	No	\$12,573,224.54	\$13,804,061.67	\$11,739,059.64	85.04%	Yes	Finish Behind Schedule but Within Budget
30	B14827-14-000-0	STP00-1267-00(008)	142060-	MARS HILL RD FM CR 274/HOG MTN RD TO SR 8/SR 316 - PHASE I	Oconee	1	5/26/2018	Yes	\$26,387,403.25	\$27,772,886.42	\$17,927,795.93	64.55%	Yes	On Time and Within Budget

# Attachment B

# Georgia DOT Active Construction Projects Over \$10 Million in Value SB 200 Report for CY 2017

No	Contract ID	Federal/State Project No	GDOT PI NO	Description	County	DOT District	Completion Date	Construction on Schedule for Completion Date	Allotment	Current Amount	Earnings to Date	Percent Complete Earnings	Within Budget	Project Schedule and Budget Summary
31	B14828-15-000-0	STP00-0000-00(545)	0000545	SR 133 FM CR 1/OLD QUITMAN ADEL RD/BROOKS TO CR 256/COLQUITT	Brooks	4	4/30/2018	Yes	\$32,043,562.43	\$35,027,825.12	\$16,912,518.08	48.28%	Yes	On Time and Within Budget
32	B14831-15-000-0	STP00-0000-00(546)	0000546	SR 133 FROM CR 256/OLD BERLIN ROAD TO CR 388/HAWTHORNE DRIVE	Colquitt	4	6/30/2018	Yes	\$28,780,218.73	\$31,175,636.73	\$16,005,698.58	51.34%	Yes	On Time and Within Budget
33	B14841-14-000-0	122650	122650-	SR 72 FM WEST CITY LIMITS OF COMER TO E OF BROAD RVR/ELBERT	Elbert	1	4/28/2018	Yes	\$47,807,447.45	\$51,360,541.39	\$37,544,564.09	73.10%	Yes	On Time and Within Budget
34	B14863-14-000-0	0010194	0010194	WEST CLEVELAND BYP FROM N OF SR 115 TO E OF SR 11 - PH II	White	1	10/10/2017	Yes	\$23,532,065.28	\$24,657,223.56	\$21,294,355.39	86.36%	Yes	On Time and Within Budget
35	B14870-14-000-0	APD00-0056-01(063)	132790-	SR 400 @ SR 53/CORR A1	Dawson	1	5/10/2017	No	\$8,975,697.90	\$11,296,194.61	\$9,817,100.25	86.91%	Yes	Finish Behind Schedule but Within Budget
36	B14874-14-000-0	STP00-0000-00(566)	0000566	CR 717/SARDIS CHURCH RD EXT FM E OF SKIPPER RD OF TO SR 247	Bibb	3	5/31/2020	Yes	\$53,278,239.72	\$58,540,464.38	\$26,547,663.23	45.35%	Yes	On Time and Within Budget
37	B14877-14-000-0	STP00-0019-01(015)	621500-	SR 140 FM 0.3 MI W OF OOTHKALOOGA CRK TO SR 3/US 41	Bartow	6	5/12/2018	Yes	\$11,944,259.48	\$13,383,231.27	\$5,594,647.81	41.80%	Yes	On Time and Within Budget
38	B14877-14-000-0	STP00-0019-01(015)	621505-	SR 140 @ OOTHKALOOGA CRK & CSX RR	Bartow	6	5/12/2018	Yes	\$11,944,259.48	\$13,383,231.27	\$2,065,461.49	15.43%	Yes	On Time and Within Budget
39	B14880-15-000-0	NHS00-0005-00(320)	0005320	I-75 @ SR 215	Dooly	3	12/31/2017	Yes	\$19,713,760.45	\$20,207,233.82	\$12,622,426.76	62.46%	Yes	On Time and Within Budget
40	B14898-15-000-0	0012845	0012845	SR 38/US 84 FROM PEAGLER CROSSING ROAD TO FIRE TOWER ROAD	Ware	5	12/5/2019	Yes	\$36,817,340.37	\$39,692,303.27	\$5,275,912.83	13.29%	Yes	On Time and Within Budget
41	B14898-15-000-0	0012845	522770-	SR 38/US 84 FM W OF GREASY BRANCH CREEK TO W OF RUSKIN ROAD	Ware	5	12/5/2019	Yes	\$36,817,340.37	\$39,692,303.27	\$6,745,553.27	16.99%	Yes	On Time and Within Budget
42	B14898-15-000-0	0012845	522775-	SR 38/US 84 @ GREASY BRANCH: LITTLE & BIG ALLIGATOR CREEK	Ware	5	12/5/2019	Yes	\$36,817,340.37	\$39,692,303.27	\$1,830,098.95	4.61%	Yes	On Time and Within Budget
43	B14908-15-T00-0	EDS00-0545-00(053)	222255-	SR 10/SR 17 FM SMITH MILL RD TO WASHINGTON BYP/WILKES - TIA	McDuffie	2	8/13/2019	Yes	\$41,417,000.00	\$43,859,953.34	\$17,459,847.75	39.81%	Yes	On Time and Within Budget
44	B14929-15-000-0	CSNHS-0007-00(885)	0007885	CS 602/CS 650/GRANGE ROAD FROM SR 21 TO E OF SR 25	Chatham	5	5/6/2018	Yes	\$10,781,514.95	\$11,045,183.97	\$4,734,152.00	42.86%	Yes	On Time and Within Budget
45	B14934-15-000-0	HPPNE-0084-00(027)	522780-	SR 38/US 84 FM W OF CR 88/RUSKIN RD TO E OF CR 294/WADLEY RD	Ware	5	5/31/2018	Yes	\$34,096,742.03	\$35,438,109.83	\$16,880,510.84	47.63%	Yes	On Time and Within Budget
46	B14937-15-000-2	CSBRG-0007-00(021)	0007021	SR 53 @ CHESTATEE RIVER	Forsyth	1	3/31/2019	Yes	\$19,887,991.75	\$19,851,920.85	\$7,022,043.20	35.37%	Yes	On Time and Within Budget
47	B14943-15-T00-0	EDS00-0545-00(040)	222250-	SR 10/SR 17/US 78 FROM SR 43 TO CR 6/SMITH MILL ROAD - TIA	McDuffie	2	9/17/2019	Yes	\$32,396,829.96	\$34,375,236.02	\$5,924,850.59	17.24%	Yes	On Time and Within Budget
48	B14943-15-T00-0	EDS00-0545-00(040)	227815-	SR 10/SR 17/US 78 @ HART CREEK 9.5 MI N OF THOMSON	McDuffie	2	9/17/2019	Yes	\$32,396,829.96	\$34,375,236.02	\$661,610.35	1.92%	Yes	On Time and Within Budget
49	B14943-15-T00-0	EDS00-0545-00(040)	227816-	SR 10/US 78 @ BIG CREEK 8 MI N OF THOMSON	McDuffie	2	9/17/2019	Yes	\$32,396,829.96	\$34,375,236.02	\$591,817.44	1.72%	Yes	On Time and Within Budget
50	B14947-15-000-0	EDS00-0084-00(023)	422120-	SR 38/US 84 FROM W OF WOODYARD CREEK TO W OF GREASY BRANCH	Clinch	5	9/28/2019	Yes	\$55,867,848.99	\$59,915,920.03	\$23,405,397.19	39.06%	Yes	On Time and Within Budget
51	B14947-15-000-0	EDS00-0084-00(023)	422125-	SR 38/US 84 @ SUWANNEE CREEK	Ware	5	9/28/2019	Yes	\$55,867,848.99	\$59,915,920.03	\$876,115.27	1.46%	Yes	On Time and Within Budget
52	B14953-15-000-0	NHS00-0002-00(923)	0002923	SR 25 CONN/BAY STREET FROM I-516 TO THE BAY STREET VIADUCT	Chatham	5	1/22/2019	Yes	\$14,858,648.18	\$16,182,653.40	\$3,902,082.11	24.11%	Yes	On Time and Within Budget
53	B14955-15-T00-1	STP00-1105-00(004)	245320-	CR 65/WINDSOR SPRINGS RD FM SR 88 TO WILLIS FOREMAN RD - TIA	Richmond	2	7/31/2020	Yes	\$20,734,133.15	\$21,247,040.29	\$4,890,041.40	23.02%	Yes	On Time and Within Budget
54	B14955-15-T00-1	STP00-1105-00(004)	245325-	CR 65/WINDSOR SPRINGS ROAD @ NS #734145P IN HEPHIZIBAH	Richmond	2	7/31/2020	Yes	\$20,734,133.15	\$21,247,040.29	\$368,362.83	1.73%	Yes	On Time and Within Budget
55	B14956-15-000-0	IMNH0-0075-01(227)	311665-	I-75 @ SR 27 - WIDEN BRIDGE & RAMPS	Dooly	3	12/31/2018	Yes	\$25,326,412.11	\$25,804,506.53	\$7,468,726.11	28.94%	Yes	On Time and Within Budget
56	B14986-15-000-1	STP00-0079-01(042)	431830-	SR 135 FM SR 31/US 441 EAST TO SR 32: INC RR SEPARATION	Coffee	4	5/31/2020	Yes	\$31,212,936.75	\$32,773,084.28	\$9,028,813.18	27.55%	Yes	On Time and Within Budget
57	B14998-15-000-0	0009316	0009316	CR 455/BETHELVIEW ROAD FROM CR 8/CASTLEBERRY ROAD TO SR 20	Forsyth	7	6/30/2019	Yes	\$36,914,437.94	\$38,535,640.35	\$16,267,884.41	42.22%	Yes	On Time and Within Budget
58	B15001-15-000-0	110600-	110600-	I-85 FM N OF OLD PEACHTREE TO HAMILTON MILL RD-MANAGED LANES	Gwinnett	1	8/15/2018	Yes	\$139,565,846.91	\$145,762,473.78	\$57,184,879.47	39.23%	Yes	On Time and Within Budget
59	B15016-15-000-1	CSBRG-0007-00(040)	0007040	SR 43 @ LITTLE RIVER @ LINCOLN/MCDUFFIE COUNTY LINE	Lincoln	2	3/31/2018	Yes	\$14,860,523.65	\$14,914,637.47	\$8,811,247.58	59.08%	Yes	On Time and Within Budget
60	B15030-15-000-0	IMSTP-0075-03(208)	610890-	I-75 INTERCHANGE @ CR 665/CARBONDALE ROAD: INC ROUNDABOUTS	Whitfield	6	5/1/2019	Yes	\$18,139,653.85	\$18,881,819.91	\$5,388,588.45	28.54%	Yes	On Time and Within Budget

# Attachment B

# Georgia DOT Active Construction Projects Over \$10 Million in Value SB 200 Report for CY 2017

No	Contract ID	Federal/State Project No	GDOT PI NO	Description	County	DOT District	Completion Date	Construction on Schedule for Completion Date	Allotment	Current Amount	Earnings to Date	Percent Complete Earnings	Within Budget	Project Schedule and Budget Summary
61	B1CBA1600461-1	STP00-0004-00(915)	0004915	SR 140 FM SR 53/FLOYD TO 0.3 MI W OF OOTHKALOGA CRK/BARTOW	Bartow	6	6/30/2021	Yes	\$56,489,887.64	\$58,649,855.48	\$14,980,673.07	25.54%	Yes	On Time and Within Budget
62	B1CBA1600583-0	CSNHS-0009-00(323)	0009323	I-85 @ CR 103/POPLAR ROAD - NEW INTERCHANGE	Coweta	3	5/31/2021	Yes	\$28,805,940.92	\$29,291,770.90	\$9,118,437.33	31.13%	Yes	On Time and Within Budget
63	B1CBA1600665-1	STP00-00MS-00(007)	662510-	SOUTH CALHOUN BYPASS FM SR 53 @ CR 13 EAST TO SR 53 @ CR 64	Gordon	6	6/30/2021	Yes	\$43,994,564.30	\$44,908,417.85	\$7,263,470.98	16.17%	Yes	On Time and Within Budget
64	B1CBA1600705-0	STP00-0000-00(544)	0000544	SR 133 FM CR 10/PAULINE CH RD TO CR 1/OLD QUITMAN ADEL RD	Brooks	4	10/31/2018	Yes	\$26,708,417.83	\$28,270,940.73	\$12,733,821.59	45.04%	Yes	On Time and Within Budget
65	B1CBA1600787-0	NH000-002-06 (051)	121340-	SR 11/US 129 @ ALLEN CREEK NORTH OF TALMO	Jackson	1	4/30/2020	Yes	\$44,132,138.72	\$46,542,535.04	\$0.00	0.00%	Yes	On Time and Within Budget
66	B1CBA1600787-0	NH000-002-06 (051)	122150-	SR 11/US 129 FM SR 332 @ TALMO/JACKSON TO SR 323/HALL	Hall	1	4/30/2020	Yes	\$44,132,138.72	\$46,542,535.04	\$7,747,445.84	16.65%	Yes	On Time and Within Budget
67	B1CBA1600865-0	CSNHS-M003-00(308)	M003308	I-20 FROM SR 1/US 27 TO SR 61	Carroll	6	10/31/2019	Yes	\$80,354,843.40	\$82,924,958.12	\$8,521,338.29	10.28%	Yes	On Time and Within Budget
68	B1CBA1600887-0	0009998	0009998	SHARP CURVE TREATMENTS @ SEV LOCS IN DISTRICT 6	All Counties	6	7/31/2017	Yes	\$15,734,782.63	\$15,734,782.63	\$8,297,509.64	52.73%	Yes	On Time and Within Budget
69	B1CBA1601019-0	M005400	M005400	I-75/I-85 FROM SR 54 TO BROOKWOOD INTERCHANGE	Fulton	7	4/30/2017	No	\$13,789,879.59	\$13,930,204.59	\$10,218,731.64	73.36%	Yes	Finish Behind Schedule but Within Budget
70	B1CBA1601213-0	STP00-0013-01(063)	132950-	SR 13 FROM CS 1120/SAWNEE AVE/GWINNETT TO SR 347/HALL	Gwinnett	1	6/30/2020	Yes	\$16,344,141.33	\$16,748,562.74	\$2,544,755.07	15.19%	Yes	On Time and Within Budget
71	B1CBA1601524-0	M005446	M005446	I-75 FM RICHARD RUSSELL PKWY EXT/PEACH TO SARDIS CH RD/BIBB	Bibb	3	12/31/2017	Yes	\$18,828,568.80	\$18,828,568.80		0.00%	Yes	On Time and Within Budget
72	B1CBA1601563-1	M004637	M004637	I-85 FROM I-75/I-85/BROOKWOOD/FULTON TO N OF SR 155/DEKALB	DeKalb	7	2/28/2018	Yes	\$22,927,000.30	\$22,927,000.30	\$20,406,802.43	89.01%	Yes	On Time and Within Budget
73	B1CBA1601577-0	M004806	M004806	I-75 FM 0.98 MI S OF SR 133 TO 0.10 MI S OF COOK COUNTY LINE	Lowndes	4	9/30/2017	Yes	\$10,609,988.98	\$10,609,988.98		0.00%	Yes	On Time and Within Budget
74	B1CBA1601593-0	CSSTP-0007-00(414)	0007414	CR 90/COLERAIN ROAD FM W OF I-95 TO E OF KINGS BAY ROAD	Camden	5	10/31/2019	Yes	\$41,834,620.29	\$42,802,196.88	\$2,861,250.58	6.68%	Yes	On Time and Within Budget
75	B1CBA1601627-1	NHIMO-0016-01(092)	311000-	I-16 FROM I-75 TO SR 87: INCL SR 87 INTERCHANGE - PHASE I	Bibb	3	6/30/2021	Yes	\$62,680,353.49	\$62,943,256.07	\$2,079,917.09	3.30%	Yes	On Time and Within Budget
76	B1CBA1601681-0	0012699	0012699	PLEASANT HILL NEIGHBORHOOD IMPROVEMENTS - PHASE IB	Bibb	3	6/30/2018	Yes	\$12,330,994.33	\$12,359,900.63	\$1,860,621.88	15.05%	Yes	On Time and Within Budget
77	B1CBA1700716-1	0012700 & NHIMO-0016-01(104)	0012700	I-75 NB FROM SR 19 TO I-16 - PHASE II	Bibb	3	7/22/2021	Yes	\$148,746,188.92	\$149,704,030.62		0.00%	Yes	On Time and Within Budget
78	B1CBA1700716-1	0012700 & NHIMO-0016-01(104)	311410-	I-75 SB FROM SR 19 TO I-16 INTERCHANGE - PHASE III	Bibb	3	7/22/2021	Yes	\$148,746,188.92	\$149,704,030.62		0.00%	Yes	On Time and Within Budget
79	B1CBA1701104-0	STPIM-0180-01(006)	621530-	SR 151 FM S OF ROLLINS IND PARK/HOLCOMB RD TO SR 2/US 41	Catoosa	6	12/31/2020	Yes	\$34,596,916.18	\$35,417,061.52	\$242,204.69	0.68%	Yes	On Time and Within Budget
80	B1CBA1701192-0	CSSTP-0007-00(319)	0007319	SR 347/FRIENDSHIP RD FM MCEVER RD TO LAKE LANIER - PHASE II	Hall	1	10/31/2019	Yes	\$10,412,558.29	\$10,412,558.29		0.00%	Yes	On Time and Within Budget
81	B1CBA1701213-0	M005702	M005702	I-85 FROM 1 MI N OF SR 155/DEKALB TO SR 140/GWINNETT	Gwinnett	7	3/31/2018	Yes	\$29,847,964.90	\$29,847,964.90		0.00%	Yes	On Time and Within Budget
82	B1CBA1701396-0	0015436	0015436	DESIGN-BUILD BRIDGE REPLACEMENT @ 5 LOCS IN DISTRICT 1	Jackson	1		Yes	\$11,315,500.00	\$11,315,500.00		0.00%	Yes	On Time and Within Budget
83	B1CBA1701423-0	NHS00-0000-00(762)	0000762	I-75 FM N OF SR 133 TO COOK COUNTY LINE - PHASE II	Lowndes	4	4/30/2020	Yes	\$48,471,167.45	\$48,471,167.45		0.00%	Yes	On Time and Within Budget
84	B1CBA1701479-0	NHS00-0000-00(425)	0000425	I-985 NEW INTERCHANGE N OF SR 13 CROSSOVER NEAR MARTIN RD	Hall	1	8/31/2019	Yes	\$33,925,842.02	\$33,925,842.02		0.00%	Yes	On Time and Within Budget
85	B1CBA1701739-0	BRMLB-9007-00(014)	752015-	CS 1868/COURTLAND STREET @ CSX RR/MARTA/DECATUR STREET	Fulton	7		Yes	\$21,073,291.58	\$21,073,291.58		0.00%	Yes	On Time and Within Budget
86	B34834-14-000-1	IMNH0-0285-01(354)	713290-	I-285 @ SR 155/FLAT SHOALS ROAD: INC NOISE BARRIERS	DeKalb	7	2/23/2019	Yes	\$34,769,800.18	\$42,846,693.78	\$24,436,687.37	57.03%	Yes	On Time and Within Budget
87	B34939-15-000-0	0013367	0013367	SR 400 FROM CR 458/MCFARLAND ROAD TO SR 369	Forsyth	1	10/1/2018	Yes	\$47,470,406.25	\$57,963,804.76	\$32,277,693.97	55.69%	Yes	On Time and Within Budget
88	B34964-15-T00-0	0011401 & 232020-	0011401	SR 104 FM CR 1499/15TH STREET TO COLUMBIA COUNTY LINE - TIA	Richmond	2	5/31/2017	No	\$9,290,574.30	\$11,292,089.20	\$4,073,490.89	36.07%	Yes	Finish Behind Schedule but Within Budget
89	B34964-15-T00-0	0011401 & 232020-	232020-	SR 104/RIVERWATCH PKWY FM I-20 TO & ALONG JONES -MED BARRIER	Richmond	2	5/31/2017	No	\$9,290,574.30	\$11,292,089.20	\$6,554,697.95	58.05%	Yes	Finish Behind Schedule but Within Budget
90	B34991-15-T00-0	0011437	0011437	SR 1/SR 520/US 27 @ PR 115/CUSTER ROAD - TIA	Muscogee	3	9/4/2017	Yes	\$13,720,477.82	\$13,994,987.97	\$9,594,825.01	68.56%	Yes	On Time and Within Budget

## Georgia DOT Active Construction Projects Over \$10 Million in Value SB 200 Report for CY 2017

No	Contract ID	Federal/State Project No	GDOT PI NO	Description	County	DOT District	Completion Date	Construction on Schedule for Completion Date	Allotment	Current Amount	Earnings to Date	Percent Complete Earnings	Within Budget	Project Schedule and Budget Summary
91	B3CBA1600988-1	STP00-8016-00(003)	350730-	SR 982/TALBOTTON RD FROM 7TH AVE TO WOODRUFF RD/HILTON AVE	Muscogee	3	6/19/2021	Yes	\$29,438,708.00	\$29,854,009.49	\$8,819,475.79	29.54%	Yes	On Time and Within Budget
92	B3CBA1601188-0	CSBRG-0007-00(050)	0007050	SR 26 @ OCMULGEE RIVER IN HAWKINSVILLE	Pulaski	3	6/30/2019	Yes	\$15,197,018.08	\$15,393,038.07	\$4,022,670.40	26.13%	Yes	On Time and Within Budget
93	B3CBA1601399-0	M005069	M005069	SR 35/US 319 FROM CR 1677/DILLON RD/THOMAS TO SR 33/COLOQUITT	Thomas	4	6/30/2017	No	\$14,241,693.24	\$14,241,693.24	\$10,404,256.57	73.05%	Yes	Finish Behind Schedule but Within Budget
94	B3CBA1601492-1	STP00-1418-00(003)	242230-	SR 142 FM I-20 TO ALCOVY RD IN COVINGTON	Newton	2	6/30/2019	Yes	\$13,650,814.32	\$14,106,212.04	\$1,392,641.78	9.87%	Yes	On Time and Within Budget
95	B3CBA1601543-0	0003625	0003625	SR 87 FM 0.2 MI N OF CR 141/FOSKEY RD TO CR 166/DYKES CIRCLE	Bleckley	2	8/31/2020	Yes	\$21,383,272.27	\$21,383,272.27	\$6,148,413.43	28.75%	Yes	On Time and Within Budget
96	B3CBA1601637-0	0009862	0009862	SR 45 @ CORDRAYS POND DRAIN & OVERFLOW	Calhoun	4	8/31/2018	Yes	\$10,614,442.73	\$10,614,442.73		0.00%	Yes	On Time and Within Budget
97	B3CBA1601637-1	0009862	0009862	SR 45 @ CORDRAYS POND DRAIN & OVERFLOW	Calhoun	4	1/31/2019	Yes	\$11,404,002.10	\$11,404,002.10		0.00%	Yes	On Time and Within Budget
98	B3CBA1601637-2	0009862	0009862	SR 45 @ CORDRAYS POND DRAIN & OVERFLOW	Calhoun	4	5/31/2019	Yes	\$11,201,410.75	\$11,201,410.75		0.00%	Yes	On Time and Within Budget
99	B3CBA1601638-0	STP00-0046-01(029) & OTHER	231630-	SR 12/US 278 FM COVINGTON CITY LIMITS TO E OF SR 142	Newton	2	5/31/2020	Yes	\$18,889,798.98	\$19,333,736.71	\$550,669.57	2.85%	Yes	On Time and Within Budget
100	B3CBA1601638-0	STP00-0046-01(029) & OTHER	231635-	SR 12/US 278 @ ALCOVY RIVER & OVERFLOW 2.5 MI E OF COVINGTON	Newton	2	5/31/2020	Yes	\$18,889,798.98	\$19,333,736.71	\$53,751.12	0.28%	Yes	On Time and Within Budget
101	B3CBA1700858-0	STP00-0164-01(029)	721440-	SR 54 FM MCDONOUGH RD/FAYETTE NE TO SR 3/US 19/US 41/CLAYTON	Clayton	7	10/31/2021	Yes	\$43,243,974.87	\$44,626,071.33	\$226,368.36	0.51%	Yes	On Time and Within Budget
102	B3CBA1700915-0	0010211	0010211	SR 369 @ SIX MILE CREEK	Forsyth	1	5/31/2019	Yes	\$11,200,532.55	\$11,200,532.55	\$91,770.30	0.82%	Yes	On Time and Within Budget
103	B3CBA1701244-0	BHF00-0012-01(082)	122017-	SR 369 @ TWO MILE CREEK	Forsyth	1	5/31/2020	Yes	\$10,927,886.24	\$10,927,886.24		0.00%	Yes	On Time and Within Budget
104	B3CBA1701320-0	BRF00-0002-06(050)	122064-	SR 11 @ CHATTAHOOCHEE RIVER	Hall	1	3/1/2020	Yes	\$33,927,452.66	\$33,927,452.66		0.00%	Yes	On Time and Within Budget
105	B3CBA1701320-0	BRF00-0002-06(050)	122066-	SR 11 @ EAST FORK LITTLE RIVER	Hall	1	3/1/2020	Yes	\$33,927,452.66	\$33,927,452.66		0.00%	Yes	On Time and Within Budget
106	B3CBA1701462-0	CSSTP-0006-00(439)	0006439	SR 10/US 78 @ SR 124; INC HENRY CLOWER BLVD	Gwinnett	1	8/31/2019	Yes	\$13,518,036.43	\$13,518,036.43		0.00%	Yes	On Time and Within Budget
107	B3TIA1601636-0	0012578	0012578	SR 30/US 280 @ LAKE BLACKSHEAR @ CRISP/SUMTER CO LINE - TIA	Crisp	4	5/31/2019	Yes	\$19,275,480.89	\$19,275,480.89	\$600,391.89	3.11%	Yes	On Time and Within Budget
108	D30067-15-000-0	CSSTP-0009-00(396)	0009396	BELT LINE CORRIDOR FROM UNIVERSITY AVE TO LENA STREET	Fulton	7	6/19/2017	No	\$23,308,106.00	\$23,308,106.00	\$22,424,930.48	96.21%	Yes	Finish Behind Schedule but Within Budget
<b>Totals</b>									<b>\$2,091,654,756.41</b>	<b>\$2,163,494,818.63</b>	<b>\$413,956,837.42</b>	<b>19.13%</b>		