

Atlanta - Chattanooga HSGT Project

Status & Action Plan

March 16, 2011



Progress Since December Meeting

- Held bi-weekly progress meetings
- Continued meeting with Matching Funds Contributors
- Coordinated with FRA & FHWA
- Prepared Initial Draft Administrative DEIS and supporting Technical Memoranda
- Submitted Draft Cooperative Agreement for Next Phase to FRA

Funding Progress

- \$13.8M - Maglev Deployment Program
- \$1.5M - State of Georgia (FY 11 Bonds)
- Match received from City of Chattanooga for Maglev Deployment Grant on March 7th

Next Steps

- Finalize Screening Report
- Update Administrative Draft EIS (ADEIS)
- Continue work with FRA on the cooperative agreement
- Review and approval of ADEIS by FHWA & FRA
- Public Hearings on DEIS
- Prepare Final EIS (FEIS) & Record of Decision (ROD)
- Review & approval of FEIS & ROD by FHWA & FRA

Tentative Schedule

Finalize Screening

- To be completed by April 2011

DEIS Document

- Submit to FHWA/FRA by June 2011

Public Hearings & Documentation

- To be completed by October 2011

FEIS Document & Record of Decision

- To be completed by January 2012

Thank You

**State Transportation Board Member
& Steering Committee Chairman**

David Doss