

# P3 Update

P3/Alternative Finance Committee

July 14, 2010



# Agenda

- Project Update
  - West by Northwest
  - Multi-Modal Passenger Terminal
  - Rest Areas and Welcome Centers

# Project Update

## -West by Northwest-

- The first draft RFP was released June 18, 2010
- Comments and questions on draft RFP were due and received on July 9<sup>th</sup>
- TIFIA presentation was held July 9<sup>th</sup> in Washington D.C.
- One on ones with Proposing Teams scheduled for July 20<sup>th</sup> and 21<sup>st</sup>
- Final RFP scheduled to be issued in November 2010
- Proposals due date May 26, 2011

# Project Update

## -Atlanta Multi-Modal Passenger Terminal-

- Technical Committee has completed drafts on:
  - Environmental Review Study
  - Property Ownership Study
  - Existing Conditions Study
  - Bus and Rail Operations Study
- Data library is being created for the documents in the RFQ
- TIGER II pre-application due July 26, 2010
- MOA has been agreed upon by all parties
- Revised/Tentative procurement schedule
  - Notice of Intent to Advertise RFQ issued July 14, 2010
  - RFQ to be issued by September 24, 2010
  - Pre-SOQ Workshop to be held October 14, 2010
  - Statements of Qualifications due December 3, 2010
  - Short listed firms identified by January 31, 2011

# Project Update

## -Rest Areas and Welcome Centers-

- Project Team has been developed and the members include:
  - Office of Maintenance
  - Facilities Office
  - P3 Office
  - Legal
  - Communication
- Meeting held July 13, 2010 with Department of Economic Development
- RFQ development still in progress
- Revised/Tentative procurement schedule
  - Notice of Intent to Advertise RFQ to be issued by July 16, 2010
  - RFQ to be issued on August 30, 2010
  - Pre SOQ Workshop to be held September 21, 2010
  - Statement of Qualifications due November 10, 2010
  - Shortlisted proposers announced December 10, 2010

# P3 Update

# Questions?