

# **Welcome Center Program Update**

**Meg Pirkle**

**Director of Permits and Operations**

**November 20, 2013**



# Welcome Center Program Update

- \$3 Million approved at April Board meeting
- GDOT partnering with GSFIC Construction Division
- Hired Wiley|Wilson Architectural/Engineering firm
  - Phase 1: Conduct in-depth facility condition assessment: \$104,500.00
  - Phase 2: Scope may be expanded to include development of construction plans

# Welcome Center Program Update

- Wiley|Wilson progress to date:
  - Completed all 8 site visits and condition assessments
  - Reviewed all systems: architectural, civil, structural, plumbing and water, HVAC, electrical, lighting
  - Currently developing construction cost estimates
  - Will develop final report with suggested priorities using value-based approach
  - Completion December 18



# Questions?

