



2015 STATEWIDE SUMMER CONSTRUCTION PROJECTS LIST

June 2015

| DISTRICT 1 – NORTHEAST, GEORGIA | | | | |
|--|--|--|---|---|
| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
| PI # 0004430 SR 20 widening in Gwinnett County | SR 20 widening to 4 lanes from Peachtree Ind. Blvd to Burnett Trail | Ongoing; scheduled completion: June 30, 2016 | Overnights and middays, paving and lane shifts this summer | These 3 projects are back to back totaling 8 miles of construction. |
| PI # 132985 SR 20 widening and bridge replacement in Gwinnett and Forsyth Counties | Burnett Trail in Gwinnett Bridge over Chattahoochee River to Samples Rd in Forsyth | Ongoing; scheduled completion: May 31, 2016 | No work allowed in river now but work happening on BR over river | Attractions on route - Lake Lanier, Park, Chatt River on projects. Major east west route. |
| PI # 0002392 SR 20 widening in Forsyth County | SR 20 widening to 4 lanes from Samples Rd to James Burgess Rd | Ongoing; scheduled completion: November 30, 2016 | Minimal closures for utility relocates | |
| PI # 162430 SR 347 widening in Hall County | SR 347 widens from I-985 west to SR 211 (half project is open to traffic) | Ongoing; scheduled completion: January 12, 2016 | Middays and overnights, paving so shifting traffic lots over summer | East west route and path to Lake Lanier Islands from I-85 |

| DISTRICT 2 - EAST CENTRAL GEORGIA | | | | |
|---|--|--|---|--|
| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
| PI # 0006431 SR 56 (Mike Padgett Highway) widening and reconstruction in Richmond County | Widening and reconstruction of 4.87 miles on SR 56 beginning at Bennock Mill Rd. extending to Old Waynesboro Rd. Construction of 2 bridges | Ongoing; scheduled completion: August 28, 2016 | Lane closures likely later in construction | 33 percent complete; Contractors currently grading, laying storm and drain pipe and installing median and curb and gutter |
| PI # M004920 I-20 resurfacing in Greene/McDuffie/Taliaferro/ Warren Counties | Resurfacing I-20 sections from milepost 130 in Greene County to milepost 172 in McDuffie County. | Ongoing; scheduled completion: late Spring 2016 | Requires lane closure in both eastbound lanes from June to August from 130-154 mile posts. | Project has been under continuous single lane closures for slab replacement; Contractor recently halted work on the slab replacement for the summer |
| PI # M003956 I-16/SR 404 rehabilitation in Laurens/Treutlen Counties | Concrete removal and reconstruction of I-16 in Laurens and Treutlen counties | Ongoing; scheduled completion: Nov. 12, 2015 | Currently under permanent lane closures for outside lanes and shoulders | 60 percent complete; Continuous lane closures both EB and WB throughout the length of the project |
| PI # 221900/221910 4.882 Miles of widening and reconstruction of US 1/ SR 4 in Emanuel County | Begins south of Bluebird Lane and extending north of Old Hwy 46; also includes construction of 6 bridges. | Completed by the end of the summer. | Minor traffic shifts will be made throughout the summer. | This work should be completed by the end of August. |
| PI # 232305/231356 Keg Creek Passing Lane and Bridge Replacement SR 47 in Columbia County | Two accompanying projects a few miles north of Appling, Ga. on SR 47 (Washington Rd.) Replacement of a bridge over Keg Creek and construction of a SB passing lane from mile 2.45 to 3.88. | Current completion date Dec. 31, 2016; 540 day off-site detour began May 27. | Detour uses SR 47/US 221 (Pollards Corner), SR 150 (Clarks Hill Road), US 220 (Ray Owens Road). | 14 percent complete; Off-site detour causing some headaches, but it's necessary; This is a major thoroughfare for Richmond, Columbia and Lincoln counties. |

DISTRICT 3 - WEST CENTRAL GEORGIA

| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
|--|--|--|---|---|
| <p>PI # 0009156 and PI # 0009157 I-75 Express Lanes South in Clayton and Henry Counties</p> | <p>The project will add two toll lanes along I-75 south of Atlanta. The project corridor extends 12 miles, from SR 155 / McDonough Road to SR 138 / Stockbridge Hwy. These new lanes will be built within the median of the existing roadways.</p> | <p>Work began October 2014; Completion Date is June 30, 2017</p> | <p>Lane closures allowed week nights NB between 9 p.m. - 5 a.m.; SB is 9 p.m. – 7 a.m.</p> <p>Lane closures on I-75 allowed continuous on weekends from 9 p.m. Friday through 5 a.m. Monday</p> | <p>Project is 25% complete. Continue asphalt paving SB/NB for GP lanes, shoulders & Tolling Gantries. Continue to install storm drainage pipes, milling of the existing asphalt shoulder, construction of sound barrier walls & retaining walls SB. Bridge work; widening of Flippen Road bridge continues. Continue roadway excavation near Jonesboro Rd underpass. Construction of approaches of Flyover Bridge from I-75 to I-675. Portion of the MSE approach at I-675 Southbound has been completed. Begin widening construction on SB Exit Ramp 216 & NB Entrance Ramp 216.</p> |

| DISTRICT 4 - SOUTHWEST GEORGIA | | | | |
|--|---|--|--|--|
| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
| PI # 0000543 SR 133 from CR 276/Troupville Rd to CR 10/Pauline Church Rd in Brooks County | 6.742 miles of widening and reconstruction on SR 133. | Ongoing; scheduled completion: June 30, 2016 | No lane closures 7:00am to 9:00am Monday through Friday. No lane closures during Sunbelt Ag Expo | Contractor performing grading operations |
| PI # 432100 SR 31 at Withlacoochee River at the GA-FLA State Line in Brooks/Lowndes Counties | .567 mile of construction of bridge over the Withlacoochee River. | Ongoing; scheduled completion: October 1, 2015 | Traffic on detour bridge, No restrictions | Contractor paving bridge approaches |
| PI # 0000803 I-75 at CR 410/Brighton Rd - Phase II in Tift County | Interchange reconstruction on I-75 at Brighton Rd | Ongoing; scheduled completion: November 30, 2016 | Nighttime lane closures only. 60 day lane closure allowed for construction of bridge center bent footings | Contractor grading and placing asphalt on new ramps. |
| PI # 432092 SR 32 bridge replacement in Lee/Worth Counties | Bridge and approaches replacement over Flint River and Overflow on Lee/Worth County Line | Ongoing; scheduled completion: November 30, 2015 | Traffic on current alignment while new bridges are constructed. | Contractor constructing new bridges and approaches |
| PI # 422550 SR 3 at SR 91 interchange reconstruction in Dougherty County | Interchange reconstruction on SR 91 from SR 3 to Jewel St and SR 133 at SR 91 in Albany | Ongoing; scheduled completion: December 31, 2015 | No day time multiple lane closures. No multiple lane closures on Liberty Expressway. No single lane closures 6:30am to 9:00am and 3:30 pm to 6:00 pm M-F | Contractor paving for ramp tie-ins on Jefferson |
| PI # 431780 SR 133 widening and reconstruction in Colquitt County | 4.430 miles of widening and reconstruction on SR 133 from CR 388/Hawthorne Dr to SR 35/E. Moultrie Bypass | Ongoing; scheduled completion: July 31, 2016 | No lane closures during Sunbelt Ag Expo | Contractor installing drainage |
| PI # 422235 SR 1 from CR 153/Carnegie Vilulah Rd to Cuthbert Bypass in Randolph County | TIA-9.13 miles of widening and reconstruction of SR 1 | Ongoing; scheduled completion: May 31, 2016 | No restrictions | Contractor performing grading and paving operations. |

DISTRICT 5 - SOUTHEAST, GEORGIA

| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
|---|---|---|---|--|
| <p>PI # 0007421 I-95 at SR 251 Interchange reconstruction in McIntosh County</p> | <p>Replace existing 2 lane bridge on SR 251 over I-95 at Exit 49 with new 4 lane bridge to achieve the required vertical and horizontal clearance for the widening of I-95.</p> | <p>Ongoing; scheduled completion: April 30, 2017</p> | <p>Only nighttime lane closures from 7pm thru 7am on I-95 and SR 251</p> | <p>I-95 shoulder closures under bridge for duration of project roadway work moving toward the construction of the new bridge</p> |
| <p>PI # M005229 Reconstruction of ramps on I-95 at Exit 1 and 3 in Camden County</p> | <p>Concrete rehab work on I-95 on/off ramps. Exit 1 (SR40) & Exit 3 (St. Mary's Rd)</p> | <p>Ongoing; scheduled completion: October 31, 2015</p> | <p>Only nighttime ramp closures. Daytime traffic shifts on ramps could occur. NB/SB loop ramps will have complete concrete replacement in Sept. This work must utilize ramp closures for up to 7 days per ramp.</p> | <p>Contractor continues to work on ramps.</p> |
| <p>PI # 522870 SR 204 Interchange at King George Blvd. in Chatham County</p> | <p>1.47 miles of construction of an interchange on SR 204/Abercorn St. over King George Blvd.</p> | <p>Ongoing; scheduled completion: January 31, 2017</p> | <p>SR 204 lane restrictions at high traffic peak hours are EB – 7 a.m. until 9 a.m. WB – 4 p.m. until 7 p.m.</p> | <p>Construction of ramps continues. Traffic will be shifted on to ramps during bridge construction is completed.</p> |
| <p>PI # M004918 I-16 Concrete Rehab in Chatham County</p> | <p>11.25 miles of concrete rehabilitation on I-16</p> | <p>Ongoing; scheduled completion: August 31, 2015</p> | <p>I-16 lane restrictions at high traffic peak hours are EB – 6:30 a.m. until 9:30 a.m. WB – 3:30 p.m. until 7 p.m.</p> | <p>All concrete pouring has been completed. The slow moving grinning process is underway.</p> |
| <p>PI # 0000690 Georgia Welcome Center I-95 South bound in Chatham County</p> | <p>Georgia Welcome Center Construction</p> | <p>Ongoing with completion of new center in Fall 2016</p> | <p>No anticipated lane closures</p> | <p>Temporary facilities and services are available, but limited.</p> |

DISTRICT 6 – NORTHWEST GEORGIA

| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
|--|--|--|--|--|
| <p>PI # 610750 The I-75/SR 156 (Redbud Road) Interchange in Gordon County</p> | <p>Interchange reconstruction and construction of the bridge on I-75 and its approaches</p> | <p>Ongoing; scheduled completion: May 31, 2016</p> | <p>Single lane closures at non-peak times weekdays, and occasional double lane closures only at night and on weekends</p> | <p>Project is around 55% complete. It is on schedule. Contractor is working on phase 2 of the bridge construction.</p> |
| <p>PI # 610930 The I-75/SR 136 Interchange in Gordon County</p> | <p>Interchange widening and reconstruction on SR 136, beginning at Camp Creek and extending to US 41/SR 3. Includes construction of two bridges and approaches over Camp Creek and I-75</p> | <p>Ongoing; scheduled completion: November 30, 2015</p> | <p>Single lane closures at non-peak times weekdays; and occasional double lane closures only at night and on weekends; and periodical traffic shifts</p> | <p>Project is about 75% complete. Work is underway for stage 3 on both bridges.</p> |
| <p>PI # 0000931 The I-75/Rocky Face Interchange in Whitfield County</p> | <p>Interchange reconstruction on I-75 at US41 (Rocky Face Interchange). Includes construction of four bridges and installation of intersection video detection systems, and closed circuit TV to monitor weather & traffic conditions</p> | <p>Ongoing; scheduled completion: October 2, 2016</p> | <p>Single lane closures at non-peak times weekdays; and occasional double lane closures only at night and on weekends; and periodical traffic shifts</p> | <p>Project is approximately 55% complete. Contractor is working on placing concrete on ramps and preparing for a southbound traffic shift.</p> |
| <p>PI # 0002626 Widening US 41 in Bartow County</p> | <p>This project consists of 1.079 of widening on US 41 in Cartersville; the reconstruction of the existing historic interchange of US 41/SR 3 at US 411/SR 61, including the reconstruction of bridges over US 411/SR 61; and the reconstruction of bridges over CSX Railroad and the widening or reconstruction of the northern bridge over Pettit Creek.</p> | <p>Ongoing; scheduled completion: Completion Date: 12/31/ 2017</p> | <p>Single lane closures and periodical traffic shifts</p> | <p>Project is about 25% complete. Construction is expected to increasingly interfere with the heavy traffic, especially during the morning and evening rush hours.</p> |

DISTRICT 7 - METRO ATLANTA (number corresponds to GIS map)

**Lane closures allowed in contract. Actual work may include reduced closures*

| Project Name | Project Description | Project Timeframe | Lane Closure Allowed & Timeframe | Project Status |
|---|---|---|--|----------------|
| #1 PI # M003044/ M003054 I-20 Bridge joint replacements inside the perimeter in Fulton County | I-20 bridge joint repairs from just west of I-75/85 to I-285 | Ongoing; scheduled completion: April 30, 2016 | Double lanes closed: Night time 9PM to 5AM weekdays Triple lanes closed: Friday 9PM to 5AM Monday No work 2 hours before or after Braves games | 75% Complete |
| #2 PI # M004620 I-285 concrete slab rehab in Cobb County | I-285 WB/EB from Paces Ferry to I-85 replacing concrete slabs, grinding, restriping | Ongoing; scheduled completion: Spring 2016 | Weekdays 2 RT or 2 LT 9PM to 5AM, 2 RT or 2 LT 9PM Friday to 5 AM Monday | 50% complete |
| #3 PI # 752300 I-285 at Atlanta Rd in Cobb County | Widening of Atlanta Rd over I-285 with Auxiliary lanes on I-285 between Atlanta Rd and W. Paces Ferry | Ongoing; scheduled completion: Fall 2017 | I-285 has been shifted, various single closures during the day 9AM to 3:30PM | 20% |
| #4 PI # M004203 I-285 Sign Upgrades in Cobb/Fulton/ DeKalb Counties | Sign upgrades on I-285 from I-85 to I-20 on the western, southern and eastern part of I-285. | Ongoing; scheduled completion: Fall 2016 | Weekdays 2 RT or 2 LT 9PM to 5AM, 2 RT or 2 LT 9PM Friday to 5 AM Monday | 50% |
| #5 PI # 0008256 I-75 Express Lanes (Northeast Corridor) in Cobb County | 29 miles of new toll lane construction on I-75 from I-285 to Hickory Grove Rd to Sixes Rd | Ongoing; scheduled completion: Fall 2018 | Various lane closures on the project affects the I-285 and I-575 interchanges meaning closures will occur on I285, I-575 and on I-75 | ??? |
| #6 PI # M004422 I-75 Sign Upgrades in Cobb County | I-75 from I-285 to I-575 upgrade overhead signs (coordination with Express Lanes project) | Ongoing; scheduled completion: Fall 2016 | Weekdays 2 RT or 2 LT 9PM to 5AM, 2 RT or 2 LT 9PM Friday to 5 AM Monday | 20% |
| #7 PI # 751580 GA 400 at Northridge in Fulton County | Widening of Northridge Rd over GA 400 | Ongoing; scheduled completion: Fall 2015 | Various lanes closed on GA400 at night or on weekends with shifts on Northridge | 55% |
| #8 PI # M005309 I-285 Striping in DeKalb County | I-285 roadway striping beginning at Snapfinger Rd to Chamblee Tucker Rd | Ongoing; scheduled completion: Dec 2015 | Monday to Sunday 9PM to 5AM various lanes closed | 5% |

| | | | | |
|--|--|---|---|---------------|
| #9 PI # 713290 I-285 at Flat Shoals in DeKalb County | Flat Shoals Road (SR 155) widening over I-285 | Ongoing; scheduled completion: Fall 2017 | Various RT lane closures on I-285 nightly and weekend with shifts on Flat Shoals Rd | 5% |
| #10 PI # M004426 I-85 Sign Upgrade in Fulton/ Clayton Counties | Sign upgrade on I-85 from I-75/I-85 to Union City | Ongoing; scheduled completion: Fall 2016 | Weekend various lanes closed and nightly weekdays 9PM to 5AM | Just starting |
| #11 PI # M004425 I-75/ I-85 Sign Upgrade (Downtown Atlanta) in Fulton County | Sign upgrade on downtown connector from Northside Dr to University Ave | Ongoing; scheduled completion: September 2015 | Weekend various lanes closed and nightly weekdays 9PM to 5AM | 85% |
| #12 PI # M004584 US 78 Milling and Resurfacing in DeKalb County | Resurfacing US 78 from Montreal Road to Stone Mountain Park Entrance | Ongoing; scheduled completion: Winter 2016 | Weeknight and weekend lane closures from 9 PM to 5 AM | 0% |