



Congressional District One

City of Willacoochee—Atkinson 0009438

Willacoochee Elementary School

Construction Bid Award: \$560,033

Status: *Constructed, open to the Public*

Glynn County School District—Glynn 0010011

Altama Elementary, Burroughs-Molette Elementary, Golden Isles Elementary, Goodyear Elementary & Oglethorpe Elementary

Construction Bid Award: \$142,713

Status: *Constructed, open to the Public*

Valdosta City School District—Lowndes 0010379

J.L. Newborn Elementary School

Current Cost Estimate: \$318,558

Status: Final Design phase

Target LET Date: May 2014

Lanier County School District—Lanier 0010451

Lanier County Primary, Elementary & Middle Schools

Current Cost Estimate: \$143,262

Status: Final Design phase

Target LET Date: May 2014

Congressional District Two

Chattahoochee County School District—Chattahoochee 0009439

Chattahoochee Elementary School

Construction Bid Award: \$444,096

Status: *Let November 2013, Construction Pending*

Baker County School System—Baker 0010012

Baker County Elementary

Construction Bid Award: \$124,466

Status: *Let October 2013, Under Construction*

Columbus Planning Department—Muscogee 0010392

Clubview Elementary

Construction Bid Award: \$120,023

Status: *Let December 2013, Construction Pending*

City of Roberta—Crawford 0010452

Crawford County Eagle's Nest, Elementary & Middle Schools

Construction Bid Award: \$376,280

Status: *Let December 2013, Construction Pending*



Congressional District Three

Fayette County Bd of Commissioners—Fayette 009440

Peeples Elementary School and Rising Starr Middle School

Construction Bid Award: \$739,733

Status: *Constructed, open to the public*

Coweta County School System—Coweta 0010013

Newnan Crossing Elementary

Construction Bid Award: \$90,578

Status: *Let November 2013, Under Construction*

Henry County Schools—Henry 0010393

Fairview Elementary, Hampton Elementary, McDonough Elementary, Red Oak Elementary, Westlake Elementary & Stockbridge Middle School

Current Cost Estimate: \$552,728

Status: Final Design phase

Target LET Date: May 2014

Congressional District Four

DeKalb County Public Works—DeKalb 0009441

Livsey Elementary

Construction Bid Award: \$230,198

Status: *Constructed, open to the public*

City of Decatur—DeKalb 0010014

Clairmont Elementary, Oakhurst Elementary, Winnona Park Elementary & Glenwood Academy

Construction Bid Award: \$368,070

Status: *Constructed, open to the public*

DeKalb County Public Works—DeKalb 0010394

Briarlake Elementary, Evansdale Elementary, Fairington Elementary, Hawthorne Elementary, Oakgrove Elementary

Current Cost Estimate: \$610,264

Status: Design Build Project

Target LET Date: March 2014

Congressional District Five

City of Atlanta Public Works—Fulton 0009442

Morningside Elementary School

Construction Bid Award: \$491,993

Status: *Constructed, open to the public*

Fulton County Public Works—Fulton 0010015

Sandtown Elementary, Love Nolan Elementary & Seaborn Lee Elementary

Construction Bid Award: \$297,006

Status: *Constructed, open to the public*

City of Atlanta Public Works—Fulton 0010395

Atlanta Charter Middle & Atlanta Neighborhood Charter School

Current Cost Estimate: \$500,000+

Status: Design Build Project

Target LET Date: To be determined

Congressional District Six

City of Milton—Fulton 0009443

Crabapple Crossing Elementary, Summit Hill Elementary & Northwestern Middle School

Construction Bid Award: \$786,806

Status: *Constructed, open to the public*

City of Dunwoody—DeKalb 0010016

Kingsley Elementary

Construction Bid Award: \$331,645

Status: *Constructed, open to the public*

Cherokee County School District—Cherokee 0010396

Ball Ground Elementary, Bascomb Elementary, Carmel Elementary, Holly Springs Elementary, Joseph Knox Elementary & Woodstock Elementary

Current Cost Estimate: \$246,577

Status: Final Design phase

Target LET Date: April 2014

Congressional District Seven

City of Lawrenceville—Gwinnett 0009444

Lawrenceville Elementary and Margaret Winn Holt Elementary Schools

Current Cost Estimate: \$834,000

Status: Final Design complete

Target LET Date: February 2014

City of Grayson—Gwinnett 0010017

Grayson Elementary School

Current Cost Estimate: \$457,730

Status: Final Design

Target LET Date: April 2014



Newton County Board of Commissioners—Newton 0010397

Fairview Elementary, Live Oak Elementary, West Newton Elementary, Clements Middle & Veterans Memorial Middle

Current Cost Estimate: \$402,261

Status: Final Design phase

Target LET Date: June 2014

City of Statham—Barrow 00100453

Statham Elementary

Current Cost Estimate: \$254,508

Status: Final Design phase

Target LET Date: March 2014

Congressional District Eight

City of Macon—Bibb 0009445

Riley Elementary, Barden Elementary, Bughard Elementary, King Danforth Elementary & Appling Middle

Construction Bid Award: \$640,223

Status: *Under Construction, near completion*

City of Tifton—Tift 0010018

G. O. Bailey Elementary

Construction Bid Award: \$87,644

Status: *LET September 2013, Under Construction*

City of Dublin—Laurens 00100398

Susie Dasher Elementary & Saxon Heights Elementary

Construction Bid Award: \$320,746

Status: *LET December 2013, Construction Pending*

Colquitt County School District—Colquitt 0010558

C. A. Gray Elementary

Current Cost Estimate: \$114,780

Status: Completing Preliminary Design activities to advance to Final Design phase

Target LET Date: September 2014



Congressional District Nine

City of Gainesville—Hall 0009446

Gainesville Middle, Fair Street World School, Enota Multiple Intelligence Academy, Centennial Arts Academy & New Holland Core Knowledge Academy

Construction Bid Award: \$564,432

Status: *LET December 2013, Construction Pending*

Forsyth County Schools—Forsyth 0010019

Vickery Creek Elementary and Middle Schools

Construction Bid Award: \$837,667

Status: *LET December 2013, Construction Pending*

Dalton Public Schools—Whitfield 0010399

Blue Ridge Elementary, Brookwood Elementary, City Park Elementary, Park Creek Elementary, Roan Elementary & Westwood Elementary

Current Cost Estimate: \$495,577

Status: Final Design phase

Target LET Date: May 2014

Congressional District Ten

Unified Govt of Athens-Clarke—Clarke 0009447

Barrow Elementary, Chase Street Elementary, Gaines Elementary & Hillsman Elementary

Construction Bid Award: \$429,245

Status: *Constructed, open to the public*

City of Jefferson—Jackson 0010022

Jefferson City Schools

Current Cost Estimate: \$485,196

Status: Completing Preliminary Design activities to advance to Final Design phase

Target LET Date: September 2014

City of Cornelia—Habersham 0010400

Cornelia Elementary

Current Cost Estimate: \$938,686

Status: Final Design Complete

Target LET Date: February 2014

Columbia County—Columbia 0010454

Lewiston Elementary

Current Cost Estimate: \$184,516

Status: Completing Preliminary Design activities to advance to Final Design phase

Target LET Date: June 2014



Congressional District Eleven

City of Bremen—Haralson 0009448

H. A. Jones Elementary

Construction Bid Award: \$342,268

Status: *Constructed, open to the public*

City of Marietta—Cobb 0010021

Park Street Elementary, Creekside Elementary, Eagle Ridge Elementary & Midway Elementary

Construction Bid Award: \$559,974

Status: *Constructed, open to the public*

Cobb County School District—Cobb 0010401

Cheatham Hill & Kincaid Elementary

Current Cost Estimate: \$543,044

Status: Design Build Project

Target LET Date: March 2014

Congressional District Twelve

City of Louisville—Jefferson 0009449

Louisville Academy

Construction Bid Award: \$431,344

Status: *Constructed, open to the public*

Savannah-Chatham Public School System—Chatham 0010020

Georgetown Elementary, White Bluff Elementary, Garden City Elementary & Largo Tibet Elementary

Construction Bid Award: \$398,719

Status: LET October 2013, Construction Pending

Baldwin County Board of Education—Baldwin 0010455

Blandy Hills Elementary, Creekside Elementary, Eagle Ridge Elementary & Midway Elementary

Current Cost Estimate: \$540,102

Status: Final Design Phase

Target LET Date: May 2014

Congressional District Thirteen

Douglas County DOT—Douglas 0009450

Chapel Hill Elementary

Construction Bid Award: \$395,055

Status: Constructed, open to the public

City of Palmetto—Fulton 0010023

Palmetto Elementary School

Current Cost Estimate: \$499,490

Status: LET December 2013, Construction Pending

Fulton County Public Works—Fulton 0010403

Bethune Elementary

Current Cost Estimate: \$553,919

Status: Design Build Project

Target LET Date: March 2013

