

January 2015 Letting Report

K. Joe Carpenter, Jr., P.E.
Director of P3/Program Delivery


December 11, 2014



Fiscal Year 2015 Letting Report

Number of Projects Let in FY 2015

(Contractor Low Bid Award Data)



Does not include LMIG Projects


As of December 5, 2014

Source Construction Bidding Administration

Fiscal Year 2015 Letting Report

Dollar Amount of Projects Let in FY 2015

(Contractor Low Bid Award Data)



Total = \$322,894,165

Does not include LMIG Projects

*As of December 5, 2014
Source Construction Bidding Administration*

November 2014 Letting Results

Summary	Presented to GDOT Board (Includes Adjustments)	Low Bid (Awarded to Contractor)	Low Bid w/Adjustments (Total Project Obligation)
GDOT Let (Project Count)	28	28	28
GDOT Let (Dollars)	\$ 37,593,979	\$ 35,491,725	\$ 38,267,016
Local Let (Project Count)	\$ 0	N/A	N/A
Local Let (Dollars)	\$ 0	N/A	N/A

As of December 5, 2014
Source Construction Bidding Administration

Summary of Non-Funded Ready to Let Projects

Fiscal Year 2015 (Year to Date)


Proposed Let Month (July thru January)	Projects “On Hold” (Placed on hold due to Lack of Federal Funding)	
	Project Count	Estimated Costs
	100	\$246,078,055

As of December 5, 2014

Source TPro – Chief Approved Summer & Winter FY '15 Letting List
Accumulative Monthly Let Status Project Shifts – Not Funded Projects

Fiscal Year 2015 Federal Funding Situation

- Authorization & Obligation
 - Extended through May 31, 2015
 - Approximately 69.32% of expected funds for FY 15
- Appropriation
 - Only provided through December 11, 2014
 - Approximately 19.74% of funds appropriated and available to liquidate obligations
 - Any authorizations beyond this amount must be AC



Proposed TIA Projects

Mike Dover, P.E.
TIA Administrator

December 11, 2014




TIA Projects

January 2015 Letting

Project ID	Description	Primary County	Primary Work Type	Congressional District	Project Let By	TIA Region
<u>0011901</u>	CHESTER HIGHWAY IN DODGE COUNTY - TIA	DODGE	Resurface & Maintenance	8	DOT	Heart of Georgia - Altamaha
<u>0011902</u>	BELL LINE ROAD IN DODGE COUNTY - TIA	DODGE	Resurface & Maintenance	8	DOT	Heart of Georgia - Altamaha
<u>0011388</u>	SR 4/US 1 @ SR 10/US 78-DEANS BRIDGE AND GORDON HIGHWAY - TIA	RICHMOND	Intersection Improvement	12	DOT	Central Savannah River Area
<u>0012518</u>	SNOWHILL BAPTIST CH RD FM CR 40 TO SR 46 IN WHEELER CO-TIA	WHEELER	Resurface & Maintenance	12	DOT	Heart of Georgia - Altamaha

CHESTER HIGHWAY IN DODGE COUNTY – TIA

Resurface & Maintenance Project (14.73 miles) in Dodge County Congressional District 8



CHESTER HIGHWAY IN DODGE COUNTY – TIA


Resurface & Maintenance Project (14.73 miles) in Dodge County Congressional District 8



BELL LINE ROAD IN DODGE COUNTY – TIA

Resurface & Maintenance Project (4.17 miles) in Dodge County Congressional District 8

End
Project



Begin
Project

SR 4/US 1 @ SR 10/US 78 – TIA
Deans Bridge Road and Gordon Highway
Intersection Improvement Project (0.40 miles) in Richmond County
Congressional District 12



SR 4/US 1 @ SR 10/US 78 – TIA
Deans Bridge Road and Gordon Highway
Intersection Improvement Project (0.40 miles) in Richmond County
Congressional District 12



SNOWHILL BAPTIST CH RD FM CR 40 TO SR 46 IN WHEELER CO-TIA

**Resurface & Maintenance Project (4.70 miles) in Wheeler County
Congressional District 12**

End
Project



Begin
Project

SNOWHILL BAPTIST CH RD FM CR 40 TO SR 46 IN WHEELER CO-TIA

**Resurface & Maintenance Project (4.70 miles) in Wheeler County
Congressional District 12**




SNOWHILL BAPTIST CH RD FM CR 40 TO SR 46 IN WHEELER CO-TIA

**Resurface & Maintenance Project (4.70 miles) in Wheeler County
Congressional District 12**



Fiscal Year 2015 Letting Report

Number of Projects January 2015 Letting




Does not include LMIG Projects

As of December 5, 2014

Source TPro – Chief Approved Summer & Winter FY '15 Letting List

Fiscal Year 2015 Letting Report

Dollar Amount of Projects January 2015 Letting



Total = \$2,848,000

Does not include LMIG Projects

As of December 5, 2014

Source TPro – Chief Approved Summer & Winter FY '15 Letting List

Proposed Revisions To The Construction Work Program

Toby Carr

Director of Planning

December 11, 2014



December 2014 CWP Revision

No Board Revisions:

January 2015 CWP Revision

Board Revisions:

1. **P.I. No. 621595-**, Pickens County Passing Lane Project in CD 9.

Action: Change in Description