

Atlanta Regional
MANAGED LANES
Implementation Plan

FINAL REPORT

Appendix B

Windshield Survey

Prepared for



Prepared BY

HNTB Corporation

3715 Northside Parkway

200 Northcreek, Suite 800

Atlanta, GA 30327

(404) 946-5700



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: GA 400 NB

Date: 1-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0	4	10	11	0	Asphalt Asphalt		Marta Crossing	Over					1:35	GA 400 NB outside 1
	3	0	4	10	11	0	Asphalt Asphalt		Pedestrian Crossing	Over					1:40	
	3	0	4	10	11	0	Asphalt Asphalt		Buckhead Tunnel	Bridge					2:00	
							Asphalt Asphalt		Peachtree Rd	Over					2:10	
	3	0	4	10	11	0	Asphalt Asphalt		Lenox Rd	Over					2:30	
							Asphalt Asphalt									
	3	0	6	10	11	0	Concrete Concrete		Old Ivy Rd	Under			X		2:55	
							Asphalt Asphalt									
	3	0	6	10	11	0	Asphalt Asphalt		Wieuca Rd	Over					3:25	
							Asphalt Asphalt									
	3	0	6	10	11	0	Concrete Concrete		Mountain Way	Under					3:45	
							Asphalt Asphalt									
	3	0	6	10	11	0	Asphalt Asphalt		Loridans Dr	Over					4:05	
							Asphalt Asphalt									
	3	0	8	10	11	0	Concrete Concrete		Unknown Creek	Under					5:00	
							Asphalt Asphalt									
	3	0	6	10	11	0	Asphalt Asphalt		Windsor Pkwy	Over					5:15	
	3	0	6	10	11	0	Asphalt Asphalt		Northland Dr	Over			X		6:00	
	3	0	6	10	11	0	Asphalt Asphalt		Glenridge Conn	Over					6:40	
	3	0	6	10	11	0	Asphalt Asphalt		Johnson Ferry Rd	Over					7:00	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: GA 400 NB

Date: 1-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0			11	0	Concrete	Concrete	X	I-285	Over	X		X		7:15	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: GA 400 SB

Date: 1-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0	6	8	11	0	Asphalt Asphalt		Marta Crossing	Over					14:40	
	3	0	6	8	11	0	Asphalt Asphalt		Marta Crossing	Over					14:20	
	3	0	6	8	11	0	Asphalt Asphalt		Pedestrian Crossing	Over					14:15	
	3	0	6	8	11	0	Asphalt Asphalt		Buckhead Tunnel	Bridge					13:55	
	3	0	6	4	11	0	Asphalt Asphalt	X	Peachtree Rd	Over			X		13:50	
							Asphalt Asphalt									
			6						Lenox Rd	Over					13:30	
							Asphalt Asphalt									
	3	0	6	10	11	0	Concrete Concrete		Old Ivy Rd	Under			X		13:10	
							Asphalt Asphalt									
	3	0	6	10	11	0	Asphalt Asphalt		Wieuca Rd	Over					12:45	
							Asphalt Asphalt									
	3	0	6	10	11	0	Concrete Concrete		Mountain Way	Under					12:20	
							Asphalt Asphalt									
	3	0	6	10	11	0	Asphalt Asphalt		Loridans Dr	Over					12:05	
							Asphalt Asphalt									
	3	0	6	10	11	0	Concrete Concrete		Unknown Creek	Under					11:25	
							Asphalt Asphalt									
	3	0	6	8	11	0	Asphalt Asphalt		Windsor Pkwy	Over					11:15	
	3	0	6	8	11	0	Asphalt Asphalt		Northland Dr	Over					10:30	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: GA 400 SB

Date: 1-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0	6	6	11	0	Asphalt Asphalt	X	Glenridge Conn	Over					10:00	
	3	0	6	6	11	0	Asphalt Asphalt	X	Johnson Ferry Rd	Over					9:40	
	3	0	2	8	11		Concrete Concrete	X	GA 400 Ramp	Under					9:30	
	3	0	2	2	11	0	Concrete Asphalt	X	I-285	Under	X		X		9:20	GA 400 SB outside 2



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 WB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole/ Median	Time Stamp	Notes/Unusual Constraints
	3	0	6	10	12	0	Concrete	Asphalt		S Baggett Rd	Over					19:30	
	3	0	6	10	12	0	Concrete	Asphalt		Bright Star Rd	Over					17:40	
	3	0	6	8	12	0	Concrete	Asphalt		Bill Arp Rd/ Hwy 5	Over					16:45	
							Concrete	Asphalt									
	3	0	6	8	12	0	Asphalt	Asphalt		Chapel Hill Rd	Over					15:20	
	3	0	6	8	12	0	Asphalt	Asphalt		Prestley Mill Rd	Over					14:45	
	3	0	6	8	12	0	Asphalt	Asphalt		Fairburn Rd (SR 92)	Over					13:30	
	3	0	6	8	12	0	Asphalt	Asphalt		Burnt Hickory Rd	Over					12:50	
	3	0	4	8	12	0	Asphalt	Asphalt		N County Line Rd	Over					11:00	
	3	0	4	8	12	0	Asphalt	Asphalt		Lee Rd	Over					9:35	
	3	0	4	8	12	0	Asphalt	Asphalt		Mt Vernon Rd	Over					8:40	
							Asphalt	Asphalt									
	3	0	14	10	12	0	Concrete	Concrete		Sweetwater Creek	Under					7:25	
							Asphalt	Asphalt									
	3	0	2	6	12	0	Asphalt	Asphalt	X	Thornton Rd (SR 6)	Over					6:50	
	3	0	2	6	12	0	Asphalt	Asphalt	X	Factory Shoals Rd	Over					5:10	
	3	0	2	10	12	0	Asphalt	Asphalt		Riverside Pkwy	Over			X		3:55	
							Asphalt	Asphalt									
	3	0	6	10	12	0	Concrete	Concrete		6 Flags Pkwy SW	Under					3:20	
							Asphalt	Asphalt									



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 WB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole/Median	Time Stamp	Notes/Unusual Constraints
	3	0	6	10	12	0	Asphalt	Asphalt		Chattahoochee River	Under					2:36	
	3	0	6	10	12	0	Asphalt	Asphalt		Fulton Industrial Blvd	Under					1:50	
	3	0	6	10	12	0	Asphalt	Asphalt		MLK Jr Dr	Under					0:50	
	3	0	4	12	12	0	Asphalt	Asphalt	X	Fairburn Rd	Over			X		0:10	Might work if Entrance Ramp is shifted
	3	0	4	12	12	0	Asphalt	Asphalt		I-285 Bridge	Under						I-20 WB from Wesley Chapel Road 2
	3	0	4	10	12	0	Asphalt	Asphalt		I-285 Bridge	Under					20:45	
	4	0	1	8	12	0	Asphalt	Asphalt		Linkwood Rd	Over					20:00	
	3	0	2	12	12	0	Asphalt	Asphalt	X	Hamilton E Holmes DR	Under			X	X	19:05	
	4	0	2	8	12	0	Asphalt	Asphalt	X	Fairfield PL	Under				X	18:45	
	4	0	2	8	12	0	Asphalt	Asphalt	X	Anderson Ave	Under				X	18:35	
	4	0	2	10	12	0	Asphalt	Asphalt	X	MLK Jr Dr	Under				X	17:25	
	4	0	2	10	12	0	Asphalt	Asphalt	X	W Lake Ave	Under				X	17:15	
	4	0	2	2	12	0	Asphalt	Asphalt	X	Westview Dr	Over				X	16:45	
	4	0	2	8	12	0	Asphalt	Asphalt	X	Langhorn St	Under				X	16:10	
	4	0	2	8	12	0	Asphalt	Asphalt	X	Lawton St SW	Under				X	15:35	
	5	0	2	8	12	0	Asphalt	Asphalt	X	Lucile Ave	Under			X			
	5	0	2	8	12	0	Asphalt	Asphalt	X	Joseph E Lowery Blvd	Under				X	15:15	
	5	0	2	8	12	0	Asphalt	Asphalt	X	Lee St	Over				X	15:00	
	5	0	2	8	12	0	Asphalt	Asphalt	X	W Whitehall St	Under			X		14:50	
	5	0	2	8	12	0	Asphalt	Asphalt	X	RR Crossing	Under			X			



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 WB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole/Median	Time Stamp	Notes/Unusual Constraints
	5	0	2	8	12	0	Asphalt	Asphalt	X	Murphy Ave	Under			X		14:34	
	5	0	2	8	12	0	Asphalt	Asphalt	X	Northside Dr	Under			X			
	5	0	4	8	12	0	Asphalt	Asphalt	X	RR Crossing	Under			X		14:30	
	5	0	2	8	12	0	Asphalt	Asphalt	X	McDaniel St	Over					13:05	
	4	0	4	6	12	0	Asphalt	Asphalt		RR Crossing	Over			X		12:45	Asphalt
	4	0	4	10	12	0	Concrete	Concrete		Windsor St	Under						Asphalt
	4	0	4	10	12	0	Concrete	Concrete		Pryor St	Under			X			
	3	0	4	10	12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4	10	12	0	Concrete	Concrete		Central Ave	Under						
	3	0	4	10	12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4	10	12	0	Concrete	Concrete		Washington St	Under						
	3	0	4	10	12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4	10	12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4	10	12	0	Concrete	Concrete		I-75/85	Under						
	3	0	4	10	12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4	10	12	0	Concrete	Concrete		I-75/85 Ramp	Under				X		
							Asphalt	Asphalt							X		
	3	0	6	10	12	0	Asphalt	Asphalt		Capitol Ave	Over				X	12:00	
							Asphalt	Asphalt							X		
	5	0	6	8	12	0	Concrete	Concrete		Hill St	Over				X	11:30	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 WB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole/Median	Time Stamp	Notes/Unusual Constraints
	5	0	6	8	12	0	Concrete	Concrete		Cherokee Ave	Over			X	X	11:05	
	4	1	4	8	12	14	Concrete	Concrete		Boulevard SE	Over			X	X	10:50	
	4	1	4	8	12	14	Concrete	Concrete		Memorial/ Glennwood	Over				X	10:15	
60	4	1	6	8	12	14	Concrete	Concrete		Moreland Ave	Over			X	X	9:40	
	4	1	8	12	12	14	Concrete	Concrete		Maynard Terrace SE	Over				X	8:40	
	4	1	6	12	12	14	Concrete	Concrete		Clifton St SE	Over				X	8:30	
61	4	1	6	12	12	14	Concrete	Concrete		Glenwood Ave SE	Over				X	8:05	
	4	1	8	12	12	14	Concrete	Concrete		Flat Shoals Rd SE	Over				X	7:00	
62	4	1	8	12	12	14	Concrete	Concrete		Fayetteville Rd SE	Over				X	6:55	
63	4	1	8	12	12	14	Concrete	Concrete		Gresham Rd SE	Over	X			X	5:50	
	4	1	6	10	12	14	Concrete	Concrete		Flat Shoals Rd SE	Over				X	5:30	
64	4	1	8	10	12	14	Concrete	Concrete		Lloyd Rd	Over				X	4:20	
65	4	1	6	10	12	14	Concrete	Concrete		Candler Rd	Over				X	3:30	
66							Concrete	Concrete							X		Asphalt Begins 66.2
	4	1	6	10	12	14	Asphalt	Asphalt		Columbia Drive	Over				X	2:20	HOV Ends 66.5
	3	0	2	2	12	0	Asphalt	Asphalt	X	285 Bridge	Over			X		1:40	
	3	0	2	2	11	0	Asphalt	Asphalt		285 Bridge	Over			X		1:35	
	3	0	2	16	12	0	Asphalt	Asphalt		285 Bridge	Over					1:25	I-20 WB from Wesley Chapel Road
67	3	0	6	10	12	0	Asphalt	Asphalt		Wesley Chapel Rd	Over					17:05	Construction
68	3	0	6	10	12	0	Asphalt	Asphalt	X	Snapfinger Creek	Under						Construction



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 WB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole/Median	Time Stamp	Notes/Unusual Constraints
70	3	0	6	10	12	0	Asphalt	Asphalt	X	Miller Road	Over					14:55	Construction
71	3	0	4	10	12	0	Asphalt	Asphalt									
	3	0	2	8	12	0	Asphalt	Asphalt		Panola Rd	Over		X			14:05	Entrance ramp needs to be reworked
72	3	0	4	10	12	0	Asphalt	Asphalt									
	3	0	2	8	12	0	Asphalt	Asphalt		Hillandale Dr/ Fairington Rd	Over					12:30	
73	3	0	4	10	12	0	Asphalt	Asphalt									
							Concrete	Concrete		Pole Bridge Creek	Under					11:40	
74	3	0	4	10	12	0	Asphalt	Asphalt									
							Concrete	Concrete		Lithonia Industrial Blvd	Under					11:30	
	3	0	4	10	12	0	Asphalt	Asphalt		Freeway Crossover	Over					11:05	
							Asphalt	Asphalt									
76	3	0	4	10	12	0	Concrete	Concrete		Evans Mill Rd	Under					10:40	
							Asphalt	Asphalt									
							Concrete	Concrete		Klondike Rd	Under					10:10	
	3	0	2	6	12	0	Asphalt	Asphalt		Turner Hill Rd (SR 124)	Over					8:55	
77	3	0	4	10	12	0	Asphalt	Asphalt									
	3	0	2	10	12	0	Asphalt	Asphalt		Sigman Rd	Over					7:00	
80	3	0	4	6	12	0	Asphalt	Asphalt	X	West Ave SW	Over					4:25	
82	3	0	4	10	12	0	Asphalt	Asphalt		Oakland Ave SE	Over					3:40	
	3	0	4	10	12	0	Asphalt	Asphalt		SR 20 / SR 138	Over					2:35	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 WB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole/ Median	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
83							Asphalt	Asphalt									I-20 WB from Salem Road



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 EB

Date: 15-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/ Under High	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0	6	12	12	0	Concrete	Asphalt		S Baggett Rd	Over				32'	1:30	I-20 EB from Post Rd 1
	3	0	6	12	12	0	Concrete	Asphalt							100'		
	3	0	6	12	12	0	Concrete	Asphalt		Bright Star Rd	Over				32'	3:30	
	3	0	6	12	12	0	Concrete	Asphalt		Bill Arp Rd/ Hwy 5	Over				24'	4:20	
							Asphalt	Asphalt							24'		
	3	0	6	10	12	0	Asphalt	Asphalt		Chapel Hill Rd	Over				24'	5:55	
	3	0	6	10	12	0	Asphalt	Asphalt		Pretley Mill Rd	Over				24'	6:25	
	3	0	6	10	12	0	Asphalt	Asphalt		Fairburn Rd (SR 92)	Over				24'	7:35	
	3	0	6	10	12	0	Asphalt	Asphalt		Burnt Hickory Rd	Over				24'	8:15	
	3	0	6	10	12	0	Asphalt	Asphalt		N County Line Rd	Over				24'	9:55	
	3	0	6	10	12	0	Asphalt	Asphalt		Lee Rd	Over				24'	11:20	
	3	0	6	10	12	0	Asphalt	Asphalt		Mt Vernon Rd	Over				24'	12:10	
							Asphalt	Asphalt							24'		
	3	0	6	10	12	0	Concrete	Concrete		Sweetwater Creek	Under					13:30	Median Tapers out
							Asphalt	Asphalt									
	3	0	4	8	12	0	Asphalt	Asphalt		Thornton Rd (SR 6)	Over					14:05	
	3	0	2	8	12	0	Asphalt	Asphalt		Factory Shoals Rd	Over					15:30	
	3	0	6	8	12	0	Asphalt	Asphalt		Riverside Pkwy	Over					16:40	
							Asphalt	Asphalt									
	3	0	16	12	12	0	Concrete	Concrete		6 Flags Pkwy SW	Under					17:05	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 EB

Date: 15-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/ Under High	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	3	0	6	8	12	0	Asphalt	Asphalt		Chattahoochee River	Under			X		17:50	
	3	0	4	8	12	0	Asphalt	Asphalt		Fulton Industrial Blvd	Under					18:40	
	4	0	4	8	12	0	Asphalt	Asphalt		MLK Jr Dr	Under					19:40	
	4	0	4	8	12	0	Asphalt	Asphalt		Fairburn Rd	Over					20:19	
	3	0	4	8	12	0	Asphalt	Asphalt		I-285 Bridge	Under					20:40	
	3	0	4	8	12	0	Asphalt	Asphalt		I-285 Bridge	Under						
	4	0	4	8	12	0	Asphalt	Asphalt		Linkwood Rd	Over	X			X	0:20	I-20 EB from Post Rd 2
	4	0	4	12	12	0	Asphalt	Asphalt		Hamilton E Holmes DR	Under				X	1:15	
	4	0	4	8	12	0	Asphalt	Asphalt		Fairfield PL	Under				X	1:25	
	4	0	2	6	12	0	Asphalt	Asphalt	X	Anderson Ave	Under				X	1:40	
	4	0	2	6	12	0	Asphalt	Asphalt	X	MLK Jr Dr	Under				X	2:50	
	4	0	2	6	12	0	Asphalt	Asphalt	X	W Lake Ave	Under				X	3:00	
	4	0	2	2	12	0	Asphalt	Asphalt	X	Westview Dr	Over				X	3:26	Bad Shoulders
	4	0	2	6	12	0	Asphalt	Asphalt	X	Langhorn St	Under				X	3:55	
	4	0	2	6	12	0	Asphalt	Asphalt	X	Lucile Ave	Under				X	4:25	
	4	0	2	6	12	0	Asphalt	Asphalt	X	Joseph E Lowery Blvd	Under					4:50	
	4	0	2	6	12	0	Asphalt	Asphalt	X	Lee St	Over			X		5:05	
	4	0	2	6	12	0	Asphalt	Asphalt	X	W Whitehall St	Under			X		5:16	
	4	0	2	6	12	0	Asphalt	Asphalt	X	RR Crossing	Under			X			



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 EB

Date: 15-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mnfd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mnfd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/ Under High	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	2	6	12	0	Asphalt	Asphalt	X	Murphy Ave	Under			X			
	4	0	2	6	12	0	Asphalt	Asphalt	X	Northside Dr	Under			X		5:25	
	3	0	4	6	12	0	Asphalt	Asphalt	X	McDaniel St	Over					5:45	
	3	0	4	0	12	0	Asphalt	Asphalt	X	RR Crossing	Over			X		6:00	
							Concrete	Concrete									
	3	0	4		12	0	Concrete	Concrete		Windsor St	Under			X			
	3	0	4		12	0	Concrete	Concrete		Pryor St	Under			X			
	3	0	4		12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4		12	0	Concrete	Concrete		Central Ave	Under						
	3	0	4		12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4		12	0	Concrete	Concrete		Washington St	Under						
	3	0	4		12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4		12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4		12	0	Concrete	Concrete		I-75/85	Under						
	3	0	4		12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4		12	0	Concrete	Concrete		I-75/85 Ramp	Under						
	3	0	4		12	0	Concrete	Concrete		Capitol Ave	Over				X	6:40	
							Asphalt	Asphalt							X		
	4	0	6		12	0	Concrete	Concrete		Hill St	Over			X	X	0:55	I-20 EB Connector 1
	4	0	6		12	0	Concrete	Concrete		Cherokee Ave	Over			X	X	1:15	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 EB

Date: 15-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/ Under High	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	8		12	0	Concrete	Concrete		Boulevard SE	Over				X	1:35	
	4	1	8		12	0	Concrete	Concrete						X	X		
	4	1	8		12	0	Concrete	Concrete		Bill Kennedy Way	Over				X	2:10	
	4	1	8		12	0	Concrete	Concrete		Moreland Ave	Over				X	2:40	
60	4	1	8	12	12	14	Concrete	Concrete		Maynard Terrace SE	Over				X	3:40	
	4	1	8	12	12	14	Concrete	Concrete		Clifton St SE	Over				X	3:45	
61	4	1	8	12	12	14	Concrete	Concrete		Glenwood Ave SE	Over				X	4:05	
	4	1	8	12	12	14	Concrete	Concrete		Flat Shoals Rd SE	Over				X	5:10	
62	4	1	8	12	12	14	Concrete	Concrete		Fayetteville Rd SE	Over				X	5:20	
63	4	1	6	10	12	14	Concrete	Concrete		Gresham Rd SE	Over	X			X	6:28	
64	4	1	8	10	12	14	Concrete	Concrete		Flat Shoals Rd SE	Over				X	6:40	
65	4	1	6	10	12	14	Concrete	Concrete		Lloyd Rd	Over				X	7:55	
	4	1	6	10	12	14	Concrete	Concrete		Candler Rd	Over				X	8:45	
66							Asphalt	Asphalt									
	4	1	6	10	12	14	Asphalt	Asphalt		Columbia Drive	Over				X	10:00	
	3	0	4	14	12	0	Asphalt	Asphalt		285 Bridge	Over					10:30	Outside Lane extra wide
	3	0	4	14	11	0	Asphalt	Asphalt		285 Bridge	Over					10:40	Outside Lane extra wide
	3	0	2	12	12	0	Asphalt	Asphalt		285 Bridge	Over					10:50	Outside Lane extra wide
67	3	0	4	10	12	0	Asphalt	Asphalt		Wesley Chapel Rd	Over					0:55	I-20 EB Connector 2



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-20 EB

Date: 15-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/ Under High	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
68	3	0	12	10	12	0	Asphalt	Asphalt		Snapfinger Creek	Under					2:20	
70	3	0	2	10	12	0	Asphalt	Asphalt	X	Miller Road	Over					3:10	
71	3	0	2	8	12	0	Asphalt	Asphalt		Panola Rd	Over		X	X		4:00	Entrance ramp needs to be reworked
72	3	0	2	8	12	0	Asphalt	Asphalt		Hillandale Dr/ Fairington Rd	Over			X		5:30	
							Asphalt	Asphalt									
73	3	0	4	10	12	0	Concrete	Concrete		Pole Bridge Creek	Under			X		6:25	
							Asphalt	Asphalt						X			
74	3	0	4	10	12	0	Concrete	Concrete		Lithonia Industrial Blvd	Under			X		6:30	
75	3	0	2	10	12	0	Asphalt	Asphalt		Freeway Crossover	Over			X		6:55	
							Asphalt	Asphalt									
76	3	0	4	10	12	0	Concrete	Concrete		Evans Mill Rd	Under			X		7:20	
							Asphalt	Asphalt									
	3	0	4	20	12	0	Concrete	Concrete		Klondike Rd	Under			X		7:55	
							Asphalt	Asphalt									
77	3	0	4	10	12	0	Asphalt	Asphalt		Turner Hill Rd (SR 124)	Over					9:05	
78	3	0	2	10	12	0	Asphalt	Asphalt		Sigman Rd	Over			X		11:10	
80	3	0	2	10	12	0	Asphalt	Asphalt	X	West Ave SW	Over					13:40	
81	3	0	2	10	12	0	Asphalt	Asphalt		Oakland Ave SE	Over					14:25	
82	3	0	4	10	12	0	Asphalt	Asphalt		SR 20 / SR 138	Over					15:25	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-75 NB

Date: 4-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0		8	11	0	Asphalt Asphalt		Akers Mill Rd	Over			X		8:15	
	4	1	2	14	11	14	Asphalt Asphalt		Cumberland Blvd	Over			X		7:50	
							Asphalt Asphalt									
	4	1	4	10	11	14	Concrete Concrete		Chattahoochee River	Under					7:20	
							Asphalt Asphalt									
	4	1	4	12	11	14	Concrete Concrete		Mt Paran Rd	Under				X	6:25	
							Asphalt Asphalt							X		
	4	1	4	10	11	14	Concrete Concrete		Northside Pkwy	Under				X	6:05	
							Asphalt Asphalt							X		
	4	1	4	12	11	14	Concrete Concrete		Unknown Creek	Under				X	5:10	
							Asphalt Asphalt							X		
	4	1	4	4	11	14	Concrete Concrete		West Paces Ferry	Under			X	X	4:50	
							Asphalt Asphalt							X		
	4	1	2	20	11	14	Asphalt Asphalt		Moores Mill Rd	Over				X	3:20	
							Asphalt Asphalt							X		
	4	1	4	12	11	14	Concrete Concrete		W Wesley Rd	Under				X	3:05	
							Asphalt Asphalt							X		
	4	1	4	10	11	14	Asphalt Asphalt		Peachtree Battle Ave	Over				X	2:50	
	4	1	4	10	11	14	Asphalt Asphalt		Peachtree Creek	Under				X	2:45	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-75 NB

Date: 4-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt							X		
	4	1	4	10	11	14	Concrete	Concrete		Collier Rd	Under				X	1:45	
							Asphalt	Asphalt							X		
	4	1	2	8	11	14	Asphalt	Asphalt	X	Howell Mill Rd	Over				X	1:15	
	4	1	2	6	11	14	Asphalt	Asphalt	X	Northside Dr	Over			X	X	0:50	
	4	1	2	2	11	14	Concrete	Concrete	X	RR Crossing	Under			X	X	0:30	I-75 NB outside 3
							Asphalt	Asphalt									
	5	1	4	8	11	14	Asphalt	Asphalt		Cleveland Ave	Over				X	1:10	
	4	1		10	11	14	Asphalt	Asphalt		Mt Zion Rd	Under				X	0:35	I-75 NB outside 2
	4	1	4	8	11	14	Asphalt	Asphalt	X	N Central Ave/ Crown Rd	Over				X	20:22	
	4	1	4	8	11	14	Asphalt	Asphalt	X	RR Crossing	Over						
	4	1	4	8	11	14	Asphalt	Asphalt	X	Old Dixie Hwy	Over					20:20	
	4	1	4	8	11	14	Asphalt	Asphalt	X	Charles W Grant	Over					19:30	
							Asphalt	Asphalt		I-285 Ramp	Over					18:55	
	4	1	2	10	11	14	Asphalt	Asphalt		I-285	Over					18:53	
	4	1	2	10	11	14	Asphalt	Asphalt		I-285 Ramp	Over					18:50	
	4	0	2	4	11	0	Asphalt	Asphalt	X	Forest Pkwy	Over					17:50	
	4	0	10	10	11	0	Asphalt	Asphalt		Forest Pkwy Ramp	Over					17:40	



Metro Atlanta Operations Study
 Roadway Design Field Observations
 Corridor: I-75 NB

Date: 4-Dec
 Report By: Dan Hood
 Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	8	10	11	0	Asphalt	Asphalt		Bob White Trail	Over			X		16:10	
	4	0	2	10	11	0	Asphalt	Asphalt	X	Upper Riverdale Ramp	Over					15:40	
	4	0	2	8	11	0	Asphalt	Asphalt	X	Old Dixie Hwy	Over					15:35	
							Asphalt	Asphalt									
	4	0	4	8	11	0	Concrete	Concrete		Holiday Blvd	Under					14:55	
							Asphalt	Asphalt									
	4	0	4	10	11	0	Asphalt	Asphalt		Jonesboro Rd	Over						
	4	0	4	10	11	0	Asphalt	Asphalt		S Lee St	Over					13:35	
							Concrete	Asphalt									
	4	0	4	20	11	0	Concrete	Asphalt		Meadowbrook Ln	Under			X		13:10	
	4	0	4	8	11	0	Concrete	Asphalt		Mt Zion Blvd	Over					12:10	
	4	0	4	8	11	0	Concrete	Asphalt		Mt Zion Rd	Under					11:25	
	4	0	4	8	11	0	Concrete	Asphalt		Fielder Rd	Over					10:50	
	4	0	4	8	11	0	Concrete	Asphalt		SR 138	Under					9:35	
	3	0	4	8	11	0	Concrete	Asphalt		I-675	Over					9:10	I-75 NB outside 1



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-75 SB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	4	0		6	11	0	Asphalt	Asphalt		Akers Mill Rd	Over			X		0:25	I-75 SB outside 1
	4	1	2	8	11	0	Asphalt	Asphalt		Cumberland Blvd	Over			X		0:50	
							Asphalt	Asphalt									
	4	1	4	12	11	0	Concrete	Concrete		Chattahoochee River	Under			X		1:10	
							Asphalt	Asphalt							X		
	4	1	4	12	11	0	Concrete	Concrete		Mt Paran Rd	Under				X	2:12	
							Asphalt	Asphalt							X		
	4	1	4	12	11	0	Concrete	Concrete		Northside Pkwy	Under				X	2:20	
							Asphalt	Asphalt							X		
	4	1	4	12	11	0	Concrete	Concrete		Unknown Creek	Under				X	3:10	
							Asphalt	Asphalt							X		
	4	1	4	12	11	0	Concrete	Concrete		West Paces Ferry	Under				X	3:30	
							Asphalt	Asphalt							X		
	4	1	2	10	11	0	Asphalt	Asphalt		Moore's Mill Rd	Over			X	X	4:50	
							Asphalt	Asphalt							X		
	4	1	4	12	11	0	Concrete	Concrete		W Wesley Rd	Under				X	5:00	
							Asphalt	Asphalt							X		
	4	1	2	10	11	0	Asphalt	Asphalt		Peachtree Battle Ave	Over				X	5:15	
	4	1	4	10	11	0	Asphalt	Asphalt		Peachtree Creek	Under				X	5:20	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-75 SB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt							X		
	4	1	4	12	11	0	Concrete	Concrete		Collier Rd	Under				X	6:30	
							Asphalt	Asphalt							X		
	4	1	2	8	11	0	Asphalt	Asphalt	X	Howell Mill Rd	Over				X	7:00	
	4	1	2	6	11	0	Asphalt	Asphalt	X	Northside Dr	Over				X	7:20	
							Asphalt	Asphalt							X		
	4	1	2	16	11	0	Concrete	Concrete		RR Crossing	Under			X	X	7:30	
	4	1	2	10	11	14	Asphalt	Asphalt		I-85 Ramp	Over				X	0:20	I-75 SB outside 2
	4	1	2	10	11	14	Asphalt	Asphalt		Cleveland Ave	Over				X	0:50	Lights on Inside and Outside
							Asphalt	Asphalt							X		
	4	1	2	10	11	14	Concrete	Concrete		Mt Zion Rd	Under				X	1:20	
							Asphalt	Asphalt							X		
	4	0	2	8	11	0	Asphalt	Asphalt	X	N Central Ave/ Crown Rd	Over				X	2:40	
	4	0	2	8	11	0	Asphalt	Asphalt	X	RR Crossing	Over				X	2:43	
	4	0	2	8	11	0	Asphalt	Asphalt	X	Old Dixie Hwy	Over				X	2:44	
	4	0	4	10	11	0	Asphalt	Asphalt		Charles W Grant	Over				X	3:28	Shoulder due to visibility inside for wide turns on elevated section
	4	0	4	10	11	0	Asphalt	Asphalt		I-285 Ramp	Over				X	3:55	
	3	0	4	8	11	0	Asphalt	Asphalt		I-285	Over				X	4:00	
	4	0	4	10	11	0	Asphalt	Asphalt		I-285 Ramp	Over				X	4:02	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-75 SB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	1	8	11	0	Asphalt	Asphalt	X	Forest Pkwy	Over	X			X	4:55	
	4	0	1	8	11	0	Asphalt	Asphalt	X	Forest Pkwy Ramp	Over	X			X	5:05	
	4	0	2	8	11	0	Asphalt	Asphalt		Bob White Trail	Over				X	6:42	
	4	0	6	10	11	0	Asphalt	Asphalt		Upper Riverdale Ramp	Over				X	7:15	
	4	0	4	4	11	0	Asphalt	Asphalt	X	Old Dixie Hwy	Over				X	7:25	
							Asphalt	Asphalt									
	4	0	4	8	11	0	Concrete	Concrete		Holiday Blvd	Under				X	8:08	
							Asphalt	Asphalt									
	4	0	2	10	11	0	Asphalt	Asphalt		Jonesboro Rd	Over					9:45	Plenty of room for expansion
	4	0	2	10	11	0	Asphalt	Asphalt		S Lee St	Over					9:50	Plenty of room for expansion
							Concrete	Asphalt									
	4	0	4	10	11	0	Concrete	Concrete		Meadowbrook Ln	Under					10:10	
	4	0	4	10	11	0	Concrete	Asphalt		Mt Zion Blvd	Over					11:10	
	4	0	2	10	11	0	Concrete	Asphalt	X	Mt Zion Rd	Under					11:45	
	4	0	4	10	11	0	Concrete	Asphalt		Fielder Rd	Over					12:30	
	3	0	12	10	11	0	Concrete	Concrete		SR 138	Under					13:40	Left hand off ramp for future
	3	0	8	10	11	0	Concrete	Concrete		I-675	Over					14:07	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-85 NB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
	5	1	1	6	11	14	Asphalt Asphalt	X	Chamblee Tucker Rd	Over					9:35	
	5	1	1	6	11	14	Asphalt Asphalt	X	Shallowford Rd NE	Over					8:05	
							Asphalt Asphalt									
	5	1	2	6	11	14	Concrete Concrete	X	Peachtree Creek	Under					6:50	
							Asphalt Asphalt									
	5	1	2	10	11	14	Concrete Concrete		Clairmont Rd	Under					5:55	
							Asphalt Asphalt									
	5	1	2	6	11	14	Concrete Concrete	X	Frontage Road Crossover	Under					5:10	
	5	1	1	6	11	14	Asphalt Asphalt	X	North Druid Hills Rd	Over					4:40	
	4	1	2	10	11	14	Concrete Concrete		Lenox Rd	Under				X	3:30	
							Asphalt Asphalt	X						X		
	4	1	4	10	11	14	Concrete Concrete		GA 400 Ramp	Over				X	3:15	
	3	1	4	10	11	14	Concrete Concrete		Lindbergh Drive	Under				X	3:10	
							Asphalt Asphalt									
	4	1	2	10	11	14	Concrete Concrete	X	Unknown Creek	Under					3:00	
							Asphalt Asphalt									
	3	1	4	10	11	14	Concrete Concrete	X	Piedmont Rd	Under				X	3:00	
	3	1	4	10	11	14	Concrete Concrete	X	Armour Dr	Under				X		
	3	1	4	10	11	14	Concrete Concrete	X	RR Crossing	Under				X		
	3	1	4	10	11	14	Concrete Concrete	X	RR Crossing	Under				X		



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-85 NB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt							X		
	4	1	4	8	11	14	Concrete	Concrete	X	Buford	Under				X		
	4	1	4	8	11	14	Concrete	Concrete	X	Unknown Creek	Under				X	1:15	
	5	1	4	8	11	14	Asphalt	Asphalt	X	RR Crossing	Over				X	1:04	
	5	1		8	11	14	Asphalt	Asphalt		Peachtree St NW	Over					0:45	I-85 NB outside 2
							Asphalt	Asphalt									
	3	0	2	10	11	0	Concrete	Concrete		Metropolitan Pkwy	Under				X	10:20	
	3	0	2	10	11	0	Concrete	Concrete		Cleveland Ave	Under				X	10:00	
	3	0	2	10	11	0	Concrete	Concrete		Cofield Dr	Over				X	9:20	
	3	0	2	10	11	0	Concrete	Concrete		Sylvan Rd	Over				X	8:48	
	3	0	2	10	11	0	Concrete	Concrete		NS Railroad	Over				X	8:42	
	3	0	2	10	11	0	Concrete	Concrete		Central Ave	Over				X	8:40	
	3	0	2	10	11	0	Concrete	Concrete		Willingham Dr	Over				X	8:35	
	3	0	2	10	11	0	Concrete	Concrete		Hartsfield Dr	Over				X	8:15	
	3	0	2	10	11	0	Concrete	Concrete		Norman Berry Dr	Over				X	8:05	
	3	0	2	10	11	0	Concrete	Concrete		Bobby Brown Pkwy	Over				X	8:00	
	3	0	2	10	11	0	Concrete	Concrete		Virginia Ave	Over			X	X	7:55	
	3	0	10	10	11	0	Concrete	Concrete		Airport Loop	Over				X	7:10	
	3	0	10	10	11	0	Concrete	Concrete		Airport Blvd	Over				X	6:45	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-85 NB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median/ Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0	4	10	11	0	Concrete Concrete		RR Crossing	Over					6:40	
	3	0	4	10	11	0	Concrete Concrete		RR Crossing	Over					6:35	
	3	0	10	10	11	0	Concrete Concrete		Camp Creek Pkwy	Over				X	6:25	
	3	0	4	12	11	0	Concrete Concrete		RR Crossing	Over					6:15	
	3	0	10	12	11	0	Concrete Concrete		Rental Car Center Pkwy	Over				X	5:40	
	3	0	8	12	11	0	Concrete Concrete		Riverdale	Over				X	5:10	Concrete Shoulder
	3	0	10	12	11	0	Concrete Concrete		Sullivan Rd	Under				X		
							Asphalt Asphalt									I-85 NB outside 1



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-85 SB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
							Asphalt	Asphalt									
	5	1	1	6	11	14	Asphalt	Asphalt	X	Chamblee Tucker Rd	Over					12:30	I-85 SB outside 3
	5	1	1	6	11	14	Asphalt	Asphalt	X	Shallowford Rd NE	Over					13:50	
							Asphalt	Asphalt									
	5	1	1	8	11	14	Concrete	Concrete	X	Peachtree Creek	Under					15:05	
							Asphalt	Asphalt									
	5	1	2	6	11	14	Concrete	Concrete	X	Clairmont Rd	Under					16:00	
							Asphalt	Asphalt									
	5	1	2	4	11	14	Concrete	Concrete	X	Frontage Road Crossover	Under					16:55	
							Asphalt	Asphalt									
	5	1	1	8	11	14	Asphalt	Asphalt	X	North Druid Hills Rd	Over					17:25	
							Asphalt	Asphalt									
	4	1	2	10	11	14	Concrete	Concrete		Lenox Rd	Under					18:25	
							Asphalt	Asphalt									
	4	1	2	10	11	14	Asphalt	Asphalt	X	Buford Hwy	Over					18:50	
	4	1	2	6	11	14	Asphalt	Asphalt	X	GA 400 Ramp	Over					18:55	
	5	1	1	12	11	14	Concrete	Concrete		Lindbergh Drive	Under					19:05	
							Asphalt	Asphalt									
	4	1	2	10	11	14	Concrete	Concrete	X	Unknown Creek	Under					19:15	
							Asphalt	Asphalt									



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-85 SB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
	4	1	2	10	11	14	Concrete	Concrete	X	Piedmont Rd	Under					19:27	
							Asphalt	Asphalt						X			
	4	1	2	10	11	14	Concrete	Concrete	X	Armour Dr	Under						
	4	1	2	10	11	14	Concrete	Concrete	X	RR Crossing	Under						
	4	1	2	10	11	14	Concrete	Concrete	X	RR Crossing	Under						
	4	1	2	10	11	14	Concrete	Concrete	X	Buford	Under						
	4	1	4	10	11	14	Concrete	Concrete	X	Unknown Creek	Under						
							Asphalt	Asphalt									
	4	1	4	10	11	14	Asphalt	Asphalt		RR Crossing	Over					0:10	I-85 SB outside 4
	4	1	2	10	11	14	Asphalt	Asphalt	X	Peachtree St NW	Over					0:35	
							Asphalt	Asphalt									
							Concrete	Concrete		Metropolitan Pkwy	Under				X	0:55	I-85 SB outside 5
							Concrete	Concrete		Cleveland Ave	Under				X	1:15	
	3	0	2	10	11	0	Concrete	Concrete	X	Cofield Dr	Over				X	1:55	
	3	0	2	10	11	0	Concrete	Concrete	X	Sylvan Rd	Over				X	2:30	
	3	0	2	10	11	0	Concrete	Concrete	X	NS Railroad	Over				X	2:35	
	3	0	4	10	11	0	Concrete	Concrete		Central Ave	Over				X	2:37	
	3	0	4	10	11	0	Concrete	Concrete		Willingham Dr	Over				X	2:45	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-85 SB

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
	3	0	4	10	11	0	Concrete	Concrete		Off Ramp	Over				X	3:00	
	3	0	4	10	11	0	Concrete	Concrete		Norman Berry Dr	Over				X	3:10	
	3	0	4	10	11	0	Concrete	Concrete		Bobby Brown Pkwy	Over				X	3:13	
	3	0	4	10	11	0	Concrete	Concrete		Virginia Ave	Over				X	3:20	
	3	0	4	10	11	0	Concrete	Concrete		Airport Loop	Over				X	4:15	
	3	0	8	10	11	0	Concrete	Concrete		Airport Blvd	Over				X	4:45	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Over				X	4:55	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Over				X	5:00	
	4	0	4	10	11	0	Concrete	Concrete		Camp Creek Pkwy	Over				X	5:10	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Over				X	5:20	
	3	0	10	10	11	0	Concrete	Concrete		Rental Car Center Pkwy	Over			X	X	5:55	
	3	0	10	10	11	0	Concrete	Concrete		Riverdale	Over				X	6:25	
							Asphalt	Asphalt							X		
	3	0	10	10	11	0	Concrete	Concrete		Sullivan Rd	Under				X	6:50	
							Asphalt	Asphalt									



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CCW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	4	8	11	0	Asphalt	Asphalt		Cobb Pkwy SE	Under					1:15	I-285 CCW outside 1
	4	0	4	8	11	0	Asphalt	Asphalt		Cumberland Blvd	Over					1:40	
	4	0	4	8	11	0	Asphalt	Asphalt		RR Crossing	Over						
	4	0	4	10	11	0	Asphalt	Asphalt		Mt Wilkinson Pkwy	Over					2:15	
	4	0	2	10	11	0	Asphalt	Asphalt		Paces Ferry Rd SE	Over					2:50	
	4	0	2	10	11	0	Asphalt	Asphalt		Orchard Rd	Over					3:30	
	4	0	2	10	11	0	Asphalt	Asphalt		Cumberland Pkwy SE	Over					3:55	
	4	0	4	10	11	0	Concrete	Asphalt		Atlanta Rd	Over					4:20	
	5	0	4	0	11	0	Concrete	Concrete	X	RR Crossing	Under					4:35	
	4	0	4	10	11	0	Concrete	Concrete		Church Rd SE	Under					5:15	
	4	0	2	10	11	0	Concrete	Asphalt		S Cobb Dr (SR 280)	Over					5:40	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Under					6:10	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Under						
	4	0	4	10	11	0	Concrete	Concrete		Riverview Rd SE	Under					6:50	
	4	0	4	10	11	0	Concrete	Concrete		Chattahoochee River	Under						
	4	0	4	10	11	0	Concrete	Concrete		Chattahoochee River	Under					7:10	
	4	0	4	10	11	0	Concrete	Asphalt		Bolton Road	Over			X		7:45	
	4	0	2	10	11	0	Concrete	Asphalt		Donald Lee Hollowell Pkwy NW	Over					8:45	
	5	0	4	10	11	0	Concrete	Concrete		Collier Dr NW	Under					10:10	
	4	0	2	10	11	0	Concrete	Asphalt		I-20 Ramp 1	Over					10:20	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CCW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	2	10	11	0	Concrete	Asphalt		I-20 Ramp 2	Over			X		10:24	
	4	0	2	10	11	0	Concrete	Asphalt		I-20 Ramp 3	Over					10:45	
	3	0	6	10	11	0	Concrete	Concrete		Delmar Ln NW	Under			X		11:00	
	3	0	4	10	11	0	Concrete	Asphalt		Martin Luther King Jr Dr SW	Over					11:15	
	4	0	2	6	11	0	Concrete	Asphalt		RR Crossing	Over			X		11:25	
	4	0	2	2	11	0	Concrete	Asphalt		Boulder Park Dr SW	Over			X		11:26	
	4	0	4	8	11	0	Concrete	Concrete		North Utoy Creek	Under					12:00	
	4	0	4	8	11	0	Concrete	Asphalt		Benjamin E Mays Dr SW	Over					12:25	
	4	0	4	8	11	0	Concrete	Concrete		Cascade Rd SW	Under					13:30	
	4	0	4	8	11	0	Concrete	Concrete		South Utoy Creek	Under			X		13:50	
	4	0	4	8	11	0	Concrete	Concrete		Mt Gilead Rd SW	Under					15:25	
	4	0	4	8	11	0	Concrete	Asphalt		Langford Pkwy 1 (US 78)	Over					15:50	
	4	0	4	8	11	0	Concrete	Asphalt		Langford Pkwy 2 (US 78)	Over			X		16:00	
	4	0	4	8	11	0	Concrete	Asphalt		Langford Pkwy 3 (US 78)	Over						
	4	0	4	8	11	0	Concrete	Concrete		Greenbriar Pkwy SW	Under			X		16:25	
	4	0	4	8	11	0	Concrete	Concrete		N Camp Creek Pkwy SW	Under					17:10	
	4	0	4	8	11	0	Concrete	Asphalt		Redwine Rd	Over					18:00	
	4	0	4	8	11	0	Concrete	Asphalt		Camp Creek Pkwy	Over					18:20	
	4	0	4	8	11	0	Concrete	Concrete		Camp Creek	Under			X		18:35	
	4	0	2	8	11	0	Concrete	Asphalt	X	Washington Rd	Over					20:00	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CCW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	3	0	4	10	11	0	Concrete	Concrete		Roosevelt Hwy	Under					0:05	I-285 CCW outside 2
	3	0	4	10	11	0	Concrete	Concrete		I-85 Bridge	Under					0:15	
	3	0	4	10	11	0	Asphalt	Asphalt		Old National Hwy	Over					1:05	
	4	0	4	8	11	0	Concrete	Concrete		I-85 Bridge 1	Under					1:45	
							Asphalt	Asphalt									
	4	0	4	8	11	0	Asphalt	Asphalt		I-85 Bridge 2	Over					1:55	
	5	0	6	10	11	0	Concrete	Concrete		W Fayetteville Rd	Under					2:30	
	5	0	6	10	11	0	Asphalt	Asphalt		Riverdale Rd	Over					3:10	
	5	0	10	20	11	0	Concrete	Concrete		Airport Bridge	Over					3:40	
	5	0	10	20	11	0	Concrete	Concrete		S Inner Loop Rd	Over					4:05	
	5	0	10	10	11	0	Asphalt	Asphalt		Airport Loop Rd	Over					4:25	
	3	0	6	10	11	0	Asphalt	Asphalt		Aiport Loop Rd	Over					5:00	
	3	0	6	10	11	0	Asphalt	Asphalt		Airport Loop Rd	Over					5:15	
	3	0	6	10	11	0	Asphalt	Asphalt		I-75 Ramp	Under					5:40	
	3	0	6	10	11	0	Concrete	Concrete		I-75	Under					5:45	
	3	0	6	10	11	0	Concrete	Concrete		I-75	Under					5:55	
	3	0	4	10	11	0	Asphalt	Asphalt		Old Dixie Hwy	Over					6:35	
	3	0	6	10	11	0	Asphalt	Asphalt		RR Crossing	Over					6:35	
	3	0	6	10	11	0	Asphalt	Asphalt		Old Dixie Hwy	Over					6:40	
	4	0	2	10	11	0	Asphalt	Asphalt		Conley Rd	Over					7:30	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CCW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	2	10	11	0	Asphalt	Asphalt		Jonesboro Rd SE	Over					8:25	
	4	0	2	10	11	0	Asphalt	Asphalt		Forrest Park Rd SE	Over					9:25	
	4	0	2	10	11	0	Asphalt	Asphalt		Moreland Ave	Over					10:20	
	4	0	4	8	11	0	Asphalt	Asphalt		Henrico Rd	Under			X		10:50	
	4	0	2	10	11	0	Asphalt	Asphalt		675 Ramp 1	Over					11:10	
	4	0	2	10	11	0	Asphalt	Asphalt		675 Ramp 2	Over					11:20	
	4	0	4	10	11	0	Asphalt	Asphalt		South River	Under			X		12:05	
	4	0	2	10	11	0	Asphalt	Asphalt		Bouldercrest Rd SE	Over					12:25	
	4	0	4	8	11	0	Asphalt	Asphalt		Sugar Creek	Under					13:10	
	4	0	4	8	11	0	Asphalt	Asphalt		Clifton Springs Rd	Over					13:40	
	4	0	4	8	11	0	Asphalt	Asphalt		Unknown Creek	Under					14:10	
	4	0	4	8	11	0	Asphalt	Asphalt		Panthersville Rd	Over					15:05	
	4	0	2	8	11	0	Asphalt	Asphalt		Flat Shoals Rd	Over					15:25	
	4	0	2	8	11	0	Asphalt	Asphalt		Shoal Creek	Under					15:50	
	4	0	2	8	11	0	Asphalt	Asphalt		Columbia Dr	Over					16:15	
	3	0	2	8	11	0	Asphalt	Asphalt		Rainbow Dr	Over			X		16:58	
	3	0	4	10	11	0	Asphalt	Asphalt		I-20 Ramp 1	Over					17:15	
	3	0	4	10	11	0	Concrete	Concrete		I-20 Ramp 2	Under					17:20	
	3	0	4	10	11	0	Concrete	Concrete		I-20 Ramp 3	Under			X		17:25	
							Asphalt	Asphalt						X			



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CCW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	4	10	11	0	Concrete	Concrete		Snapfinger Rd	Under			X		2:45	I-285 CCW outside 3
							Concrete	Concrete									
	4	0	2	10	11	0	Concrete	Concrete		Glenwood Rd	Over					3:40	
	4	0	2	8	11	0	Concrete	Concrete	X	Redwing Cir	Over					4:38	
	4	0	2	8	11	0	Concrete	Concrete	X	Covington Hwy	Over					4:45	
	4	0	2	10	11	0	Concrete	Concrete		Redan Rd	Over					5:31	
	4	0	4	10	11	0	Concrete	Concrete		On Ramp	Over					5:54	
	4	0	4	10	11	0	Concrete	Concrete		MARTA Tunnel	Under					5:56	Significantly burried under road
	4	0	4	10	11	0	Concrete	Concrete		Durham Park Rd	Under					6:00	
	4	0	6	10	11	0	Concrete	Concrete		Indian Creek	Under			X		6:13	
	4	0	2	10	11	0	Concrete	Concrete		Memorial Dr	Over					6:39	
	4	0	4	10	11	0	Concrete	Concrete		Unknown Creek	Under			X		6:59	
	4	0	4	10	11	0	Concrete	Concrete		Rockbridge Rd	Over					7:05	
	4	0	4	10	11	0	Concrete	Concrete		North Decatur Rd	Under					7:21	
	4	0	2	8	11	0	Concrete	Concrete		Church St	Over					8:33	
	4	0	2	8	11	0	Concrete	Concrete		RR Crossing	Over					8:35	
	4	0	2	8	11	0	Concrete	Concrete		E Ponce De Leon Ave	Over					8:36	
	4	0	6	10	11	0	Concrete	Concrete		Stone Mountain Hwy	Under					9:26	
	4	0	6	10	11	0	Concrete	Concrete		Stone Mountain Hwy Ramp	Under					9:35	
	4	0	2	8	11	0	Concrete	Concrete		Lawrenceville Hwy	Over					10:10	



Metro Atlanta Operations Study
 Roadway Design Field Observations
 Corridor: I-285 CCW

Date: _____
 Report By: Dan Hood
 Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	4	10	11	0	Concrete Concrete		RR Crossing	Under					11:02	
	4	0	2	8	11	0	Concrete Concrete		La Vista Rd	Over					11:35	
	4	0	2	10	11	0	Concrete Concrete		Northlake Parkway	Over					11:54	
	4	0	4	10	11	0	Concrete Concrete		Midvale Rd	Under					12:40	
	4	0	2	10	11	0	Concrete Concrete		Henderson Rd	Over					13:12	
	4	0	4	10	11	0	Concrete Concrete		Evans Rd	Under					13:30	
	4	0	4	10	11	0	Concrete Concrete		Henderson Mill Rd	Under			X		13:59	
							Asphalt Asphalt									
	3	0	2	14	11	0	Asphalt Asphalt		Chamblee Tucker Rd	Over					14:31	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	4	0	4	10	11	0	Concrete	Concrete		Cobb Pkwy SE	Under					9:20	
							Asphalt	Asphalt									
	4	0	2	10	11	0	Asphalt	Asphalt		Cumberland Blvd	Over					9:03	
	4	0	2	10	11	0	Asphalt	Asphalt		RR Crossing	Over					9:00	
	4	0	2	10	11	0	Asphalt	Asphalt		Mt Wilkinson Pkwy	Over					8:30	
	4	0	2	12	11	0	Asphalt	Asphalt		Paces Ferry Rd SE	Over					7:55	
	4	0	4	12	11	0	Concrete	Concrete		Orchard Rd	Over					7:10	
	4	0	4	12	11	0	Concrete	Concrete		Cumberland Pkwy SE	Over					6:40	
	4	0	4	10	11	0	Concrete	Concrete		Atlanta Rd	Over					6:15	
	4	0	4	2	11	0	Concrete	Concrete	X	RR Crossing	Under			X		6:00	
	4	0	4	6	11	0	Concrete	Concrete	X	Church Rd SE	Under					5:15	
	4	0	2	10	11	0	Concrete	Concrete		S Cobb Dr (SR 280)	Over					4:50	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Under					4:20	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Under					4:15	I-285 CW outside 4
	4	0	4	10	11	0	Concrete	Concrete		Riverview Rd SE	Under						
	4	0	4	10	11	0	Concrete	Concrete		Chattahoochee River	Under					19:25	
	4	0	4	10	11	0	Concrete	Concrete		Chattahoochee River	Under					19:10	
	4	0	2	10	11	0	Concrete	Concrete		Bolton Road	Over				n		
	4	0	2	10	11	0	Concrete	Concrete		Donald Lee Hollowell Pkwy NW	Over					17:35	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	5	0	4	10	11	0	Concrete	Concrete		Collier Dr NW	Under			X		16:05	
	4	0	2	4	11	0	Concrete	Asphalt	X	I-20 Ramp 1	Over					15:50	
	4	0	2	4	11	0	Concrete	Asphalt	X	I-20 Ramp 2	Over					15:40	
	4	0	2	4	11	0	Concrete	Asphalt	X	I-20 Ramp 3	Over					15:35	
	4	0	2	4	11	0	Concrete	Concrete	X	I-20 Ramp 4	Over					15:30	
	4	0	4	10	11	0	Concrete	Concrete		Delmar Ln NW	Under					15:10	
	4	0	2	10	11	0	Concrete	Concrete		Martin Luther King Jr Dr SW	Over			X		15:00	
	4	0	2	8	11	0	Concrete	Concrete		RR Crossing	Over			X		14:50	
	4	0	2	8	11	0	Concrete	Concrete		Boulder Park Dr SW	Over			X		14:45	
	4	0	4	10	11	0	Concrete	Concrete		North Utoy Creek	Under					14:20	
	4	0	2	10	11	0	Concrete	Concrete		Benjamin E Mays Dr SW	Over					13:50	
	4	0	4	10	11	0	Concrete	Concrete		Cascade Rd SW	Under					12:45	
	4	0	4	10	11	0	Concrete	Concrete		South Utoy Creek	Under					12:25	
	4	0	4	10	11	0	Concrete	Concrete		Mt Gilead Rd SW	Under					11:00	
	4	0	2	10	11	0	Concrete	Concrete		Langford Pkwy 1 (US 78)	Over					10:30	
	4	0	2	10	11	0	Concrete	Concrete		Langford Pkwy 2 (US 78)	Over			X			
	4	0	2	10	11	0	Concrete	Concrete		Langford Pkwy 3 (US 78)	Over			X		10:25	
	4	0	4	10	11	0	Concrete	Concrete		Greenbriar Pkwy SW	Under					10:00	
	4	0	4	10	11	0	Concrete	Concrete		N Camp Creek Pkwy SW	Under					9:10	
	4	0	2	10	11	0	Concrete	Concrete		Redwine Rd	Over			X		8:15	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	2	10	11	0	Concrete	Concrete		Camp Creek Pkwy	Over					7:55	
	4	0	4	2	11	0	Concrete	Concrete	X	Camp Creek	Under			X		7:35	
	4	0	2	10	11	0	Concrete	Concrete		Washington Rd	Over			X		6:25	
	4	0	4	10	11	0	Concrete	Concrete		Roosevelt Hwy	Under						
	4	0	6	10	11	0	Concrete	Concrete		I-85 Bridge 1	Under						
	4	0	6	10	11	0	Concrete	Concrete		I-85 Bridge 2	Under					5:25	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Concrete	Concrete		I-85 Bridge 3	Under					5:15	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Concrete	Concrete		I-85 Bridge 4	Under					5:00	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Asphalt	Asphalt		Old National Hwy	Over					4:25	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Concrete	Concrete		I-85 Bridge 1	Under					3:35	
							Asphalt	Asphalt									
	4	0	2	2	11	0	Asphalt	Asphalt		I-85 Bridge 2	Over			X		3:25	
							Asphalt	Asphalt									
	5	0	6	10	11	0	Concrete	Concrete		W Fayetteville Rd	Under					2:50	
							Asphalt	Asphalt									
	5	0	6	10	11	0	Asphalt	Asphalt		Riverdale Rd	Over					2:10	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	5	0	14+	20	11	0	Concrete	Concrete		Airport Bridge	Over					1:35	
							Asphalt	Asphalt									
	5	0	6	10	11	0	Asphalt	Asphalt		S Inner Loop Rd	Over					1:25	
	5	0	4	10	11	0	Asphalt	Asphalt		Airport Loop Rd	Over					1:05	
	3	0	6	10	11	0	Asphalt	Asphalt		Airport Loop Rd	Over					0:30	
	3	0	6	10	11	0	Asphalt	Asphalt		Airport Loop Rd	Over					0:10	I-285 CW outside 3
							Asphalt	Asphalt									
	3	0	6	14	11	0	Concrete	Concrete		I-75 Ramp	Under					20:45	
	3	0	6	14	11	0	Concrete	Concrete		I-75	Under					20:35	
	3	0	6	14	11	0	Concrete	Concrete		I-75 Ramp	Under					20:30	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Asphalt	Asphalt		Old Dixie Hwy	Over					19:51	
	3	0	6	10	11	0	Asphalt	Asphalt		RR Crossing	Over					19:50	
	3	0	6	10	11	0	Asphalt	Asphalt		Old Dixie Hwy	Over					19:45	
	4	0	2	10	11	0	Asphalt	Asphalt		Conley Rd	Over					18:50	
	4	0	2	10	11	0	Asphalt	Asphalt		Jonesboro Rd SE	Over					17:45	
	4	0	2	10	11	0	Asphalt	Asphalt		Forrest Park Rd SE	Over					16:40	
	4	0	2	10	11	0	Asphalt	Asphalt		Moreland Ave	Over					15:35	
	4	0	4	10	11	0	Asphalt	Asphalt		Henrico Rd	Under					15:05	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	4	10	11	0	Asphalt	Asphalt		675 Ramp 1	Over					14:45	
	4	0	4	10	11	0	Asphalt	Asphalt		675 Ramp 2	Over					14:35	
	5	0	4	10	11	0	Asphalt	Asphalt		South River	Under					13:45	
	4	0	4	10	11	0	Asphalt	Asphalt		Bouldercrest Rd SE	Over					13:20	
	4	0	4	10	11	0	Asphalt	Asphalt		Sugar Creek	Under					12:30	
	4	0	4	10	11	0	Asphalt	Asphalt		Clifton Springs Rd	Over					12:05	
	4	0	4	10	11	0	Asphalt	Asphalt		Unknown Creek	Under					11:30	
	4	0	2	6	11	0	Asphalt	Asphalt		Panthersville Rd	Over			X		10:30	
	4	0	2	10	11	0	Asphalt	Asphalt		Flat Shoals Rd	Over					10:15	
	4	0	4	10	11	0	Asphalt	Asphalt		Shoal Creek	Under					9:45	
	4	0	4	10	11	0	Asphalt	Asphalt		Columbia Dr	Over					9:25	
	3	0	4	10	11	0	Asphalt	Asphalt		Rainbow Dr	Over					8:45	
	3	0	6	10	11	0	Asphalt	Asphalt		I-20 Ramp 1	Over					8:30	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Concrete	Concrete		I-20 Ramp 2	Under					8:25	
							Asphalt	Asphalt									
	3	0	6	10	11	0	Concrete	Concrete		I-20 Ramp 3	Under					8:15	I-285 CW outside 2
							Asphalt	Asphalt									
	4	0	4	10	11	0	Concrete	Concrete		Snapfinger Rd	Under					14:14	
	4	0	4	10	11	0	Concrete	Asphalt		Glenwood Rd	Over					13:15	



Metro Atlanta Operations Study
 Roadway Design Field Observations
 Corridor: I-285 CW

Date: _____
 Report By: Dan Hood
 Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	4	0	4	10	11	0	Concrete	Asphalt		Redwing Cir	Over					12:11	
	4	0	2	10	11	0	Concrete	Asphalt		Covington Hwy	Over					12:00	
	4	0	4	10	11	0	Concrete	Asphalt		Redan Rd	Over					11:07	
	4	0	2	10	11	0	Concrete	Asphalt		On Ramp	Over					10:40	
	4	0	4	10	11	0	Concrete	Asphalt		MARTA Tunnel	Under					10:38	Significantly burried under road
	4	0	4	10	11	0	Concrete	Concrete		Durham Park Rd	Under					10:32	
	4	0	4	10	11	0	Concrete	Concrete		Indian Creek	Under			X		10:10	
	4	0	2	10	11	0	Concrete	Asphalt		Memorial Dr	Over					9:45	
	4	0	2	10	11	0	Concrete	Asphalt		Unknown Creek	Under					9:21	
	4	0	2	10	11	0	Concrete	Asphalt		Rockbridge Rd	Over					9:14	
	4	0	4	10	11	0	Concrete	Concrete		North Decatur Rd	Under					8:55	
	4	0	2	10	11	0	Concrete	Asphalt		Church St	Over					7:35	
	4	0	2	10	11	0	Concrete	Asphalt		RR Crossing	Over					7:34	
	4	0	2	10	11	0	Concrete	Asphalt		E Ponce De Leon Ave	Over					7:30	
	4	0	10	10	11	0	Concrete	Concrete		Stone Mountain Hwy Ramp	Under			X		6:38	
	4	0	4	10	11	0	Concrete	Concrete		Stone Mountain Hwy	Under			X		6:29	
	4	0	2	10	11	0	Concrete	Asphalt		Lawrenceville Hwy	Over			X		5:40	
	4	0	4	10	11	0	Concrete	Concrete		RR Crossing	Under			X		4:48	
	4	0	2	10	11	0	Concrete	Asphalt		La Vista Rd	Over					4:17	
	4	0	2	12	11	0	Concrete	Asphalt		Northlake Parkway	Over					3:57	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-285 CW

Date: _____
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
	4	0	4	10	11	0	Concrete	Concrete		Midvale Rd	Under					3:12	
	4	0	4	10	11	0	Concrete	Asphalt		Henderson Rd	Over					2:42	
	4	0	4	10	11	0	Concrete	Concrete		Evans Rd	Under					2:24	
	4	0	4	10	11	0	Concrete	Concrete		Henderson Mill Rd	Under			X		1:53	
							Asphalt	Asphalt									
	3	0	4	10	11	0	Asphalt	Asphalt		Chamblee Tucker Rd	Over			X		1:17	I-285 CW outside 1



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-675 NB

Date: 4-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
	3	0	8	10	12	0	Concrete Concrete		Henrico Rd	Under				24'	9:05	
	3	0	8	10	12	0	Concrete Concrete		Cedar Grove Rd	Over				24'	8:20	
	3	0	8	10	12	0	Concrete Concrete		E Conley Rd	Under				24'	7:50	
	3	0	8	10	12	0	Concrete Concrete		Grant Rd	Over				24'	7:15	
	3	0	8	10	12	0	Concrete Concrete		Anvil Block Rd	Over				24'	6:25	
	3	0	8	10	12	0	Concrete Concrete		RR Crossing	Under				24'	5:40	
	3	0	8	10	12	0	Concrete Concrete		Forest Pkwy	Over				24'	5:00	
	3	0	8	10	12	0	Concrete Concrete		Double Bridge Rd	Over				24'	4:10	
	3	0	8	10	12	0	Concrete Concrete		Rex Rd	Over				24'	3:25	
	3	0	8	10	12	0	Concrete Concrete		Evans Dr	Over				24'	2:55	
	2	0	2	10	12	0	Concrete Concrete		Macon Hwy	Over				24'	2:35	
	2	0	2	10	12	0	Concrete Concrete		SR 138	Under				64	1:05	



Metro Atlanta Operations Study
 Roadway Design Field Observations
 Corridor: I-675 SB

Date: 4-Dec
 Report By: Dan Hood
 Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Concrete Shoulder	Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
	4	0	8	10	12	0	Concrete	Concrete		Henrico Rd	Under				24'	1:15	
	3	0	8	10	12	0	Concrete	Concrete		Cedar Grove Rd	Over				24'	1:50	
	3	0	8	10	12	0	Concrete	Concrete		E Conley Rd	Under				24'	2:15	
	3	0	8	10	12	0	Concrete	Concrete		Grant Rd	Over				24'	2:50	
	3	0	8	10	12	0	Concrete	Concrete		Anvil Block Rd	Over				24'	3:45	
	3	0	8	10	12	0	Concrete	Concrete		RR Crossing	Under				24'	4:25	
	3	0	8	10	12	0	Concrete	Concrete		Forest Pkwy	Over				24'	5:10	
	2	0	8	10	12	0	Concrete	Concrete		Double Bridge Rd	Over				24'	6:05	Lane disappears into median
	2	0	2	10	12	0	Concrete	Concrete		Rex Road	Over				24'	6:50	
	2	0	2	10	12	0	Concrete	Concrete		Evans Dr	Over				24'	7:20	
	2	0	2	10	12	0	Concrete	Concrete		Macon Hwy	Over				24'	7:40	
	2	0	2	10	12	0	Concrete	Concrete		SR 138	Under				64	9:10	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-985 NB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	2	0	10	10	12	0	Concrete	Asphalt		I-85	Over					0:25	
	2	0	1	1	12	0	Concrete	Concrete	X	Ivy Creek	Under					0:30	
	2	0	2	10	12	0	Concrete	Asphalt		Woodward Mill Rd	Over					2:05	
										Buford Dr							



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: I-985 SB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	2	0	1	1	12	0	Concrete Concrete	X	Ivy Creek	Under					3:39	
	2	0	2	8	12	0	Concrete Asphalt		Woodward Mill Rd	Over					1:53	
	2	0	2	8	12	0	Concrete Asphalt		Buford Dr							



Metro Atlanta Operations Study
 Roadway Design Field Observations
 Corridor: Langford Pkwy WB

Date: 29-Nov
 Report By: Dan Hood
 Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	2	0	10	6	11	0	Asphalt Asphalt		Pryor Road	Over				Outside	0:35	
							Asphalt Asphalt									
	1	0	4	8	11	0	Concrete Concrete		Downtown Connector	Under				Outside	0:55	
							Asphalt Asphalt									
	3	0	4	8	11	0	Concrete Concrete		Metropolitan Pkwy	Under				Outside	1:15	
							Asphalt Asphalt									
	2	0	10	8	11	0	Concrete Concrete		Sylvan Rd	Under				Outside	2:00	
							Asphalt Asphalt									
							Concrete Concrete									
	2	0	10	8	11	0	Concrete Asphalt		RR Crossing	Over				Outside	2:50	Sight Distance Shoulders for whole job
	2	0	6	8	11	0	Concrete Asphalt		Main St	Over				Outside	2:52	
	2	0	12	8	11	0	Concrete Asphalt	X	Staton Rd	Under				Outside	4:05	
	2	0	12	8	11	0	Concrete Asphalt	X	Delowe Dr	Under				Outside	4:40	
	2	0	12	8	11	0	Concrete Asphalt		Dodson Dr	Over				Outside	5:45	
	2	0	12	8	11	0	Concrete Asphalt		Maxwell Dr	Over				Outside	6:10	
	2	0	12	8	11	0	Concrete Asphalt		Childress Dr	Over				Outside	6:30	
	2	0	12	8	11	0	Concrete Asphalt		Mt Gilead Rd	Over				Outside	6:50	
	2	0	12	8	11	0	Concrete Asphalt		I-285	Under			X	Outside	7:25	
	2	0	12	8	11	0	Concrete Asphalt		I-285 Ramp	Over				Outside	7:35	32' Median
							Asphalt Asphalt									



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: Langford Pkwy EB

Date: 29-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Light Pole	Time Stamp	Notes/Unusual Constraints
	2	0	10	6	11	0	Asphalt	Asphalt		Pryor Road	Over				Outside	7:15	
							Asphalt	Asphalt									
	1	0	6	12	11	0	Concrete	Concrete		Downtown Connector	Under				Outside	6:50	
							Asphalt	Asphalt									
	2	0	12	8	11	0	Concrete	Concrete		Metropolitan Pkwy	Under				Outside	6:40	
							Asphalt	Asphalt									
	2	0	12	8	11	0	Concrete	Concrete		Sylvan Rd	Under				Outside	6:00	
							Asphalt	Asphalt									
							Concrete	Concrete									
	2	0	1	1	11	0	Concrete	Asphalt	X	RR Crossing	Over				Outside	5:23	
	2	0	1	1	11	0	Concrete	Asphalt	X	Main St	Over				Outside	5:20	
	2	0	1	1	11	0	Concrete	Asphalt	X	Staton Rd	Under				Outside	4:00	
	2	0	1	1	11	0	Concrete	Asphalt	X	Delowe Dr	Under				Outside	3:25	
	2	0	12	8	11	0	Concrete	Asphalt		Dodson Dr	Over				Outside	2:15	
	2	0	12	8	11	0	Concrete	Asphalt		Maxwell Dr	Over				Outside	1:45	
	2	0	12	8	11	0	Concrete	Asphalt		Childress Dr	Over				Outside	1:25	
	2	0	12	8	11	0	Concrete	Asphalt		Mt Gilead Rd	Over				Outside	1:05	
	3	0	2	6	11	0	Concrete	Asphalt	X	I-285	Under				Outside	0:25	
							Concrete	Asphalt									
	2	0	2	6	11	0	Asphalt	Asphalt		I-285 Ramp	Over				Outside	0:17	32' Median



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: SR 316 WB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
	2	1	2	6	12	14	Asphalt	Asphalt		Boggs Rd	Over			X		6:05	
	3	1	2	8	12	14	Asphalt	Asphalt		Breckinridge Blvd	Over					5:40	
	2	0	2	6	12	0	Asphalt	Asphalt	X	Herrington Rd	Over					5:10	
	2	0	2	6	12	0	Asphalt	Asphalt		Sugarloaf Pkwy	Over					4:05	
							Asphalt	Asphalt									
	2	0	1	1	12	0	Concrete	Concrete	X	Wolf Creek	Under					2:45	
							Asphalt	Asphalt							36"		
	2	0	2	20	12	0	Asphalt	Asphalt		Riverside Pkwy	Over				36"	2:35	
	2	0	2	10	12	0	Asphalt	Asphalt		Lawrenceville Suwanee Rd	Over			X	36"	1:45	
							Asphalt	Asphalt							36"		
	2	0	2	2	12	0	Concrete	Concrete		Duluth Hwy (SR 120)	Over				36"	1:20	Inside shoulder can be increased
	2	0	2	8	12	0	Concrete	Concrete	X	Bridge	Under					0:05	SR 316 WB 1
	2	0	2	2	12	0	Concrete	Concrete		Collin Hill Rd				X	36"	20:25	Grade separated in future?
	2	0	2	2	12	0	Concrete	Concrete		Buford Dr					36"	18:20	Grade separated in future?
	2	0	2	2	12	0	Concrete	Concrete		Hi Hope Rd					36"	16:40	
	2	0	2	2	12	0	Concrete	Concrete		Cedars Rd					36"	14:20	
	2	0	2	2	12	0	Concrete	Concrete		Hurricane Trails					36"	13:25	
	2	0	4	10	12	0	Concrete	Concrete		RR Crossing	Under					12:20	
	2	0	2	2	12	0	Concrete	Concrete		Winder Hwy					36"	12:15	
	2	0	4	6	12	0	Concrete	Concrete		Sugarloaf Pkwy	Over			X		10:20	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: SR 316 WB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/Under Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
	2	0	2	2	12	0	Concrete	Concrete		Harbins Rd					36"	9:15	
	2	0	2	8	12	0	Concrete	Concrete	X	Apalchee River	Under					6:05	
	2	0	2	2	12	0	Concrete	Concrete		Kilcrease Rd					36"	5:10	
	2	0	2	2	12	0	Concrete	Concrete		Patrick Mill Rd					36"	3:20	
	2	0	2	2	12	0	Concrete	Concrete		Carl- Bethelem Rd					36"	1:10	
	2	0	2	2	12	0	Concrete	Concrete		Loganville Hwy (SR 81)					36"		SR 316 WB 1



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: SR 316 EB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
										Boggs Rd	Over						SR 316 EB 1
										Breckinridge Blvd	Over						
														X			
	2	0	2	2	11	0	Asphalt	Asphalt	X	Herrington Rd	Over			X			Move barrier
	2	0	2	6	11	0	Asphalt	Asphalt		Sugarloaf Pkwy	Over					2:40	
							Asphalt	Asphalt									
	2	0	1	1	11	0	Concrete	Concrete	X	Wolf Creek	Under					4:33	
							Asphalt	Asphalt									
	2	0	2	6	11	0	Asphalt	Asphalt		Riverside Pkwy	Over					4:47	
	2	0	2	6	11	0	Asphalt	Asphalt		Lawrenceville Suwanee Rd	Over			X		5:35	
							Concrete	Concrete									
	2	0	2	2	11	0	Concrete	Concrete	X	Duluth Hwy (SR 120)	Over					6:00	
	2	0	4	8	11	0	Concrete	Concrete	X	Bridge	Under					7:00	
	2	0	2	2	11	0	Concrete	Concrete		Collin Hill Rd					36"	7:45	
	2	0	2	2	11	0	Concrete	Concrete		Buford Dr					36"	8:40	
	2	0	2	2	11	0	Concrete	Concrete		Hi Hope Rd					36"	11:20	
	2	0	2	2	11	0	Concrete	Concrete		Cedars Rd					36"	12:35	
	2	0	2	2	11	0	Concrete	Concrete		Hurricane Trail					36"	13:25	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: SR 316 EB

Date: 5-Dec
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
							Lane	Shoulder									
	2	0	2	8	11	0	Concrete	Concrete	X	RR Crossing	Under				36"	14:05	
	2	0	2	2	11	0	Concrete	Concrete		Winder Hwy					36"	14:15	
	2	0	2	20	11	0	Concrete	Concrete		Sugarloaf Pkwy	Over			X	36"	15:35	
	2	0	2	2	11	0	Concrete	Concrete		Harbins Rd					36"	17:25	
	2	0	2	6	11	0	Concrete	Concrete	X	Apalchee River	Under				36"	20:45	
	2	0	2	2	11	0	Concrete	Concrete		Kilcrease Rd					36"	0:50	SR 316 EB 2
	2	0	2	2	11	0	Concrete	Concrete		Patrick Mill Rd					36"	2:25	
	2	0	2	2	11	0	Concrete	Concrete		Carl- Bethalem Rd					36"	4:08	
	2	0	2	2	11	0	Concrete	Concrete		Loganville Hwy (SR 81)					36"		



Metro Atlanta Operations Study
 Roadway Design Field Observations
 Corridor: Stone Mountain Hwy WB

Date: 26-Nov
 Report By: Dan Hood
 Report By: Sam Watzman

Post Mile	# of GP Lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
	3	0	2	2	11	0	Asphalt	Asphalt									
	3	0	2	2	11	0	Concrete	Concrete	X	South Fork Peachtree Creek	Under					0:10	
0	2	0	4	10	12	0	Asphalt	Asphalt									
							Concrete	Concrete								0:30	
	2	0	4	6	12	0	Concrete	Concrete	X	N Druid Hills	Under					0:45	
	4	0	4	10	12	0	Concrete	Asphalt		McLendon Dr	Over				24	1:20	
	4	0	4	10	12	0	Concrete	Asphalt	X	285 Bridge 1	Over					1:55	
	4	0	4	10	12	0	Concrete	Asphalt	X	285 Bridge 2	Over						
	4	0	4	10	12	0	Concrete	Asphalt	X	285 Bridge 3	Over					2:00	
	3	0	10	10	12	0	Concrete	Asphalt		Montreal Rd E	Over					2:15	
	3	0	10	10	12	0	Concrete	Concrete		Brockett Rd	Under				24	3:05	
	3	0	2	10	12	0	Asphalt	Asphalt		Idlewood Rd	Over					4:25	
	3	0	2	10	12	0	Asphalt	Asphalt		Mountain Industrial Blvd	Over					5:10	
	3	0	2	10	12	0	Asphalt	Asphalt		Juliette Rd	Over					6:30	
							Asphalt	Asphalt									
	3	0	2	10	12	0	Concrete	Concrete		SR 10	Under					7:20	
							Asphalt	Asphalt									
	3	0	2	1	12	0	Asphalt	Asphalt	X	Silver Hill Rd	Over					7:55	
							Asphalt	Asphalt									
	3	0	2	10	12	0	Concrete	Concrete		Hugh Howell Rd/ SR 236	Under			X		8:20	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: Stone Mountain Hwy WB

Date: 26-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	3	0	2	2	12	0	Asphalt	Asphalt	X	Jefferson Davis Dr	Over					9:35	
							Asphalt	Asphalt									
	3	0	2	10	12	0	Concrete	Concrete		Park Pl Blvd	Under					10:15	
							Asphalt	Asphalt									
										Rockbridge Rd	N/A					10:50	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: Stone Mountain Hwy WB

Date: 26-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane	Shoulder	Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
	3	0	2	2	11	0	Asphalt	Asphalt									
	3	0	2	2	11	0	Concrete	Concrete	X	South Fork Peachtree Creek	Under					0:10	
0	2	0	4	10	12	0	Asphalt	Asphalt									
							Concrete	Concrete								0:30	
	2	0	4	6	12	0	Concrete	Concrete	X	N Druid Hills	Under					0:45	
	4	0	4	10	12	0	Concrete	Asphalt		McLendon Dr	Over				24	1:20	
	4	0	4	10	12	0	Concrete	Asphalt	X	285 Bridge 1	Over					1:55	
	4	0	4	10	12	0	Concrete	Asphalt	X	285 Bridge 2	Over						
	4	0	4	10	12	0	Concrete	Asphalt	X	285 Bridge 3	Over					2:00	
	3	0	10	10	12	0	Concrete	Asphalt		Montreal Rd E	Over					2:15	
	3	0	10	10	12	0	Concrete	Concrete		Brockett Rd	Under				24	3:05	
	3	0	2	10	12	0	Asphalt	Asphalt		Idlewood Rd	Over					4:25	
	3	0	2	10	12	0	Asphalt	Asphalt		Mountain Industrial Blvd	Over					5:10	
	3	0	2	10	12	0	Asphalt	Asphalt		Juliette Rd	Over					6:30	
							Asphalt	Asphalt									
	3	0	2	10	12	0	Concrete	Concrete		SR 10	Under					7:20	
							Asphalt	Asphalt									
	3	0	2	1	12	0	Asphalt	Asphalt	X	Silver Hill Rd	Over					7:55	
							Asphalt	Asphalt									
	3	0	2	10	12	0	Concrete	Concrete		Hugh Howell Rd/ SR 236	Under			X		8:20	



Metro Atlanta Operations Study
Roadway Design Field Observations
Corridor: Stone Mountain Hwy WB

Date: 26-Nov
Report By: Dan Hood
Report By: Sam Watzman

Post Mile	# of GP lanes	# of Mngd Lanes	Inside Shld Width	Outside Shld Width	GP Lane Width	Mngd Lane Width	Asphalt/ Concrete Lane Shoulder		Shld Narrows @ Bridge	Cross Street	Over/U nder Pass	Freeway Elevated	Severe Ramp/Gore Slope	Additional Lane	Median	Time Stamp	Notes/Unusual Constraints
							Asphalt	Asphalt									
	3	0	2	2	12	0	Asphalt	Asphalt	X	Jefferson Davis Dr	Over					9:35	
							Asphalt	Asphalt									
	3	0	2	10	12	0	Concrete	Concrete		Park Pl Blvd	Under					10:15	
							Asphalt	Asphalt									
										Rockbridge Rd	N/A					10:50	