GDOT SR 53 Design-Build Bridge | Normal Update Layout | 11-Jun-19 13:26

Activity ID	Activity Name	Original Duration	Early Start	Early Finish
GDOT SR 53 Design-Build Bridge		840	16-Sep-19	05-Dec-22
Procurement & Milestones		840	16-Sep-19	05-Dec-22
A1110	GDOT Issue NTP 1 - Preliminary Design	0	16-Sep-19	
A1120	GDOT Issue NTP 2 - Final Design	0	16-Dec-19	
A1200	GDOT Issue NTP 3 - Begin Construction	0	04-Aug-20	
A1140	Shift WB Traffic onto New Bridge	0		31-Jan-22
A1130	Project Completion	0		05-Sep-22
A1210	Project Final Paperwork & As-Builts	90	06-Sep-22	04-Dec-22
A1220	Project Final Acceptance	0		05-Dec-22
Design		229	16-Sep-19	30-Jul-20
A1150	Begin Design	0	16-Sep-19	
A1160	Project Management Plans, Schedule Submittal & Approval	60	16-Sep-19	14-Nov-19
A1190	Preliminary Layout Submittal & Approval	90	16-Sep-19	14-Dec-19
A1170	Assess Environmental Changes and Prepare Change Form	14	30-Sep-19	13-Oct-19
A1180	Submit Env Change Form and Conduct Env Mtg with GDOT	17	14-Oct-19	30-Oct-19
A1230	Lockdown Preliminary Plans	1	15-Dec-19	15-Dec-19
A1240	BFI Submittal and Approval	60	16-Dec-19	13-Feb-20
A1250	Final Plan Preparation and Review	61	24-Dec-19	22-Feb-20
A1270	Permit and Buffer Variance Approval	148	07-Jan-20	30-Jul-20
A1280	Internal Design Review & QC Checks	8	23-Feb-20	01-Mar-20
A1260	Final Plans Submittal & Approval	60	02-Mar-20	30-Apr-20
Construction		545	04-Aug-20	05-Sep-22
Stage 1		390	04-Aug-20	31-Jan-22
Bridge Construction		385	04-Aug-20	24-Jan-22
A1290	Mobilize Barges and Cranes	20	04-Aug-20	31-Aug-20
A1000	Demo OH - Exist EB Bridge, LT Side	15	01-Sep-20	21-Sep-20
A1050	Construct Drilled Shafts - Bent 2	20	01-Sep-20	28-Sep-20
A1010	Pour New Barrier - Exist EB Bridge, LT Side	40	22-Sep-20	16-Nov-20
A1300	Construct Drilled Shafts - Bent 3	20	29-Sep-20	26-Oct-20
A1310	Construct Drilled Shafts - Bent 4	20	27-Oct-20	23-Nov-20
A1320	Construct Drilled Shafts - Bent 5	20	24-Nov-20	21-Dec-20
A1060	Construct Intermediate Bents	40	22-Dec-20	15-Feb-21
A1330	Construct Drilled Shafts - Bent 6	20	22-Dec-20	18-Jan-21
A1070	Construct End Bents	10	16-Feb-21	01-Mar-21
A1080	Erect Structural Steel	20	02-Mar-21	29-Mar-21
A1340	Weld & Complete Structural Steel	75	30-Mar-21	12-Jul-21



Actual Work | Critical Remaining Work | Summary
Remaining Work | Milestone

E.R. Snell Contractor, Inc.

© Oracle Corporation

GDOT SR 53 Design-Build Bridge | Normal Update Layout | 11-Jun-19 13:26

Activity ID	Activity Name	Original Duration	Early Start	Early Finish
A1090	Metal Decking & Rebar Deck	100	29-Jun-21	15-Nov-21
A1350	Pour Bridge Decks	60	19-Oct-21	10-Jan-22
A1100	Pour Bridge Barrier - RT, Set TCB - Left	10	11-Jan-22	24-Jan-22
Roadway Construction		**390**	**04-Aug-20**	**31-Jan-22**
A1440	Demo Exist Asphalt & Grading	30	04-Aug-20	14-Sep-20
A1450	Construct S-3 Median Barriers	30	15-Sep-20	26-Oct-20
A1460	Place GAB and Asphalt	40	27-Oct-20	21-Dec-20
A1360	Complete Striping & Prep for Traffic Shift	5	25-Jan-22	31-Jan-22
Stage 2		**120**	**01-Feb-22**	**18-Jul-22**
A1020	Remove Exist Bridge Deck	20	01-Feb-22	28-Feb-22
A1400	Remove Exist Bridge Trusses	20	01-Mar-22	28-Mar-22
A1030	Demo Exist Bridge - Substructure	20	29-Mar-22	25-Apr-22
A1420	Clam and Remove Substructure Demo	30	26-Apr-22	06-Jun-22
A1410	Float Trusses and Demo on Ground	30	07-Jun-22	18-Jul-22
Stage 3		**95**	**26-Apr-22**	**05-Sep-22**
A1370	Complete LT OH on New Bridge	40	26-Apr-22	20-Jun-22
A1380	Pour Bridge Barrier - LT	5	21-Jun-22	27-Jun-22
A1430	Complete Roadway Items - Flatwork, GR, Grassing	20	28-Jun-22	25-Jul-22
A1390	Complete Striping & Shift Traffic to Final Configuration	30	26-Jul-22	05-Sep-22



Actual Work | Critical Remaining Work | Summary
Remaining Work | Milestone

E.R. Snell Contractor, Inc.

© Oracle Corporation