

2023 LETTING SCHEDULE FOR PROCESSING PROJECTS

EVENT	DISTRIBUTION TO:	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
LETTING STATUS MEETING		7/5/2022	8/19/2022	9/6/2022	10/11/2022	11/8/2022	11/29/2022	1/10/2023	2/7/2023	3/7/2023	4/11/2023	5/9/2023	6/6/2023
FINAL FIELD PLAN REVIEW HELD (24 WEEKS)	ENGINEERING SERVICES	8/5/2022	9/2/2022	9/30/2022	11/4/2022	12/2/2022	12/30/2022	2/3/2023	3/3/2023	4/7/2023	5/5/2023	6/2/2023	6/30/2023
SUBMIT CORRECTED FFPR PLANS WITH SPECIAL PROVISIONS CES POPULATED/CONTROL (18 WEEKS)	ENGINEERING SERVICES	9/16/2022	10/14/2022	11/11/2022	12/16/2022	1/13/2023	2/10/2023	3/17/2023	4/14/2023	5/19/2023	6/16/2023	7/14/2023	8/11/2023
PODI, EXEMPT & STATE PROJECTS R/W CERTIFICATION UTILITY AGREEMENT ENVIR. CERTIFICATION WORK AUTHORIZATION } via ENG SERV (11 WEEKS)	CONSTRUCTION BIDDING ADMINISTRATION	11/4/2022	12/2/2022	12/30/2022	2/3/2023	3/3/2023	3/31/2023	5/5/2023	6/2/2023	7/7/2023	8/4/2023	9/1/2023	9/29/2023
FOR ALL PROJECTS COMPLETED FINAL PLANS PROJECT SPECIFIC SPECIAL PROVISIONS (10 WEEKS)	CONSTRUCTION BIDDING ADMINISTRATION	11/11/2022	12/9/2022	1/6/2023	2/10/2023	3/10/2023	4/7/2023	5/12/2023	6/9/2023	7/14/2023	8/11/2023	9/8/2023	10/6/2023
NOTE: If the final plans are not received in the Office of Construction Bidding Administration by this date, individual approval from The Chief Engineer will be required before plans are accepted.													
FOR A+B PROJECTS COMPLETED FINAL PLANS FOR "EARLY AVAILABILITY" (10 WEEKS)	EDM SECTION	11/11/2022	12/9/2022	1/6/2023	2/10/2023	3/10/2023	4/7/2023	5/12/2023	6/9/2023	7/14/2023	8/11/2023	9/8/2023	10/6/2023
NOTE: After completed final plans are submitted to the Office of Construction Bidding Administration, "Plan Revisions only" must be submitted to CBA as a Revision by Amendment.													
EXEMPT AND STATE PROJECTS CONSTRUCTION AUTHORIZATION (7 WEEKS)	ENGINEERING SERVICES	12/2/2022	12/30/2022	1/27/2023	3/3/2023	3/31/2023	4/28/2023	6/2/2023	6/30/2023	8/4/2023	9/1/2023	9/29/2023	10/27/2023
PODI PROJECTS PS&E PACKAGE TO FHWA (7 WEEKS)	FHWA via/CONSTRUCTION BIDDING ADMINISTRATION	12/2/2022	12/30/2022	1/27/2023	3/3/2023	3/31/2023	4/28/2023	6/2/2023	6/30/2023	8/4/2023	9/1/2023	9/29/2023	10/27/2023
PODI PROJECTS RECEIVE FHWA AUTHORIZATION (5 WEEKS)	CONSTRUCTION BIDDING ADMINISTRATION	12/16/2022	1/13/2023	2/10/2023	3/17/2023	4/14/2023	5/12/2023	6/16/2023	7/14/2023	8/18/2023	9/15/2023	10/13/2023	11/10/2023
FINAL PLANS WITH ACCEPTED REVISIONS TO ENGINEERING DOCUMENT MANAGEMENT SECTION (EXCLUDES A+B PROJECTS) (5 WEEKS)	EDM SECTION DESIGN POLICY & SUPPORT	12/16/2022	1/13/2023	2/10/2023	3/17/2023	4/14/2023	5/12/2023	6/16/2023	7/14/2023	8/18/2023	9/15/2023	10/13/2023	11/10/2023
PROJECTS IN THIS LETTING PRESENTED TO DOT BOARD FOR APPROVAL		12/8/2022	1/19/2023	2/16/2023	3/16/2023	4/20/2023	5/18/2023	6/15/2023	7/20/2023	8/17/2023	9/21/2023	10/19/2023	11/16/2023
ADVERTISEMENTS NOTICE TO CONTRACTORS (4 WEEKS)	GDOT WEBSITE & BIDX	12/23/2022	1/20/2023	2/17/2023	3/24/2023	4/21/2023	5/19/2023	6/23/2023	7/21/2023	8/25/2023	9/22/2023	10/20/2023	11/17/2023
DOT BOARD MEETING		1/19/2023	2/16/2023	3/16/2023	4/20/2023	5/18/2023	6/15/2023	7/20/2023	8/17/2023	9/21/2023	10/19/2023	11/16/2023	12/14/2023
LETTING DATE		1/20/2023	2/17/2023	3/17/2023	4/21/2023	5/19/2023	6/16/2023	7/21/2023	8/18/2023	9/22/2023	10/20/2023	11/17/2023	12/15/2023

THE ABOVE DATES ARE DEADLINES FOR ACCOMPLISHING EACH OF THE MANY ACTIVITIES AND SUBMISSIONS REQUIRED TO PREPARE A FEDERAL, STATE, OBLIGATION BOND OR AUTHORITY FINANCED PROJECT FOR LETTING. EACH DISTRICT AND OFFICE HEAD INVOLVED WILL BE RESPONSIBLE FOR MEETING THESE DEADLINES. FAILURE TO SUBMIT THE REQUIRED PROJECT DOCUMENTS FOR ANY GIVEN PROJECT BY THE ESTABLISHED DEADLINE MAY RESULT IN THE PROJECT BEING WITHDRAWN FROM THE LETTING.

RECOMMENDED

William Dunwoody, Assistant State Transportation Office Administrator

APPROVED

Marc Mastronardi, P.E., Director of Construction

CREATED ON : 10/6/2022