



Interoffice Memo  
Office of Design Policy & Support

**DATE:** 1/16/2019

**FILE:** P.I.# 0013994  
Gordon County / GDOT District 6 - Cartersville  
Bridge Replacement – SR 136 @ COOSAWATTEE RIVER 5 MI E OF  
NICKELSVILLE

**FROM:**  for Brent Story, State Design Policy Engineer

**TO:** SEE DISTRIBUTION

**SUBJECT:** APPROVED CONCEPT REPORT

Attached is the approved Concept Report for the above subject project.

Attachment

Distribution:

Hiral Patel, Director of Engineering  
Joe Carpenter, Director of P3  
Albert Shelby, Director of Program Delivery  
Carol Comer, Director, Division of Intermodal  
Darryl VanMeter, Assistant Director of P3/State Innovative Delivery Administrator  
Kim Nesbitt, Program Delivery Administrator  
Bobby Hilliard, Program Control Administrator  
Paul Tanner, State Transportation Planning Administrator  
Eric Duff, State Environmental Administrator  
Bill DuVall, State Bridge Engineer  
Andrew Heath, State Traffic Engineer  
Angela Robinson, Financial Management Administrator  
Erik Rohde, State Project Review Engineer  
Monica Flournoy, State Materials Engineer  
Patrick Allen, State Utilities Engineer  
Eric Conklin, State Transportation Data Administrator  
Attn: Systems & Classification Branch  
Benny Walden, Statewide Location Bureau Chief  
Grant Waldrop, District Engineer  
David Acree, District Preconstruction Engineer  
Jun Birnkammer, District Utilities Engineer  
Jeff Henry, Project Manager  
BOARD MEMBER - 14th Congressional District

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA  
LIMITED SCOPE PROJECT CONCEPT REPORT**

|   |                                |  |
|---|--------------------------------|--|
| Project Type: <u>Bridge Replacement</u> | P.I. Number: <u>0013994</u>    |  |
| GDOT District: <u>District 6</u>        | County: <u>Gordon</u>          |  |
| Federal Route Number: <u>N/A</u>        | State Route Number: <u>136</u> |  |
| Project Number: <u>N/A</u>              |                                |  |

The proposed project will replace two bridges; one carrying SR-136/Nickelsville Road NE over Coosawattee River and the other a tributary of Coosawattee River, in Gordon County.

**Submitted for approval:**

**Concept Report resubmitted 12/28/2018 ~ OB**

|  |                                   |
|--|-----------------------------------|
| <u>Samuel L. Powell</u> Long Engineering, Inc.<br>Consultant Designer & Firm | 10/04/2018<br>Date <u>10-9-18</u> |
| <u>Kimberly W. Yarbett</u><br>State Program Delivery Administrator           | Date                              |
| <u>[Signature]</u> <u>SHF</u><br>GDOT Project Manager                        | 10/04/2018<br>Date                |

**Recommendation for approval:**

|  |                  |
|--|------------------|
| Eric Duff / OB<br>State Environmental Administrator    | 10/14/18<br>Date |
| Christopher Raymond / OB<br>for State Traffic Engineer | 10/23/18<br>Date |
| Grant Waldrop / OB<br>District Engineer                | 10/25/18<br>Date |
| Bill DuVall / OB<br>State Bridge Engineer              | 10/18/18<br>Date |

- ☐ MPO Area: This project is consistent with the MPO adopted Regional Transportation Plan (RTP)/Long Range Transportation Plan (LRTP).
- ☒ Rural Area: This project is consistent with the goals outlined in the Statewide Transportation Plan (SWTP) and/or is included in the State Transportation Improvement Program (STIP).

|  |                  |
|--|------------------|
| <u>R. Paul Jensen</u><br>State Transportation Planning Administrator | 10-16-18<br>Date |
|--|------------------|

**Approval:**



|   |                 |
|---|-----------------|
| Concur: <u>Hial Patel</u><br>GDOT Director of Engineering | 1-14-19<br>Date |
|---|-----------------|

|   |                 |
|---|-----------------|
| Approve: <u>Margaret B. Pirkle</u><br>GDOT Chief Engineer | 1-16-19<br>Date |
|---|-----------------|

**Concept Report also reviewed and recommended by the following:**

|   |            |
|---|------------|
| Erik Rohde, State Project Review Engineer | 12/21/2018 |
| Stevonn Dilligard, Utilities              | 1/2/2019   |

## PROJECT LOCATION MAP



**BRIDGE REPLACEMENT ON SR 136 OVER COOSAWATTEE RIVER**  
**GORDON COUNTY, GA**  
**PI # 0013994**



## PLANNING & BACKGROUND DATA

### **Project Justification Statement for ID 129-0037-0 (Preparer - GDOT Bridge Office):**

The bridge on SR 136 over Coosawattee River, Structure ID 129-0037-0, was built in 1966. This bridge consists of five (5) spans of steel beams on concrete caps with steel piles in the approach spans and concrete caps with concrete columns in the main spans. This bridge was designed using an HS-15 vehicle, which is below current design standards. The overall condition of this bridge would be classified as fair. The deck is in fair condition with moderate abrasion on the topside and heavy cracking on the underside in all spans. The superstructure is in satisfactory condition with moderate corrosion on the steel bearings. The substructure is in fair condition with minor cracking in the concrete caps and severe corrosion with section loss in the steel piles. This bridge is classified as having an unknown foundation and there are signs of scour at the intermediate bents. Due to the age of the structure, the structural integrity of the bridge pertaining to the design vehicle, and the unknown foundation of the substructure, replacement of this ~~61-year-old~~ bridge is recommended.

**Existing Conditions:** Bridge 129-0037-0 is located on SR 136 (Nickelsville Road) where it crosses Coosawattee River in Gordon County, approx. 5.2 miles west of Nickelsville, GA. The bridge is a 5-span, 2-lane structure that is 32 feet wide and 270 feet long. SR 136 is a 2-lane major collector road with 12 foot lanes and 4-6 foot grassed shoulders. Multiple utilities run parallel to the existing bridge and power poles are adjacent as well. The bridge cross-slope is normal crown with a posted speed limit of 55 mph. There is an overflow bridge approximately 400 feet East of the main Coosawattee River Bridge.

### **Project Justification Statement for ID 129-0038-0 (Preparer - GDOT Bridge Office):**

The bridge on State Route 136 over a tributary to Coosawattee River, Structure ID 129-0038-0 was built in 1965. The bridge consists of five spans of reinforced concrete deck girders on concrete caps with steel H piling. The design vehicle used was an HS-15 truck, which is below current design standards. The overall condition of the bridge is satisfactory. The foundation elevations of the bridge are unknown; therefore, classifying the bridge as scour critical. The deck is in satisfactory condition with minor transverse cracks and longitudinal cracking. The superstructure is in good condition with minor deflection cracking. The substructure is in satisfactory condition with minor cracking in all caps as well as the abutments. Due to the age of the structure, the bridge classified as scour critical, and not meeting current design standards, replacement of this bridge is recommended.

**Existing Conditions:** Bridge 129-0038-0 is located on SR 136 (Nickelsville Road) where it crosses a tributary to Coosawattee River in Gordon County, approx. 5.3 miles west of Nickelsville, GA. The bridge is a 5-span, 2-lane structure that is 32 feet wide and 150 feet long. SR 136 is a 2-lane collector road with 12 foot lanes and 4-6 foot grassed shoulders. Multiple utilities run parallel to the existing bridge and power poles are adjacent as well. The bridge cross-slope is normal crown with a posted speed limit of 55 mph.

### **Other projects in the area:**

N/A

**MPO:** N/A - not in an MPO

**TIP #:** N/A

**Congressional District(s):** 14

**Federal Oversight:** ☐ PoDI ☒ Exempt ☐ State Funded ☐ Other

**Projected Traffic:** ADT 24 HR T: 16.5 %  
Current Year (2018): 2,125 Open Year (2022): 2,175 Design Year (2042): 2,400  
Traffic Projections Performed by: Moreland Altobelli, LLC.  
Date approved by the GDOT Office of Planning: *August 13, 2018*

**Functional Classification (Mainline):** Rural Major Collector

**Complete Streets - Bicycle, Pedestrian, and/or Transit Standards Warrants:**

Warrants met: ☒ None ☐ Bicycle ☐ Pedestrian ☐ Transit

**Pavement Evaluation and Recommendations**

Initial Pavement Evaluation Summary Report Required? ☒ No ☐ Yes  
Feasible Pavement Alternatives: ☒ HMA ☐ PCC ☐ HMA & PCC

## DESIGN AND STRUCTURAL

**Description of Proposed Project:**

The proposed project will replace the two existing bridges carrying Nickelsville Road over Coosawattee River and a tributary to Coosawattee River with new bridges that meet current design standards. The project is located approximately 11 miles east of the city Resaca in Gordon County, Ga. The proposed project will begin approximately 1,100 feet west of the existing bridge over Coosawattee River east of the intersection of Davis Rd NE/Nesbit Loop NE and will extend approximately 1,100 feet east of the existing bridge over a tributary to Coosawattee River west of the intersection of Montgomery Bridge Rd NE/ Hook Rd NE for a total approximate proposed project length of 2,800 feet. The proposed bridge typical will consist of two 12 foot travel lanes with 8 foot shoulders. The proposed roadway mainline will consist of two 12 foot travel lanes, and 10 foot shoulders (4.0 foot paved). The preferred alternative proposes to construct the new bridges on an offset alignment to the north of the existing bridges in order to maintain traffic throughout construction and eliminate the need for an offsite detour. The design speed is 55 mph.

**Major Structures:**

| Structure ID            | Existing  | Proposed  |
|-------------------------|---|---|
| 129-0037-0<br>Main Span | Built in 1966; 270 foot long, 5 - span stringer/multi-beam bridge; 32.0 foot wide; 2 - 12.0 foot lanes; 1.0 foot outside shoulders. | Length: 300.00 feet; Width: 43 feet 3 inches; 2 – 12 foot lanes; 8 foot shoulders |
| 129-0038-0<br>Overflow  | Built in 1965; 150 foot long, 5 - span concrete Tee-beam bridge; 32.0 foot wide; 2 - 12.0 foot lanes; 1.0 foot outside shoulders.   | Length: 180.00 feet; Width: 43 feet 3 inches; 2 – 12 foot lanes; 8 foot shoulders |

**Accelerated Bridge Construction (ABC) techniques anticipated:** ☒ No ☐ Yes

No value will be gained utilizing any ABC methods in terms of time savings or cost savings, for example using precast concrete deck panels. An off-site detour is not feasible due to the length of the detour route, high volume of truck traffic, and increase to EMS-EMA emergency response time.

**Mainline Design Features: SR 136 (Nickelsville Road) over Coosawattee River**

| Feature                         | Existing | Policy                 | Proposed               |
|---------------------------------|----------|------------------------|------------------------|
| <b>Typical Section</b>          |          |                        |                        |
| - Number of Lanes               | 2        |                        | 2                      |
| - Lane Width(s)                 | 12 feet  | 12 feet                | 12 feet                |
| - Median Width & Type           | N/A      | N/A                    | N/A                    |
| - Outside Shoulder Width        | 4-6 feet | 10 feet (4 foot paved) | 10 feet (4 foot paved) |
| - Outside Shoulder Slope        | 6%       | 6%                     | 6%                     |
| - Inside Shoulder Width         | N/A      | N/A                    | N/A                    |
| - Sidewalks                     | N/A      | N/A                    | N/A                    |
| - Auxiliary Lanes               | N/A      |                        | N/A                    |
| - Bike Accommodations           | N/A      | N/A                    | N/A                    |
| Posted Speed                    | 55 mph   |                        | 55 mph                 |
| Design Speed                    | 55 mph   | 55 mph                 | 55 mph                 |
| Minimum Horizontal Curve Radius | N/A      | 1060 feet              | 3,270 feet             |
| Maximum Superelevation Rate     | 4%       | 6%                     | 3.8%                   |
| Maximum Grade                   | N/A      | 6%                     | 3.3%                   |
| Access Control                  | PERMIT   |                        | PERMIT                 |
| Design Vehicle                  | Unknown  |                        | WB-67                  |
| Pavement Type                   | Asphalt  |                        | Asphalt                |

\*According to current GDOT design policy if applicable.

**Is the project located on a NHS roadway?** ☒ No ☐ Yes

**Design Exceptions/Design Variances to GDOT and/or FHWA Controlling Criteria anticipated:**  
None

**Design Variances to GDOT Standard Criteria anticipated:** None

**Lighting required:** ☒ No ☐ Yes

**Off-site Detours Anticipated:** ☒ No ☐ Undetermined ☐ Yes

**Transportation Management Plan [TMP] Required:** ☐ No ☒ Yes

If Yes: Project classified as: ☒ Non-Significant

TMP Components Anticipated: ☒ TTC

## INTERCHANGES AND INTERSECTIONS

**Major Interchanges/Intersections: None**

**Intersection Control Evaluation (ICE) Required:** ☒ No ☐ Yes

**Roundabout Peer Review Required:** ☒ No ☐ Yes ☐ Completed – Date:

## UTILITY AND PROPERTY

**Railroad Involvement: N/A**

### Utility Involvements:

Atlanta Gas Light – Gas (Request Bridge Attachment)

AT&T – Georgia – Telecommunications

City of Calhoun – Water

Georgia Power Distribution – Electric Distribution

**SUE Required:** ☒ No ☐ Yes

**Public Interest Determination Policy and Procedure recommended?** ☒ No ☐ Yes

**Right-of-Way:** Existing width: 50 feet Proposed width: Varies 70 - 120 feet  
Required Right-of-Way anticipated: ☐ None ☒ Yes ☐ Undetermined  
Easements anticipated: ☐ None ☒ Temporary ☒ Permanent ☒ Utility ☐ Other

|   |                      |
|---|----------------------|
| Anticipated total number of impacted parcels: | <u>7 *</u>           |
| Displacements anticipated:                    | Businesses: <u>0</u> |
|   | Residences: <u>0</u> |
|   | Other: <u>0</u>      |
| Total Displacements:                          | <u>0</u>             |

\*Permanent Easements will need to be bought with the right to place utilities.

**Impacts to USACE property anticipated?** ☒ No ☐ Yes ☐ Undetermined

## CONTEXT SENSITIVE SOLUTIONS

**Issues of Concern: None**

**Context Sensitive Solutions Proposed: None**

County: Gordon

**ENVIRONMENTAL AND PERMITS****Anticipated Environmental Document:**

**NEPA:**      ☐ PCE                      ☒ CE                      ☐ EA-FONSI  
**GEPA:**      ☐ Type A                      ☐ Type B                      ☐ None

**Level of Environmental Analysis:**

- ☒ The environmental considerations noted below are based on preliminary desktop or screening level environmental analysis and are subject to revision after the completion of resource identification, delineation, and agency concurrence.
- ☐ The environmental considerations noted below are based on the completion of resource identification, delineation, and agency concurrence.

**Water Quality Requirements:**

**MS4 Compliance – Is the project located in an MS4 area?**      ☒ No      ☐ Yes

**Is Non-MS4 water quality mitigation anticipated?**      ☒ No                      ☐ Yes

Environmental Permits, Variances, Commitments, and Coordination Anticipated:

- Will need CWA Section 404 permit and coordination (unless the two new bridges completely spans the river).
- A buffer variance may be required if project limits will extend beyond the 100-foot bridge exemption box (and/or if there is a buffered tributary outside that box that will be disturbed).
- Coordination under ESA Section 7 (T&E species) may be required (subject to confirmation following field surveys including aquatic survey and bat survey subconsultants).
- Coordination under Section 106 of National Historic Preservation Act and Section 4(f) of Department of Transportation Act may be required (subject to confirmation by cultural resources subconsultant).

**Air Quality:**

Is the project located in an Ozone Non-attainment area?                      ☒ No      ☐ Yes

Carbon Monoxide hotspot analysis Required?                      ☒ No      ☐ Yes

*(If any of the above are answered "Yes", additional analysis may be required; see section in Appendix A for further information)*

NEPA Comments & Information:

- **Ecology –**
  - Coordination under ESA Section 7 (T&E species) may be required (subject to confirmation following field surveys including aquatic survey and bat survey subconsultants).
  - Plant surveys for the following protected plants will be conducted: Georgia rockress, Georgia aster, and the Cumberland rose-gentian.
  - Based on consultation with USFWS, the project is within the predicted range of endangered Indiana Bat (*Myotis sodalis*), endangered Gray Bat (*Myotis grisescens*), threatened Northern Longeared Bat (*Myotis septentrionalis*).
  - Bat surveys will be conducted by Eco-Tech and aquatic surveys will be conducted by CCR.
  - No impaired waterbodies are near the project location.
  - There is potential for the wetlands associated with Coosawattee River and ditches on either side of SR-136 to be impacted by the proposed project.
- **History –**
  - Coordination under Section 106 of National Historic Preservation Act and Section 4(f) of Dept. of Transportation Act may be required (subject to confirmation by cultural resources subconsultant). History studies are ongoing.
- **Archaeology –**
  - Coordination under Section 106 of National Historic Preservation Act and Section 4(f) of Department of Transportation Act may be required (subject to confirmation by cultural resources subconsultant). Archeology studies are ongoing.



- **Air Quality** –The project falls within an attainment area.
- **Noise** – There are sensitive receivers (single-family homes) located to the east and west of the bridges. Until a preferred alternative has been identified, we assume the project could fall into a Type I study; we do anticipate that a Type III study will be required unless the vertical alignment is raised more than 3 feet. NAC activity categories B and F are located within the ESB. No carbon monoxide testing will be required.  
The project falls within an attainment area.
- **Public Involvement** – It is expected that a PIOH will not be needed as an off-site detour is not being proposed. No public controversy is anticipated.

## COORDINATION, ACTIVITIES, RESPONSIBILITIES, AND COSTS

Is Federal Aviation Administration (FAA) coordination anticipated? ☒ No ☐ Yes

**Project Meetings: Project Kickoff Meeting 2018-01-10, Monthly Status Call; 02-28-2018, 06-07-18, 07-12-18; Concept Team Meeting 08-28-2018**

| Project Activity                            | Party Responsible for Performing Task(s)    |
|---|---|
| Concept Development                         | Long Engineering                            |
| Design                                      | GDOT/Pond & Company                         |
| Right-of-Way Acquisition                    | GDOT  |
| Utility Coordination (Preconstruction)      | GDOT  |
| Utility Relocation (Construction)           | Utility Owners                              |
| Letting to Contract                         | GDOT  |
| Construction Supervision                    | GDOT  |
| Providing Material Pits                     | Contractor                                  |
| Providing Detours                           | Contractor                                  |
| Environmental Studies, Documents, & Permits | CDM Smith, MAAI, Ecotech, CCR Environmental |
| Environmental Mitigation                    | GDOT  |
| Construction Inspection & Materials Testing | GDOT  |

**Other coordination to date:**

### Project Cost Estimate and Funding Responsibilities:

|                  | PE Activities |                        | ROW       | Reimbursable Utilities | CST*           | Total Cost     |
|------------------|---------------|------------------------|-----------|------------------------|----------------|----------------|
|                  | PE Funding    | Section 404 Mitigation |           |                        |                |                |
| Funded By        | GDOT          | GDOT                   | GDOT      | GDOT                   | GDOT           |                |
| \$ Amount        | \$950,000     | \$240,000              | \$216,000 | \$200,000              | \$5,842,847.46 | \$7,448,847.46 |
| Date of Estimate | 12/12/16      | 9/28/18                | 10/1/18   | 8/17/18                | 09/19/18       |                |

\*CST Cost includes: Construction, Engineering and Inspection, Contingencies and Liquid AC Cost Adjustment.

## ALTERNATIVES DISCUSSION

|  |                  |                              |                       |
|--|------------------|------------------------------|-----------------------|
| <b>Preferred Alternative (Alternative 1):</b> Replace the existing bridges and construct the new bridges on an offset alignment north of the existing bridges.   |                  |                              |                       |
| <b>Estimated Property Impacts:</b>   | <b>7</b>         | <b>Estimated Total Cost:</b> | <b>\$7,448,847.46</b> |
| <b>Estimated ROW Cost:</b>   | <b>\$216,000</b> | <b>Estimated CST Time:</b>   | <b>18 Months</b>      |
| <b>Rationale:</b> Construction on the offset alignment was selected as the preferred alternate for the following reasons: 1) an off-site detour would be impactful to implement due to the high truck traffic volume of SR 136, 2) an off-site detour would increase emergency vehicle response time and, 3) Maintenance of Traffic will be less impactful utilizing offset alignment. |                  |                              |                       |

|  |                  |                              |                       |
|--|------------------|------------------------------|-----------------------|
| <b>Alternative 2:</b> Demolish and replace the bridge at its current location with an off-site detour.   |                  |                              |                       |
| <b>Estimated Property Impacts:</b>   | <b>6</b>         | <b>Estimated Total Cost:</b> | <b>\$7,215,139.52</b> |
| <b>Estimated ROW Cost:</b>   | <b>\$100,000</b> | <b>Estimated CST Time:</b>   | <b>15 Months</b>      |
| <b>Rationale:</b> This alternate is not recommended for the following reasons, 1) offsite detour would divert a high volume of traffic and truck traffic, which would be impactful to detour roads that were not designed to handle the additional high traffic volumes, 2) increased emergency vehicle response time, 3) Maintenance of Traffic would be impactful utilizing off-site detour. |                  |                              |                       |

|  |            |                              |            |
|--|------------|------------------------------|------------|
| <b>No-Build Alternative:</b> Retain the existing SR 136 bridges over Coosawattee River and it's tributary and do not build replacement bridges.  |            |                              |            |
| <b>Estimated Property Impacts:</b>   | <b>0</b>   | <b>Estimated Total Cost:</b> | <b>\$0</b> |
| <b>Estimated ROW Cost:</b>   | <b>\$0</b> | <b>Estimated CST Time:</b>   | <b>N/A</b> |
| <b>Rationale:</b> Due to the age of the bridge, the overall sufficiency rating, and structural integrity of the substructure, and unknown foundation, replacement is recommended. This alternate was not selected as preferred because it does not meet the project justification statement. |            |                              |            |

**Additional Comments/ Information:**

**LIST OF ATTACHMENTS/SUPPORTING DATA**

1. Concept Layout \ Typical sections
2. Cost Estimate
3. Approved Traffic Memo dated August 13, 2018
4. Detour Route Map (Alternative #2)
5. Detour Comments
6. Mitigation Cost Memo
7. Concept Utility Report and Utility Cost Estimate
8. Concept ROW Estimate
9. Meeting Minutes
10. Bridge Inventory






**LEGEND**

| EXISTING INFORMATION | PROPOSED INFORMATION                  |
|----------------------|---------------------------------------|
| RIGHT-OF-WAY         | CENTERLINE                            |
| PROPERTY LINE        | RIGHT-OF-WAY                          |
|                      | CONSTRUCTION AND MAINTENANCE EASEMENT |
|                      | EASEMENT FOR CONSTRUCTION OF DRIVES   |
|                      | NEW PAVEMENT                          |
|                      | NEW DRIVEWAY                          |
|                      | GRASSING/SOD                          |
|                      | NEW/ WIDENED BRIDGE                   |
|                      | TRAFFIC FLOW ARROWS                   |




**LONG**  
ENGINEERING, INC.


CONCEPTUAL LAYOUT  
PREFERRED ALTERNATE \*1  
NEW BRIDGE  
ON SHIFTED ALIGNMENT  
PI \*0013994  
SR 136 OVER COOSAWATTEE RIVER



**BRIDGE TYPICAL SECTION**



**ROADWAY TANGENT SECTION**



**TYPICAL SHOULDER DETAIL FOR GUARDRAIL**

|  |   |
|--|---|
|  | <b>CONCEPTUAL TYPICAL SECTIONS</b><br><b>PREFERRED ALTERNATE #1</b><br><b>NEW BRIDGE</b><br><b>ON SHIFTED ALIGNMENT</b><br>PI #0013994<br>SR 136 OVER COOSAWATTEE RIVER |
|  | <b>SHEET 2 OF 2</b>   |
|  |   |



FILE P.I. No. **0013994**

OFFICE **Program Delivery**

**PROJECT DESCRIPTION**

SR136 over Coosawattee River

DATE **December 28, 2018**

From: **Kimberly Nesbitt, State Program Delivery Administrator**

To: Erik Rohde, P.E., State Project Review Engineer  
via Email Mailbox: [CostEstimatesandUpdates@dot.ga.gov](mailto:CostEstimatesandUpdates@dot.ga.gov)

**Subject: REVISIONS TO PROGRAMMED COSTS**

MGMT LET DATE **October 15, 2020**

PROJECT MANAGER **Jeff Henry**

MGMT ROW DATE **November 15, 2019**

**PROGRAMMED COSTS (TPro W/OUT INFLATION)**

**LAST ESTIMATE UPDATE**

CONSTRUCTION \$ **3,000,000.00**

DATE **N/A**

RIGHT OF WAY \$ **250,000.00**

DATE **N/A**

UTILITIES \$ **0.00**

DATE **N/A**

**REVISED COST ESTIMATES**

CONSTRUCTION\* \$ **5,842,847.46**

RIGHT OF WAY \$ **216,000.00**

UTILITIES \$ **200,000.00**

\*\*Cost Contain **12** % Contingency

**REASONS FOR COST INCREASE AND CONTINGENCY JUSTIFICATION:**

- \* The construction cost estimate in this Revision is per the CST estimate provided by the consultant (Long Engineering) with the draft concept report prior to the Concept Team Meeting.
- \*\* 12% contingency was used based on Risk Based Cost Estimating recommended contingency range for concept level estimates.

# CONTINGENCY SUMMARY

|   |                 |  |      |
|---|-----------------|--|------|
| <b>A. CONSTRUCTION COST ESTIMATE:</b>             | \$ 4,904,273.03 | Base Estimate From CES   |      |
| <b>B. ENGINEERING AND INSPECTION (E &amp; I):</b> | \$ 245,213.65   | Base Estimate (A) x  | 5 %  |
| <b>C. CONTINGENCY:</b>                            | \$ 617,938.40   | Base Estimate (A + B) x  | 12 % |
|   |                 | <a href="#">See % Table in "Risk Based Cost Estimation" Memo</a> |      |
| <b>D. TOTAL LIQUID AC ADJUSTMENT:</b>             | \$ 75,422.38    | Total From Liquid AC Spreadsheet                                 |      |
| <b>E. CONSTRUCTION TOTAL:</b>                     | \$ 5,842,847.46 | (A + B + C + D = E)  |      |

## REIMBURSABLE UTILITY COSTS

| UTILITY OWNER | REIMBURSABLE COST    |
|---------------|----------------------|
| Georgia Power | \$ 200,000.00        |
|               |                      |
|               |                      |
|               |                      |
|               |                      |
|               |                      |
|               |                      |
|               |                      |
| <b>TOTAL</b>  | <b>\$ 200,000.00</b> |

### ATTACHMENTS: (File Copy in the Project Cost Estimate Folder)

CES estimate provided with draft concept report submittal  
 Liquid AC Adjustment Spreadsheet  
 PSR

# Consultant Validation of Final QC/QA for Construction Cost Estimate Used in This Revision To Programmed Costs

**COMPANY NAME:** Long Engineering, Inc.

## VALIDATION OF FINAL QC/QA

**PRINTED NAME:** Anthony Kamburis, PE

**TITLE:** Project Manager

**SIGNATURE:**



**DATE:** December 28, 2018

STATE HIGHWAY AGENCY

JOB ESTIMATE REPORT

JOB NUMBER : PI 0013994                      SPEC YEAR: 13  
DESCRIPTION: SR136 OVER COOSAWATTEE RIVER-GORDON CO- PREFERRED

COST GROUPS FOR JOB PI 0013994

| COST GROUP                | DESCRIPTION          | QUANTITY | PRICE | AMOUNT | ACTIVE? |
|---------------------------|----------------------|----------|-------|--------|---------|
| ASPH                      | ASPHALT (TN)         |          |       |        | Y       |
| BASE                      | BASE/AGGREGATE (TN)  |          |       |        | Y       |
| EROC                      | EROSION CONTROL (SY) |          |       |        | Y       |
| ACTIVE COST GROUP TOTAL   |                      |          |       | 0.00   |         |
| INFLATED COST GROUP TOTAL |                      |          |       | 0.00   |         |

ITEMS FOR JOB PI 0013994

| LINE | ITEM     | ALT | UNITS | DESCRIPTION                                 | QUANTITY  | PRICE     | AMOUNT    |
|------|----------|-----|-------|---|-----------|-----------|-----------|
| 0005 | 150-1000 |     | LS    | TRAFFIC CONTROL - PI 0013994                | 1.000     | 142842.00 | 142842.00 |
| 0009 | 153-1300 |     | EA    | FIELD ENGINEERS OFFICE TP 3                 | 1.000     | 96425.29  | 96425.29  |
| 0010 | 163-0232 |     | AC    | TEMPORARY GRASSING                          | 10.000    | 538.70    | 5387.00   |
| 0015 | 163-0240 |     | TN    | MULCH                                       | 110.000   | 387.32    | 42606.16  |
| 0020 | 163-0300 |     | EA    | CONSTRUCTION EXIT                           | 4.000     | 1612.33   | 6449.34   |
| 0030 | 163-0527 |     | EA    | CNST/REM RIP RAP CKDM,STN P RIPRAP/SN<br>BG | 20.000    | 370.85    | 7417.15   |
| 0100 | 163-0529 |     | LF    | CNST/REM TEMP SED BAR OR BLD STRW CK DM     | 1000.000  | 5.41      | 5414.94   |
| 0130 | 165-0030 |     | LF    | MAINT OF TEMP SILT FENCE, TP C              | 3900.000  | 2.06      | 8064.19   |
| 0134 | 165-0041 |     | LF    | MAINT OF CHECK DAMS - ALL TYPES             | 1000.000  | 5.63      | 5637.21   |
| 0138 | 165-0071 |     | LF    | MAINT OF SEDIMENT BARRIER - BALED STRAW     | 1000.000  | 1.84      | 1843.34   |
| 0140 | 165-0101 |     | EA    | MAINT OF CONST EXIT                         | 4.000     | 564.68    | 2258.74   |
| 0155 | 167-1000 |     | EA    | WATER QUALITY MONITORING AND SAMPLING       | 2.000     | 180.98    | 361.97    |
| 0160 | 167-1500 |     | MO    | WATER QUALITY INSPECTIONS                   | 18.000    | 723.39    | 13021.12  |
| 0165 | 171-0030 |     | LF    | TEMPORARY SILT FENCE, TYPE C                | 3900.000  | 3.59      | 14013.44  |
| 0170 | 210-0100 |     | LS    | GRADING COMPLETE - PI 0013994               | 1.000     | 498240.00 | 498240.00 |
| 0175 | 310-1101 |     | TN    | GR AGGR BASE CRS, INCL MATL                 | 5761.000  | 27.18     | 156604.60 |
| 0180 | 318-3000 |     | TN    | AGGR SURF CRS                               | 500.000   | 24.49     | 12247.30  |
| 0185 | 402-1812 |     | TN    | RECYL AC LEVELING,INC BM&HL                 | 300.000   | 110.06    | 33020.18  |
| 0190 | 402-3102 |     | TN    | REC AC 9.5 MM SP,TPII, BL 1 INCL BM &<br>HL | 693.000   | 109.42    | 75830.96  |
| 0195 | 402-3121 |     | TN    | RECYL AC 25MM SP,GP1/2,BM&HL                | 1694.000  | 97.93     | 165896.03 |
| 0200 | 402-3190 |     | TN    | RECYL AC 19 MM SP,GP 1 OR 2 ,INC BM&HL      | 1130.000  | 95.47     | 107888.98 |
| 0205 | 413-0750 |     | GL    | TACK COAT                                   | 10270.000 | 2.52      | 25880.40  |
| 0209 | 432-5010 |     | SY    | MILL ASPH CONC PVMT,VARB DEPTH              | 400.000   | 9.20      | 3680.93   |
| 0214 | 433-1100 |     | SY    | REF CONC APPR SL/INCL CURB                  | 574.000   | 195.23    | 112067.34 |
| 0238 | 441-0204 |     | SY    | PLAIN CONC DITCH PAVING, 4 IN               | 310.000   | 50.32     | 15601.23  |
| 0242 | 441-0301 |     | EA    | CONC SPILLWAY, TP 1                         | 8.000     | 2191.99   | 17535.98  |

## STATE HIGHWAY AGENCY

DATE : 12/07/2018

PAGE : 2

## JOB ESTIMATE REPORT

|                              |          |      |  |          |            |            |
|------------------------------|----------|------|--|----------|------------|------------|
| 0243                         | 456-2015 | GLM  | INDENT. RUMB. STRIPS - GRND-IN-PL<br>(SKIP)                          | 1.000    | 4328.08    | 4328.08    |
| 0244                         | 540-1101 | LS   | REM OF EX BR, STA NO - (270'X32'' &<br>150'X32' @ \$45/SF)           | 1.000    | 604800.00  | 604800.00  |
| 0249                         | 543-9000 | LS   | CONSTR OF BRIDGE COMPLETE - (300'X43'3"<br>& 180' X43'3"AT \$120/SF) | 1.000    | 2491200.00 | 2491200.00 |
| 0254                         | 550-1180 | LF   | STM DR PIPE 18,H 1-10  | 300.000  | 59.39      | 17818.21   |
| 0259                         | 550-2180 | LF   | SIDE DR PIPE 18,H 1-10   | 250.000  | 40.11      | 10028.12   |
| 0263                         | 550-3318 | EA   | SAFETY END SECTION 18,STD,4:1  | 6.000    | 702.53     | 4215.20    |
| 0264                         | 550-4118 | EA   | FLARED END SECT 18 IN, SIDE DR                                       | 12.000   | 556.84     | 6682.18    |
| 0269                         | 603-2018 | SY   | STN DUMPED RIP RAP, TP 1, 18   | 1200.000 | 54.32      | 65184.00   |
| 0274                         | 603-7000 | SY   | PLASTIC FILTER FABRIC  | 1200.000 | 4.53       | 5440.80    |
| 0276                         | 610-0300 | LF   | REM FENCE - PI 0013994   | 1000.000 | 5.31       | 5310.00    |
| 0277                         | 611-4890 | LF   | RESET FENCE - PI 0013994   | 1000.000 | 9.85       | 9850.00    |
| 0279                         | 632-0003 | EA   | CHANGEABLE MESS SIGN,PORT,TP 3                                       | 2.000    | 7783.09    | 15566.19   |
| 0284                         | 634-1200 | EA   | RIGHT OF WAY MARKERS   | 10.000   | 175.45     | 1754.58    |
| 0289                         | 636-1033 | SF   | HWY SIGNS, TP1MAT,REFL SH TP 9                                       | 120.000  | 21.36      | 2563.87    |
| 0294                         | 636-1036 | SF   | HWY SGN,TP1MAT,REFL SH TP 11   | 80.000   | 20.00      | 1600.00    |
| 0299                         | 636-2070 | LF   | GALV STEEL POSTS, TP 7   | 220.000  | 9.44       | 2077.01    |
| 0309                         | 641-1100 | LF   | GUARDRAIL, TP T  | 168.000  | 70.58      | 11858.41   |
| 0314                         | 641-1200 | LF   | GUARDRAIL, TP W  | 600.000  | 20.16      | 12099.04   |
| 0318                         | 641-5001 | EA   | GUARDRAIL ANCHORAGE, TP 1  | 4.000    | 1124.69    | 4498.78    |
| 0319                         | 641-5015 | EACH | GUARDRL ANCHOR, TP 12A, 31 IN, TANG,<br>E/A                          | 4.000    | 2967.00    | 11868.00   |
| 0324                         | 643-8200 | LF   | BARRIER FENCE (ORANGE), 4 FT   | 1000.000 | 1.62       | 1620.96    |
| 0334                         | 653-1501 | LF   | THERMO SOLID TRAF ST 5 IN, WHI                                       | 4000.000 | 0.79       | 3171.32    |
| 0339                         | 653-1502 | LF   | THERMO SOLID TRAF ST, 5 IN YEL                                       | 4000.000 | 0.74       | 2972.92    |
| 0349                         | 654-1001 | EA   | RAISED PVMT MARKERS TP 1   | 200.000  | 5.02       | 1004.20    |
| 0358                         | 657-1085 | LF   | PRF PL SD PVT MKG,8,B/W,TP PB  | 960.000  | 7.48       | 7190.24    |
| 0364                         | 657-6085 | LF   | PRF PL SD PVMT MKG,8,B/Y,TPPB  | 960.000  | 7.55       | 7248.35    |
| 0374                         | 700-6910 | AC   | PERMANENT GRASSING   | 5.000    | 1011.48    | 5057.42    |
| 0379                         | 700-7000 | TN   | AGRICULTURAL LIME  | 5.000    | 131.77     | 658.85     |
| 0384                         | 700-8000 | TN   | FERTILIZER MIXED GRADE   | 5.000    | 697.20     | 3486.00    |
| 0389                         | 700-8100 | LB   | FERTILIZER NITROGEN CONTENT  | 250.000  | 4.13       | 1033.45    |
| 0394                         | 716-2000 | SY   | EROSION CONTROL MATS, SLOPES   | 4334.000 | 1.35       | 5851.03    |
| ITEM TOTAL                   |          |      |  |          |            | 4904273.02 |
| INFLATED ITEM TOTAL          |          |      |  |          |            | 4904273.02 |
| TOTALS FOR JOB PI 0013994    |          |      |  |          |            |            |
| ESTIMATED COST:              |          |      |  |          |            | 4904273.03 |
| CONTINGENCY PERCENT ( 0.0 ): |          |      |  |          |            | 0.00       |
| ESTIMATED TOTAL:             |          |      |  |          |            | 4904273.03 |



PROJ. NO.

N/A

CALL NO.

P.I. NO.

0013994

DATE

12/7/2018

## INDEX (TYPE)

DATE

INDEX

REG. UNLEADED

Dec-18

\$ 2.264

DIESEL

\$ 2.880

LIQUID AC

\$ 535.00

Link to Fuel and AC Index:

<http://www.dot.ga.gov/doingbusiness/Materials/Pages/asphaltcementindex.aspx>

## LIQUID AC ADJUSTMENTS

PA=[((APM-APL)/APL)]xTMTxAPL

## Asphalt

Price Adjustment (PA)

61262.85

\$

61,262.85

Monthly Asphalt Cement Price month placed (APM)

Max. Cap

60%

\$ 856.00

Monthly Asphalt Cement Price month project let (APL)

\$ 535.00

Total Monthly Tonnage of asphalt cement (TMT)

190.85

| ASPHALT   | Tons        | %AC  | AC ton        |
|-----------|-------------|------|---------------|
| Leveling  | 300         | 5.0% | 15            |
| 12.5 OGFC |             | 5.0% | 0             |
| 12.5 mm   | 693         | 5.0% | 34.65         |
| 9.5 mm SP |             | 5.0% | 0             |
| 25 mm SP  | 1694        | 5.0% | 84.7          |
| 19 mm SP  | 1130        | 5.0% | 56.5          |
|           | <b>3817</b> |      | <b>190.85</b> |

## BITUMINOUS TACK COAT

Price Adjustment (PA)

\$ 14,159.53

\$

14,159.53

Monthly Asphalt Cement Price month placed (APM)

Max. Cap

60%

\$ 856.00

Monthly Asphalt Cement Price month project let (APL)

\$ 535.00

Total Monthly Tonnage of asphalt cement (TMT)

44.11068647

Bitum Tack

| Gals  | gals/ton | tons       |
|-------|----------|------------|
| 10270 | 232.8234 | 44.1106865 |

## BITUMINOUS TACK COAT (surface treatment)

Price Adjustment (PA)

0

\$

-

Monthly Asphalt Cement Price month placed (APM)

Max. Cap

60%

\$ 856.00

Monthly Asphalt Cement Price month project let (APL)

\$ 535.00

Total Monthly Tonnage of asphalt cement (TMT)

0

| Bitum Tack         | SY | Gals/SY | Gals | gals/ton | tons |
|--------------------|----|---------|------|----------|------|
| Single Surf. Trmt. |    | 0.20    | 0    | 232.8234 | 0    |
| Double Surf.Trmt.  |    | 0.44    | 0    | 232.8234 | 0    |
| Triple Surf. Trmt  |    | 0.71    | 0    | 232.8234 | 0    |
|                    |    |         |      |          | 0    |

## TOTAL LIQUID AC ADJUSTMENT

\$

75,422.38

# Department of Transportation State of Georgia

---

## INTERDEPARTMENT CORRESPONDENCE

**FILE** Gordon County  
P.I. # 0013994

**OFFICE** Planning

**DATE** August 13, 2018

**FROM** Paul Tanner, State Transportation Planning Administrator

**TO** Kimberly Nesbitt, State Program Delivery Administrator  
**Attention: Jeff Henry**

**SUBJECT** **Design Traffic Forecasts** for SR 136 @ COOSAWATTEE RIVER 5 MI E  
OF NICKELSVILLE

Per request, we have reviewed the consultant's design traffic forecasts for the above project. Based on the information furnished, we find the design traffic forecasts to be satisfactory, and the design traffic forecasting task to be complete for the above project. The reviewed and approved design traffic forecast for the above project is as follows:

### BRIDGE ID # 129-0037-0 & 129-0038-0


| Build = No Build   | 2018 (Existing<br>Year) | 2022 (Base Year)      | 2024 (Base Year<br>+2) | 2042 (Design Year) | 2044 (Design Year<br>+ 2) |
|--------------------|-------------------------|-----------------------|------------------------|--------------------|---------------------------|
| AADT               | 2125                    | 2175                  | 2200                   | 2400               | 2425                      |
| DHV (AM/PM)        | 155/ 175                | 160/ 180              | 165/ 185               | 175/ 200           | 180/ 205                  |
| K% (AM/PM)         | 7.4%/ 8.3%              | Same as Existing Year |                        |                    |                           |
| D% (AM/PM)         | 71%/ 61%                |                       |                        |                    |                           |
| 24 HR. T% - S.U.   | 3.5%                    |                       |                        |                    |                           |
| 24 HR. T% - COMB.  | 13.0%                   |                       |                        |                    |                           |
| 24 HR. T% - TOTAL  | 16.5%                   |                       |                        |                    |                           |
| T% - S.U. (AM/PM)  | 2.5%/ 1.5%              |                       |                        |                    |                           |
| T% - COMB. (AM/PM) | 7.5%/ 7.5%              |                       |                        |                    |                           |
| T% - TOTAL (AM/PM) | 10.0%/ 9.0%             |                       |                        |                    |                           |

If you have any questions concerning this information, please contact Andre Washington at 404-631-1925.

Andre Washington  
Office Of Planning  
5<sup>th</sup> Floor, One Georgia Center  
404-631-1925

RPT/AMW





**LEGEND**

**TRAFFIC FLOW**

**DETOUR ROUTE**

**NET DETOUR LENGTH = 4.6 MILES**  
THE NET LENGTH IS MEASURED BETWEEN THE INTERSECTION OF SR 136/US 411 AND SR 225/ I-75



NOT TO SCALE

DETOUR PLAN (ALT 2)  
SR-136 OVER COOSAWATTEE RIVER  
PI \*0013994



## **Detour Feedback**

**EMA-EMS Response:** High impact due to increased response times.

**Public Works Director Response:** Moderate concerns. Specific concern is truck traffic using local roads that are not designed to handle high truck volume and weight. Also, geometry of local roads may be difficult for trucks to navigate. Local Gov't provided ADT = 2,150 and T% = 18.3%.

## Marc Thompson

---

**From:** Henry, Jeff <JHenry@dot.ga.gov>  
**Sent:** Friday, September 28, 2018 12:12 PM  
**To:** Anthony Kamburis; Marc Thompson; Gary Tillman  
**Subject:** FW: P.I. 0013994, Gordon County - Estimated Mitigation Cost for Concept Report

Mitigation cost below.

Jeff Henry, PE  
*Consultant PM*  
GDOT Office of Program Delivery/AECOM  
Mobile: (404) 663-8649

---

**From:** Westberry, Lisa  
**Sent:** Friday, September 28, 2018 12:53 PM  
**To:** Henry, Jeff <JHenry@dot.ga.gov>  
**Cc:** Perry, Verlin (Ryan) <VPerry@dot.ga.gov>  
**Subject:** P.I. 0013994, Gordon County - Estimated Mitigation Cost for Concept Report

Jeff,

As requested, the estimated mitigation costs for the subject project is **\$240,000.00**. These estimates were based on a review of aerial photography, NWI mapping, and NRCS soil surveys and not an actual field verification. The total cost of mitigation credits could remain the same or change once the ecology field survey is complete.

If you should have any questions or need any additional information, please do not hesitate to contact me. Thank you.

**Lisa Westberry**  
*Special Projects Coordinator*



Office of Environmental Services  
One Georgia Center, 16<sup>th</sup> Floor  
600 West Peachtree Street, NW  
Atlanta, GA, 30308  
404.631.1772

---

Hands-free cell phone use now law when driving in Georgia. When drivers use cell phones and other electronic devices it must be with hands-free technology. It is illegal for a driver to hold a phone in their hand or use any part of their body to support a phone. There are many facets to the new law. For details, visit <https://www.gahighwaysafety.org/>



## Concept Utility Report

---

**Project Number:** N/A

**District:** 6

**County:** Gordon

**Prepared by:** Daniel Monteith

**P.I. #** 0013994

**Date:** 8/28/2018

**Project Description:** SR 136 @ Coosawatte River 5 MI E of Nickelsville

---

*The information provided herein has been gathered from Georgia811and/or field visits and serves as an estimate. Nothing contained in this report is to be used as a substitute for 1<sup>st</sup> Submission or SUE.*

**Are SUE services recommended?** No

Level: ☐A ☐B ☐C ☐D

**Public Interest Determination (PID):**

☐Automatic ☐Mandatory ☐Consideration ☒No Use ☐Exempt

**Is a separate utility funding phase recommended?** Yes

**Potential Project (Schedule/Budget) Impacts:** [Click here to enter text.](#)

**Capital Improvement Projects (Utilities) Anticipated in the Area:** None at this time

**Project Specific Recommendations for Avoidance/Mitigation:** [Click here to enter text.](#)

**Right of Way Coordination:** [Click here to enter text.](#)

**Environmental Coordination:** [Click here to enter text.](#)

**Additional Remarks:** Easements should be bought with the right to place utilities

**Utilities have facilities within the project limits.**

**Utilities have been identified using Georgia811 and/or field visits.**

---

| <b>Facility Owner</b> | <b>Facility Owner Contact Email Address</b> | <b>Existing Facilities/<br/>Appurtenances</b> | <b>General Description of Location</b> | <b>Facilities to Avoid</b><br><i>approx. limits</i> | <b>Facilities Retention Recommended</b><br><i>approx. limits</i> | <b>Comments</b>   |
|-----------------------|---|---|--|---|--|---|
| Atlanta Gas Light     | tbhines@southernco.com                      | Gas is on the north side of SR 136            | Click here to enter text.              | Click here to enter text.                           | Click here to enter text.  | Will request bridge attachment.   |
| AT&T                  | mb2114@att.com                              | Attached to power                             | Click here to enter text.              | Click here to enter text.                           | Click here to enter text.  | Click here to enter text.   |
| City of Calhoun Water | TLankford@calnet-ga.net                     | Water in the project limits                   | Click here to enter text.              | Click here to enter text.                           | Click here to enter text.  | Water owners not at the concept meeting. May request bridge attachment. |
| GA Power Distrubtion  | VSMCCARL@southernco.com                     | Power is on the south side of SR 136          | Click here to enter text.              | Click here to enter text.                           | Click here to enter text.  | Click here to enter text.   |

**Note:** To add additional rows, click the bottom right corner of the box above, then click the blue + that will appear. Please add additional rows prior to entering text.

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA**

**INTERDEPARTMENT CORRESPONDENCE**

**FILE**

Project No. N/A  
County Gordon  
P.I. # 0013994  
Description SR 136 @ Coosawattee River

Office Cartersville  
Date August 17, 2018

**FROM**

 Jun Birnkammer, District Utilities Manager

**TO**

Jeff Henry, P.E., Project Manager

**SUBJECT CONCEPT UTILITY COST ESTIMATE**

A review of utilities located on the above referenced project has been conducted based on the latest available plans. Listed below is a breakdown of the anticipated reimbursable and non-reimbursable cost.

| Utility Owner                             | Reimbursable        | Non-Reimbursable    | Estimate Based on             |
|---|---------------------|---------------------|-------------------------------|
| Atlanta Gas Light                         | \$0.00              | \$482,328.00        | Preliminary info from Utility |
| AT&T                                      | \$0.00              | \$64,309.00         | Preliminary info from Utility |
| City of Calhoun - Water**                 | \$0.00              | \$100,000.00        | Preliminary info from Utility |
| Georgia Power Company - Distribution      | \$200,000.00        | \$68,000.00         | Preliminary info from Utility |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
|   | \$0.00              | \$0.00              |                               |
| <b>TOTAL 100.00%</b>                      | <b>\$200,000.00</b> | <b>\$714,637.00</b> |                               |
| <b>Department Responsibility 100.00%</b>  | <b>\$200,000.00</b> | <b>\$714,637.00</b> |                               |
| <b>Local Sponsor Responsibility 0.00%</b> | <b>\$0.00</b>       | <b>\$0.00</b>       | <b>PFA Dated with</b>         |

\*\* Indicates Potential Utility Aid Request from Local Gov't

Estimate is based on the best available information at the current stage, unforeseen prior rights information may be provided by the Utility Company at a later date that could cause some non-reimbursable costs to shift to the reimbursable cost column.

If additional information is needed, please contact Daniel Monteith at 678-721-5325.

cc:

Patrick Allen, P.E., State Utilities Administrator  
David Acree, P.E., District Preconstruction Engineer

GEORGIA DEPARTMENT OF TRANSPORTATION  
PRELIMINARY ROW COST ESTIMATE SUMMARY

Date: 10/1/2018

Project: SR 136 @ Coosawattee River

Revised:

County: Gordon

PI: 13994

Description: SR 135 @ Coosawattee River Bridge Replacement

Project Termini:

Existing ROW: Varies

Parcels: 7

Required ROW: Varies

Land and Improvements \$27,577.50

Proximity Damage \$0.00

Consequential Damage \$0.00

Cost to Cures \$0.00

Trade Fixtures \$0.00

Improvements \$4,250.00

Valuation Services \$30,625.00

Legal Services \$79,725.00

Relocation \$14,000.00

Demolition \$0.00

Administrative \$64,000.00

TOTAL ESTIMATED COSTS \$215,927.50

**TOTAL ESTIMATED COSTS (ROUNDED) \$216,000.00**

| Preparation Credits | Hours | Signature |
|---------------------|-------|-----------|
|                     |       |           |
|                     |       |           |
|                     |       |           |

Prepared By:

Approved By:

*E. O. O. + 7* CG#: 2403 DATE: 10/1/18  
*J. P. P. + 7* CG#: (DATE) 10/11/18

NOTE: No Market Appreciation is included in this Preliminary Cost Estimate

## **Project Meeting Minutes**

---

**Project: Concept Team Meeting**  
**Bridge Replacement on SR-136 @ Coosawattee River in Gordon County, GA**  
PI No. 0013994- Gordon County

**Meeting Date:** August 28, 2018

**Attendees: SEE ATTACHED**

Minutes Prepared by Long Engineering, Inc.

---

Jeff Henry, the GDOT PM, started the meeting by going around the room for introductions and introduced the project, then turned it over to Gary Tillman of Long Engineering, Inc to go over the project. A brief description of the existing and proposed conditions of the project were discussed, then the preliminary concept report was reviewed page by page.

The following items were discussed:

### General Comments:

- Need to check and revise the preparer of the Project Justification Statement, it was discussed the statement was prepared by GDOT Bridge Office, please revise accordingly.
- The term “Overflow Bridge” should be added to the Project Justification Statement where appropriate for 129-0038-0.
- Traffic was approved and needs to be incorporated in the concept report.
- The paved shoulder width listed in the Project Description does not match the width shown in the Design feature table and the typical in the report. Long Engineering stated they will revise accordingly.
- Need to check to determine other projects in the area, it was discussed that there are other projects in the area.
- Gordon County representative requested turn lanes at the side road intersections. GDOT will investigate the request but the consensus is that this is a bridge replacement project and the request will be denied.
- Need to confirm access to houses and livestock in the adjacent fields.
- SUE will not be performed on this project.

### Environmental:

- Anticipated Environmental Document, GEPA should be revised to check none.
- Add a section for noise, that noise should be a Type III, unless the vertical alignment is raised more than 3 feet.
- Archeology and History are ongoing this month.

### Utilities:

- Frontier Communications should be removed from the utility portion of the concept report. All other utilities listed are correct.
- Atlanta Gas Light requested to have their gas pipe attached to the bridge.



CES:

- The bridge cost estimate shows \$150.00/SF, and evaluation may need to be made to determine the appropriate bridge costs on the project. The bridge manual would propose a lower price for this project. Long Engineering stated they would reevaluate the bridge cost.
- Make sure the Construction Estimate on the construction certification sheet matches the CST number on page 7 of the concept report.

Right-Of-Way

- Need to verify the proposed Right-of-Way width of 35-120 listed.

Please find attached the emailed responses from those who were unable to attend the Concept Team Meeting.

**Action Items**

-Revise and resubmit Concept Report by September 14, 2018

# MEETING SIGN-IN SHEET

Project: PI 0013994 (Gordon County)

Meeting Date: August 28, 2018

Facilitator: Jeff Henry, GDOT PM  
Anthony Kamburis, Long Eng. PM

Room: District 6 Conference Room

| Name             | Company               | Phone                            | E-Mail                  |
|------------------|-----------------------|----------------------------------|-------------------------|
| Jeff Henry       | GDOT OPD              | 4/663-8649                       | jhenry@dot.ga.gov       |
| Anthony Kamburis | LONG ENG              | 770 951 2495<br>205-612-5641     | AKAMBURIS@LONGENG.COM   |
| GARY TILLMAN     | LONG ENG              | 770 951 2495<br>205-251-689-9876 | GTILLMAN@LONGENG.COM    |
| MARC THOMPSON    | LONG ENG              | 770 951 2495                     | MTHOMPSON@LONGENG.COM   |
| DANIEL MONTEITH  | GDOT UTILITIES        | 678-721-5325                     | DMONTEITH@DOT.GA.GOV    |
| Jennifer Deems   | GDOT Utilities        | 678-721-5323                     | jdeems@dot.ga.gov       |
| MICHAEL LONG     | GDOT TRAFOPS          | 678-721-5294                     | MLONG@DOT.GA.GOV        |
| Emma Mejia       | GDOT Traffic Ops      | 678-721-5292                     | emejia@dot.ga.gov       |
| CHESIEGH CHARLES | ATLANTA GAS 4647      | 470-733-1642                     | ccharles@southernco.com |
| JOSEPH CAVARRO   | GDOT DIST 6           | 678-721-5257                     | JCAVARRO@DOT.GA.GOV     |
| Scott McCarley   | GA. Power Co.         | 706-236-1317<br>770-951-2495     | vsmccarl@southernco.com |
| MARC THOMPSON    | LONG ENGINEERING, INC | 205-994-4641                     |                         |
| On Phone         |                       |                                  |                         |
| Tom Castle       |                       |                                  |                         |
| Spencer Pucci    | GDOT Air-Noise        |                                  |                         |
| Carol Kalafut    | GDOT Bridge           |                                  |                         |
| Morgan Edge      | GDOT Bridge           |                                  |                         |
| Ryan Jackson     | GDOT History          |                                  |                         |
| Tom              | GDOT Planning         |                                  |                         |

7. KATHY DAY GDOT AREA 1 CONST.

# Bridge Inventory Data Listing Georgia Department of Transportation

Processed Date:4/8/2017

## Parameters: Bridge Serial Number

Bridge Serial Number: 129-0037-0

County: Gordon

SUFF. RATING: 62.8

### Location & Geography

218 Datum:

0- Not Applicable

### Signs & Attachments

**Structure ID:** 129-0037-0

200 Bridge Information: 03

\*6 Feature Intersected: COOSAWATTEE RIVER

\*7A Route Number Carried: SR00136

\*7B Facility Carried: SR 136

9 Location: 5 MI E OF NICKELSVILLE

2 GDOT District: 4841600000 - D6 District Six Cartersville

\*91 Inspection Frequency: 24 Date: 07/14/2015

92A Fracture Critical Insp. Freq: 0 Date: 02/01/1901

92B Underwater Insp Freq: 60 Date: 08/04/2015

92C Other Spc. Insp Freq: 0 Date: 02/01/1901

\* 4 Place Code: 00000

\*5A Inventory Route(O/U): 1

5B Route Type: 3 - State

5C Service Designation: 1- Mainline

5D Route Number: 00136

5E Directional Suffix: 0. Not applicable

\*16 Latitude: 34 - 36.0486

\*17 Longitude: 84 - 46.7022

98A Border Bridge: 0 98B: GA% 00

99 ID Number: 000000000000000

\*100 STRAHNET: 0- The Feature is not a STRAHNET route.

12 Base Highway Network: Yes

13A LRS Inventory Route: 1291013600

13B Sub Inventory Route: 0

101 Parallel Structure: N. No parallel structure exists

\*102 Direction of Traffic: 2- Two Way

\*264 Road Inventory Mile Post: 18.82

\*208 Inspection Area: Area 06

\*104 Highway System: 0- Inventory Route is not on the NHS

\*26 Functional Classification: 7- Rural - Major Collector

\*204A Federal Route Type: S - Secondary.

\*204B Federal Route Number: 01800

105 Federal Lands Highway: 0. Not applicable

\*110 Truck Route: 0- The Feature is not part of the National Network for Trucks

217 Benchmark Elevation: 0000.00

\* Location ID No: 129-00136D-018.82E

\*19 Bypass Length: 10

\*20 Toll: 3- On a Free Road or Non-Highway

\*21 Maintenance Responsibility: 01-State Highway Agency.

\*22 Owner: 01-State Highway Agency.

\*31 Design Load: 3- HS 15

37 Historical Significance: 5- Not eligible for the National Register of Historic Places

205 Congressional District: 014

27 Year Constructed: 1966

106 Year Reconstructed: 0

33 Bridge Median: 0-None

34 Skew: 12

35 Structure Flared: No

38 Navigation Control: 0- Navigation is not controlled by an Agency

213 Special Steel Design: 0- Not applicable or other

267A Type Paint Super Structure: 2- Non-Lead Oil Alkyd System (System IV). Year : 1998

267B Type Paint Sub Structure: 2- Non-Lead Oil Alkyd System (System IV) Year : 1998

\*42A Type of Service On: 1-Highway

\*42B Type of Service Under: 5-Waterway

214A Movable Bridge: 0

214B Operator on Duty: 0

203 Type Bridge: 0 - Multiple combinations (be sure the different types are on file).  
N. Steel-Concrete M. Steel O. Concrete

259 Pile Encasement: 3

\*43A Structure Type Main material: 3-Steel

\*43B Structure Type Main Type: 2-Stringer/Multi-Beam or Girder

45 Number of Main Spans: 5

44 Structure Type Approach: A:0- Other B: 0- Other

46 Number of Approach Spans: 0

226 Bridge Curve: A: Vertical: NoB: Horizontal: Yes

111 Pier Protection: N - Navigation Control item coded 0, or Feature not a waterway

107 Deck Structure Type: 1 - C-I-P Portland Cement Concrete - Epoxy Coated Rebars

108A Wearing Surface Type: 1. Concrete

108B Membrane Type: 0. None

108C Deck Protection: 8. Unknown

225 Expansion Joint Type: 02- Open or sealed concrete joint (silicone sealant).

242 Deck Drains: 1- Open Scuppers.

243A Parapet Location: 0- None present.

243B Parapet Height: 0.00

243C Parapet Width: 0.00

238A Curb Height: 1.2

238B Curb Material: 1- Concrete.

239A Handrail Left: 1- Concrete.

239B Handrail Right: 1- Concrete.

\*240 Median Barrier Rail: 0- None.

241A Bridge Median Height: 0

241B Bridge Median Width: 0

\*230A Guardrail Location Direction Rear: 3- Both sides.

\*230B Guardrail Location Direction Fwd: 3- Both sides.

\*230C Guardrail Location Opposing Rear: 0- None.

\*230D Guardrail Location Opposing Fwd: 0- None.

244 Approach Slab: 3- Forward and Rear.

224 Retaining Wall: 0- None.

233 Posted Speed Limit: 55

236 Warning Sign: No

234 Delineator: Yes

235 Hazard Boards: Yes

237A Gas: 00- Not Applicable

237B Water: 00- Not Applicable

237C Electric: 00- Not Applicable

237D Telephone: 00- Not Applicable

237E Sewer: 00- Not Applicable

247A Lighting: Street: No

247B Navigation: No

247C Aerial: No

\*248 County Continuity No.: 00

36A Bridge Railings: 2- Inspected feature meets acceptable construction date standards.

36B Transition: 2- Inspected feature meets acceptable construction date standards.

36C Approach Guardrail: 1- Meets current standards

36D Approach Guardrail Ends: 1- Meets current standards

# Bridge Inventory Data Listing Georgia Department of Transportation

Processed Date:4/8/2017

Bridge Serial Number: 129-0037-0

County: Gordon

SUFF. RATING: 62.8

## Programming Data

201 Project Number: FAS 1800 (4)  
 202 Plans Available: 4- Plans in Infomage.  
 249 Proposed Project Number: 000000000000000000000000  
 250A Reconstruction Approval Status: No  
 250B Route Approval Status: No  
 250C Approval Status Definition: 0  
 250D Approval Status Federal: 0  
 251Project Identification Number: 0013994  
 252 Contract Date: 02/01/1901  
 260 Seismic Number: 00007  
 75A Type Work Proposed: 34- Widening with deck rehabilitation or replacement  
 75B Work Done by: 1- Work to be done by contract  
 94 Bridge Improvement Cost:(X\$1,000) \$207  
 95 Roadway Improvement Cost: (X\$1,000) \$56  
 96 Total Improvement Cost: (X\$1,000) \$378  
 76 Improvement Length: 481.0'  
 97 Year Improvement Cost Based On: 1990  
 114 Future AADT: 2625  
 115 Future AADT Year: 2032

## Measurements:

\*29 AADT: 1750  
 \*30 AADT Year: 2012  
 109 % Truck Traffic: 23  
 \* 28A Lanes On: 2  
 \*28B Lanes Under: 0  
 210A Tracks On: 00  
 210B Tracks Under: 0  
 \* 48 Maximum Span Length: 70  
 \* 49 Structure Length: 270  
 51 Bridge Roadway Width: 26.0'  
 52 Deck Width: 32.0'  
 \* 47 Total Horizontal Clearance: 26.0'  
 50A Curb / Sidewalk Width Left: 2.0  
 50B Curb / Sidewalk Width Right: 2.0  
 32 Approach Rdwy. Width: 28.0'  
**\*229 Approach Roadway**  
*Rear Shoulder Left: Width: 2 Right Width:2.0 Type: 2 - Asphalt.*  
*Fwd Shoulder: Left Width: 2 Right Width:2.0 Type: 2 - Asphalt.*  
*Rear Pavement: Width: 24.0 Type:2- Asphalt.*  
*Forward Pavement: Width: 24.0 Type:2- Asphalt.*  
*Intersection Rear: 0 Forward:0*

## Ratings and Posting

65 Inventory Rating Method: 1-Load Factor (LF)  
 63 Operating Rating Method: 1-Load Factor (LF)  
 66A Inventory Type: 2 - HS loading.  
 66B Inventory Rating: 26  
 64A Operating Type: 2 - HS loading.  
 64B Operating Rating: 43  
**231Calculated Loads Posting Required**  
*231A H-Modified: 21 No*  
*231B Type3/Tandem: 23 No*  
*231C Timber: 29 No*  
*231D HS-Modified: 26 No*  
*231E Type 3S2: 33 No*  
*231F Piggyback: 39 No*  
 261 H Inventory Rating: 19  
 262 H Operating Rating: 32  
 67 Structural Evaluation: 5  
 58 Deck Condition: 5 - Fair Condition  
 59 Superstructure Condition: 7 - Good Condition  
 \* 227 Collision Damage:  
 60A Substructure Condition: 5 - Fair Condition  
 60B Scour Condition: 7 - Good Condition  
 60C Underwater Condition: 5 - Fair Condition  
 71 Waterway Adequacy: 8-Equal to present desirable criteria.  
 61 Channel Protection Cond.: 7-Better than present minimum criteria.  
 68 Deck Geometry: 4  
 69 UnderClr. Horz/Vert: N  
 72 Approach Alignment: 8-No reduction of vehicle operating speed required.  
 62 Culvert: N - Not Applicable  
 70 Bridge Posting Required: 5. Equal to or above legal loads  
 41 Struct Open, Posted, CL: A. Open, no restriction  
 \* 103 Temporary Structure: No  
**232 Posted Loads**  
*232A H-Modified: 00*  
*232B Type3/Tandem: 00*  
*232C Timber: 00*  
*232D HS-Modified: 00*  
*232E Type 3s2: 00*  
*232F Piggyback: 00*  
 253 Notification Date: 02/01/1901  
 258 Federal Notify Date: 02/01/1901

## Hydraulic Data

113 Scour Critical: U, No Load Rating; no scour critical data entered.  
 216A Water Depth: 5.8  
 216B Bridge Height: 34.9  
 222 Slope Protection: 1  
 221A Spur Dike Rear:  
 221B Spur Dike Fwd:  
 219 Fender System: 0- None.  
 220 Dolphin:  
 223A Culvert Cover: 000  
 223B Culvert Type: 0- Not Applicable  
 223C Number of Barrels: 0  
 223D Barrel Width: 0.0  
 223E Barrel Height: 0.0  
 223F Culvert Length: 0.0  
 223G Culvert Apron: 0  
 39 Navigation Vertical Clearance: 0'  
 40 Navigation Horizontal Clearance: 0  
 116 Navigation Vertical Clear Closed: 0

# Georgia Department of Transportation Bridge Inventory Data Listing

Processed Date:Jul-25-2018 13:17:02 PM

## Parameters: Bridge Serial Number

Bridge Serial Number: 129-0038-0

County: Gordon

SUFF. RATING: 76.5

### Location & Geography

**Structure ID:** 129-0038-0

200 Bridge Information: 07

\*6 Feature Intersected: COOSAWATTEE RIVER O/F

\*7A Route Number Carried: SR00136

\*7B Facility Carried: SR 136

9 Location: 5.5 MI E OF NICKLESVILLE

2 GDOT District: 4841600000 - D6 District Six Cartersville

\*91 Inspection Frequency: 24 Date: May-23-2017

92A Fracture Critical Insp. Freq: 0 Date: Feb-01-1901

92B Underwater Insp Freq: 0 Date: Feb-01-1901

92C Other Spc. Insp Freq: 0 Date: Feb-01-1901

\* 4 Place Code: 00000

\*5A Inventory Route(O/U): 1

5B Route Type: 3 - State

5C Service Designation: 1- Mainline

5D Route Number: 00136

5E Directional Suffix: 0. Not applicable

\*16 Latitude: 34 - 36.0534

\*17 Longitude: 84 - 46.5846

98A Border Bridge: 0 98B: GA% 00

99 ID Number: 0000000000000000

\*100 STRAHNET: 0- The Feature is not a STRAHNET route.

12 Base Highway Network: Yes

13A LRS Inventory Route: 1291013600

13B Sub Inventory Route: 0

101 Parallel Structure: N. No parallel structure exists

\*102 Direction of Traffic: 2- Two Way

\*264 Road Inventory Mile Post: 18.94

\*208 Inspection Area: Area 06

\*104 Highway System: 0- Inventory Route is not on the NHS

\*26 Functional Classification: 7- Rural - Major Collector

\*204A Federal Route Type: S - Secondary.

\*204B Federal Route Number: 01800

105 Federal Lands Highway: 0. Not applicable

\*110 Truck Route: 0- The Feature is not part of the National Network for Trucks

217 Benchmark Elevation: 0000.00

\* Location ID No: 129-00136D-018.94E

### 218 Datum:

\*19 Bypass Length: 10

\*20 Toll: 3- On a Free Road or Non-Highway

\*21 Maintenance Responsibility: 01-State Highway Agency.

\*22 Owner: 01-State Highway Agency.

\*31 Design Load: 3- HS 15

37 Historical Significance: 5- Not eligible for the National Register of Historic Places

205 Congressional District: 014

27 Year Constructed: 1965

106 Year Reconstructed: 0

33 Bridge Median: 0-None

34 Skew: 12

35 Structure Flared: No

38 Navigation Control: 0- Navigation is not controlled by an Agency

213 Special Steel Design: 0- Not applicable or other

267A Type Paint Super Structure: 1- Lead Chromate Oil Alkyd System. Year : 0000

267B Type Paint Sub Structure: 1- Lead Chromate Oil Alkyd System Year : 1990

\*42A Type of Service On: 1-Highway

\*42B Type of Service Under: 9-Relief

214A Movable Bridge: 0

214B Operator on Duty: 0

203 Type Bridge: E - Steel pile. N. Steel-Concrete O. Concrete O. Concrete

259 Pile Encasement: 2

\*43A Structure Type Main material: 1-Concrete

\*43B Structure Type Main Type: 4-Tee Beam

45 Number of Main Spans: 5

44 Structure Type Approach: A:0- Other B: 0- Other

46 Number of Approach Spans: 0

226 Bridge Curve: A: Vertical: YesB: Horizontal: No

111 Pier Protection: N - Navigation Control item coded 0, or Feature not a waterway

107 Deck Structure Type: 1 - C-I-P Portland Cement Concrete - Epoxy Coated Rebars

108A Wearing Surface Type: 1. Concrete

108B Membrane Type: 0. None

108C Deck Protection: 8. Unknown

265 Underwater Inspection Area: 0

### Signs & Attachments

225 Expansion Joint Type: 02- Open or sealed concrete joint (silicone sealant).

242 Deck Drains: 1- Open Scuppers.

243A Parapet Location: 0- None present.

243B Parapet Height: 0.00

243C Parapet Width: 0.00

238A Curb Height: 1.1

238B Curb Material: 1- Concrete.

239A Handrail Left: 1- Concrete.

239B Handrail Right: 1- Concrete.

\*240 Median Barrier Rail: 0- None.

241A Bridge Median Height: 0

241B Bridge Median Width: 0

\*230A Guardrail Location Direction Rear: 3- Both sides.

\*230B Guardrail Location Direction Fwd: 3- Both sides.

\*230C Guardrail Location Opposing Rear: 0- None.

\*230D Guardrail Location Opposing Fwd: 0- None.

244 Approach Slab: 3- Forward and Rear.

224 Retaining Wall: 0- None.

233 Posted Speed Limit: 55

236 Warning Sign: No

234 Delineator: Yes

235 Hazard Boards: Yes

237A Gas: 00- Not Applicable

237B Water: 00- Not Applicable

237C Electric: 00- Not Applicable

237D Telephone: 00- Not Applicable

237E Sewer: 00- Not Applicable

247A Lighting: Street: No

247B Navigation: No

247C Aerial: No

\*248 County Continuity No.: 00

36A Bridge Railings: 2- Inspected feature meets acceptable construction date standards.

36B Transition: 2- Inspected feature meets acceptable construction date standards.

36C Approach Guardrail: 1- Meets current standards

36D Approach Guardrail Ends: 1- Meets current standards



# Georgia Department of Transportation

## Bridge Inventory Data Listing

Processed Date:Jul-25-2018 13:17:02 PM

Bridge Serial Number: 129-0038-0

County: Gordon

SUFF. RATING: 76.5

### Programming Data

201 Project Number: FAS 1800 (4)  
 202 Plans Available: 4- Plans in Infolmage/GAMS  
 249 Proposed Project Number: 000000000000000000000000  
 250A Reconstruction Approval Status: No  
 250B Route Approval Status: No  
 250C Approval Status Definition: 0  
 250D Approval Status Federal: 0  
 251Project Identification Number: 0000000  
 252 Contract Date: Feb-01-1901  
 260 Seismic Number: 00007  
 75A Type Work Proposed: 34- Widening with deck rehabilitation or replacement  
 75B Work Done by: 1- Work to be done by contract  
 94 Bridge Improvement Cost:(X\$1,000) \$116  
 95 Roadway Improvement Cost: (X\$1,000) \$45  
 96 Total Improvement Cost: (X\$1,000) \$227  
 76 Improvement Length: 361.0'  
 97 Year Improvement Cost Based On: 1990  
 114 Future AADT: 2625  
 115 Future AADT Year: 2032

### Measurements:

\*29 AADT: 1750  
 \*30 AADT Year: 2012  
 109 % Truck Traffic: 23  
 \* 28A Lanes On: 2  
 \*28B Lanes Under: 0  
 210A Tracks On: 00  
 210B Tracks Under: 0  
 \* 48 Maximum Span Length: 30  
 \* 49 Structure Length: 150  
 51 Bridge Roadway Width: 26.0'  
 52 Deck Width: 32.0'  
 \* 47 Total Horizontal Clearance: 26.0'  
 50A Curb / Sidewalk Width Left: 2.2  
 50B Curb / Sidewalk Width Right: 2.2  
 32 Approach Rdwy. Width: 28.0'  
**\*229 Approach Roadway**  
*Rear Shoulder Left: Width: 2 Right Width:2.0 Type: 2 - Asphalt.*  
*Fwd Shoulder: Left Width: 2 Right Width:2.0 Type: 2 - Asphalt.*  
*Rear Pavement: Width: 24.0 Type:2- Asphalt.*  
*Forward Pavement: Width: 24.0 Type:2- Asphalt.*  
*Intersection Rear: 0 Forward:0*

### Ratings and Posting

65 Inventory Rating Method: 2-Allowable Stress (AS)  
 63 Operating Rating Method: 2-Allowable Stress (AS)  
 66A Inventory Type: 2 - HS loading.  
 66B Inventory Rating: 27  
 64A Operating Type: 2 - HS loading.  
 64B Operating Rating: 38  
**231Calculated Loads** **Posting Required**  
*231A H-Modified:* 20 No  
*231B Type3/Tandem:* 28 No  
*231C Timber:* 36 No  
*231D HS-Modified:* 25 No  
*231E Type 3S2:* 40 No  
*231F Piggyback:* 40 No  
 261 H Inventory Rating: 15  
 262 H Operating Rating: 21  
 67 Structural Evaluation: 6  
 58 Deck Condition: 6 - Satisfactory Condition  
 59 Superstructure Condition: 7 - Good Condition  
 \* 227 Collision Damage:  
 60A Substructure Condition: 6 - Satisfactory Condition  
 60B Scour Condition: 8 - Very Good Condition  
 60C Underwater Condition: N - Not Applicable  
 71 Waterway Adequacy: 8-Equal to present desirable criteria.  
 61 Channel Protection Cond.: 8-Equal to present desirable criteria.  
 68 Deck Geometry: 4  
 69 UnderClr. Horz/Vert: N  
 72 Approach Alignment: 8-No reduction of vehicle operating speed required.  
 62 Culvert: N - Not Applicable  
 70 Bridge Posting Required: 5. Equal to or above legal loads  
 41 Struct Open, Posted, CL: A. Open, no restriction  
 \* 103 Temporary Structure: No  
**232 Posted Loads**  
*232A H-Modified:* 00  
*232B Type3/Tandem:* 00  
*232C Timber:* 00  
*232D HS-Modified:* 00  
*232E Type 3s2:* 00  
*232F Piggyback:* 00  
 253 Notification Date: Feb-01-1901  
 258 Federal Notify Date: Feb-01-1901

### Hydraulic Data

113 Scour Critical: U, No Load Rating; no scour critical data entered.  
 216A Water Depth: 04.2  
 216B Bridge Height: 21.4  
 222 Slope Protection: 1  
 221A Spur Dike Rear:  
 221B Spur Dike Fwd:  
 219 Fender System: 0- None.  
 220 Dolphin:  
 223A Culvert Cover: 000  
 223B Culvert Type: 0- Not Applicable  
 223C Number of Barrels: 0  
 223D Barrel Width: 0.0  
 223E Barrel Height: 0.0  
 223F Culvert Length: 0.0  
 223G Culvert Apron: 0  
 39 Navigation Vertical Clearance: 0'  
 40 Navigation Horizontal Clearance: 0  
 116 Navigation Vertical Clear Closed: 0

53 Minimum Vertical Clearance Over Rd: 99' 99"  
 54A Under Reference Feature: N- Feature not a highway or railroad.  
 54B Minimum Clearance Under: 0' 0"  
**\*228 Minimum Vertical Clearance**  
*228A Actual Odometer Direction: 99'99"*  
*228B Actual Opposing Direction: 99'99"*  
*228C Posted Odometer Direction: 00'00"*  
*228D Posted Opposing Direction: 00'00"*  
 55A Lateral Underclearance Reference: N- Feature not a highway or railroad.  
 55B Lateral Underclearance on Right: 0.0  
 56 Lateral Underclearance on Left: 0.0  
 10A Direction of Travel for Max Min: 0  
 10B Max Min Vertical Clearance: 99'99"  
 245A Deck Thickness Main: 6.8  
 245B Deck Thickness Approach: 0.0  
 246 Overlay Thickness: 0